SAMARTH INFRAENGG Technocrats Pvt. Ltd



Date: February 28, 2022

То

Virescent Infrastructure Investment Manager Private Limited

10th Floor, Parinee Crescenzo C- 30 'G' Block Bandra Kurla Complex Bandra (East), Mumbai 400051,Maharashtra, India

Dear Sir,

Re: Submission of Final Report of Technical due diligence study for the project "Godhra Expressway Private Limited (GEPL)".

With reference to the captioned matter, we are here with submitting the Final Report of "Technical Diligence for 4 Laning of Godhra - Gujarat/ Madhya Pradesh border Section of NH-59 from km 129.300 to km 215.900 in the State of Gujarat "

Yours faithfully,

For Samarth Infraengg Technocrats Pvt. Ltd.



Registered Office #102, B-Block, Pragati Castle, Pragati Nagar, Hyderabad-500090, Telangana. India. Tel: +91.40173481.

Corporate Office "Malapaka Mansion", #6-3-1100/5, 2nd Floor, Raj Bhavan Road, Somajiguda, Hyderabad-500082. Telangana. India - 500 003. Tel:+91.40.2790.2730 Technical Diligence for 4 Laning of Godhra-Gujarat/ Madhya Pradesh border Section of NH-59 from km 129.300 to km 215.900 in the State of Gujarat

For Virescent Infrastructure Investment Manager Private Limited (For the purpose of Highways Infrastructure Trust)

FINAL REPORT

SAMARTH INFRAENGG Technocrats Private Limited



Feb 2022



TABLE OF CONTENTS

1.1	Intr	oduction1
1.2		ject at a Glance
1.3.	.1	General
1.3.	.2	Assessment of Asset Condition
1.3.	.3	Investigations to be carried out
1.3.	.4	O&M Assessment and Submission of Report
1.4	Surv	/eys and Investigations
1.4.	.1	Road Inventory7
1.4.	.2	Visual Pavement Condition Surveys12
1.4.	.3	Roughness surveys14
1.4.	.4	Subgrade Investigation15
1.4.	.5	Subgrade Investigations & Laboratory Testing
1.5	Vali	dation of Executed Works18
1.5.	.1	Road Works
1.5.	.2	Bridge Works53
1.6	Qua	lity Audit56
1.6.	.1	Embankment & Subgrade56
1.6.	.2	Pavement Condition57
1.6.	.3	Roughness57
1.6.	.4	Pavement Composition
1.6.	.5	CD Structures
1.6.	.6	Drainage and Slope Protection140
1.6.	.7	Traffic Safety and Road Furniture140
1.6.	.8	Road User Facilities
1.7	Reh	abilitation Plans and Designs141
1.7.	.1	Pavement Rehabilitation and Strengthening141
1.7.	.2	Structural Rehabilitation141
1.8	Оре	ration and Maintenance141
1.8.	.1	Introduction
1.8.	.2	CA specifications for Major Maintenance141
1.8.	.3	O&M schedule
1.9	COS	T142
1.10	Con	clusions





LIST OF TABLES

Table 1: Project Corridor Chainage System	2
Table 2: Salient Features of Project Corridor	3
Table 3: Pavement Composition	17
Table 4: Service Road/Slip Road Locations	19
Table 5: Lined Covered Drain Locations	19
Table 6: Open Lined Drains	20
Table 7: Earthen Drains	21
Table 8: Median Chutes	22
Table 9: Slope Protection Details	25
Table 10: Side Kerb and chute Details	
Table 11: Locations of Median Openings	
Table 12: Details of Solar Blinkers	37
Table 13: Median Damaged Locations	
Table 14: Single pole single faced Metal Beam Crash Barrier Locations	39
Table 15: Single pole double faced Metal Beam Crash Barrier Locations	44
Table 16: Concrete Crash Barrier Locations	
Table 17: Details of Pedestrian Guard Rails	
Table 18: List of Major Junctions	47
Table 19: List of Minor Junctions	
Table 20: Locations of High mast Lighting	50
Table 21: Locations of Highway Lighting along Main Carriageway	50
Table 22: Details of Bus Shelters	52
Table 23: Details of CD & Other Structures	53
Table 24: Details of Soaked CBR valuses	
Table 25: Summary of Major Structures including COS	59
Table 26: Summary of culverts including COS	59
Table 27: Abstract of Cost Estimates	143
Table 28: Cost Summary Without Escalation (Amount in Crores)	144



I. INTRODUCTION

NHAI has awarded the work of Rehabilitation and Upgrading to four lane from km 129.300 to km 215.900 existing 2 lane Highway section of NH-59 between Godhra to Gujarat/Madhya Pradesh Border in the state of Gujarat under NHDP-Phase-III on Design, Build, Finance, Operate, and Transfer ("DBFOT") Toll basis to the Bidder M/s BSCPL Infrastructure Ltd.,

Consequent to this, M/s BSCPL Infrastructure Ltd. formed a Special Purpose Vehicle (SPV) in the name of BSCPL Godhra Toll ways Ltd., for implementation/execution of the project, registered under the companies act, 1956. The Concession Agreement was signed between NHAI and the SPV, M/s. BSCPL Godhra Toll ways Ltd., on 25.02.2010.

On 23.02.2017, India Infrastructure Fund II (IIF-II) acquired control of 80% stake of M/s Godhra Expressways Pvt. Ltd. (Formerly known as BSCPL Godhra Tollways Ltd.) and balance 20% was acquired on 27.02.2017. Further, on 17.12.2021, Galaxy Investments II Pte. Ltd. acquired control of 100% stakes of M/s Godhra Expressways Pvt. Ltd. from India Infrastructure Fund-II.

The project is presently under operation and maintenance by the Concessionaire Godhra Expressways Pvt. Ltd. (GEPL"). Samarth Infraengg Technocrats Pvt. Ltd. has been engaged as Technical/ Engineering Due Diligence Advisor for Highways Infrastructure Trust purpose.

This report highlights the findings of due diligence study undertaken by consultants on the project

II. PROJECT AT A GLANCE

- The Project Corridor starts on the outskirts of Godhra town at Km 129.300 and traverses towards Madhya Pradesh Border and ends before the Gujarat/Madhya Pradesh Border Check post at Km 215.900. The Total Project Road length is 87.102 Km and the Project road is having four lane divided carriageway configuration.
- The project corridor has rigid pavement in the entire length, with 7.0m wide carriageway flanked by 1.5m paved shoulder plus 1.5m to 2.0m earthen shoulder on each side except at approaches to grade separators and underpasses.
- In general, the median width is 4.5m all along the project road except at median openings associated with storage lane (median width is 1.5m) and at some of the bridge locations and at underpass locations median width is varying between 4.5m to 12.5m
- The Project Road has four major junctions and these are at Bypass termini points of Piploid, Limkheda and Dahod. Further, the project road has about 81 minor junctions along its length.
- Altogether, the Project road has about Twenty-four (24) Bus shelters on Main Carriageway with Bus Bays and at remaining forty (40) locations it has only bus shelters.
- The Project Road has six Truck lay byes, two each at km 134.400, km 157.800 & km 190.500. These truck lay byes have been provided with rigid Pavement and the condition appears to be good



- The Project Road has one Toll Plaza at km 146.150. Rigid pavement exists in the toll plaza as well as in tapering portions. The condition of toll plaza appears to be good. There are three normal lanes and one extra wide lane in each direction. One more extra lane is observed for 2-wheeler & 3-wheeler on both sides
- Originally the Pavement envisaged was Flexible for main carriageway; however, the Concessionaire changed the pavement type from flexible to Rigid; however, for small portion of about 7.5 km carriageway length is having flexible pavement.
- > The Project received LOA on 01.01.2010 ad the agreement was signed on 25.02.2010.
- Appointed date was declared on 01.03.2011 and the Project received First Provisional Certificate on 31.10.2013 for a length of 75.0% of project and the Commercial Operation started from 31.10.2013.
- The Project received PCOD-2 on 25.09.2015 for a length of 98.12% of project, (except 1.635 Km approach of Km 171+300 ROB) and the Toll rates were revised for the PCOD-2 and the rates are effective from 30.09.2015.
- Due to delay in Land acquisition at Dahod Kasba, Change of Scope of 4 ROBs and the waiver of maintenance charge issues by the Railway had delayed the project completion. The project was completed 100% and got Final Completion Certificate on 29.06.2016.
- As per CA, the Concession Period for the project is 27 Years from appointment date, subject to extension as per Concession Agreement. Original Concession end date is 28.02.2038 However, IE & NHA PIU has recommended for extension in concession period by 5.4 years based on traffic variation. Accordingly revised end date of concession i.e. 23.07.2043 has been considered for costing purpose.

SI. No.	Particulars	Length/No
1	No of Grade Separated Structures	4Nos. (2 Numbers Flyovers and 2 numbers Over passes)
2	Service Road	19.760 km (Both Sides)
3	ROBs	4Nos.
4	ROB location (chainage)	km 137+083, km 144+827, km 167+324 & km 171+300
5	No of Bypass	3 Nos.
		Total Bypass Length - 14.260 km
	Length of Bypass /	Piploid Bypass km 152.030-km 156.450= km 4.420
6	Realignment	Limkheda Bypass km 160.950-km 165.600= km 4.650
	-	Dahod realignment km 189.430-km 194.620=km 5.190
7	No of Major Bridges	6 Nos.

III. SALIENT FEATURES





SI. No.	Particulars	Length/No
8	No of Minor Bridges	16 Nos.
9	No of Culvert	32 Nos. Box Culvert -98 Nos. Pipe Culvert
10	No of VUP	4Nos.
11	No of PUP/Cattle underpass	13 Nos.
12	No of major intersection/Junction	4 Nos.
13	No of Toll Plaza/	1 No.
14	Location of Toll Plaza chainage)	Km 146+150
15	No of Truck Lay byes	6 Nos
16	No of Bus Bays with Shelter	24 Nos Bus Bays with Shelter & 40 Nos only Shelters
17	No of Wayside Amenities & Rest Rooms	6 (Way Side Amenities) & 6 (Rest Rooms)
18	Location of Wayside Amenities (Chainage)	Km 134.400 (BHS), Km (157.800(BHS) & Km 190.500(BHS)
19	Stone Pitching	8.380 Kms
20	Grouting	0.060 Kms
21	RE Wall	6.670 Kms
22	Green Blanketing	2.840 Kms
23	Partial RE Wall with Embankment	0.570 Kms
24	Partial RE Wall with Stone Pitching	0.690 Kms
25	Partial RE wall with Green Blanketing	1.730 Kms
26	Delineators	136 Nos.
27	RCC Covered Drain	8.840 Kms
28	Lined Drain	3.470 Kms
29	Major Junctions	4 Nos.
30	Minor Junctions	81 Nos.
31	High Mast Lighting	11 Nos.
32	Double Arm Lightning's	349 Nos.
33	Single Arm Lightning's	153 Nos.
34	Median Openings	37 Nos.
35	Median Chutes	3050 Nos.
36	Median Plantation Functional	86.452 Kms





SI. No.	Particulars	Length/No
37	Metal Beam Crash Barrier	49.560 Kms
38	Concrete Safety barrier	14.890 km
39	Pedestrian Guard Rails	4.226 Kms
40	Solar Blinkers	72 Nos.
41	Road Signs	1439 Nos.

IV. IMPORTANT FINDINGS AND CONCLUSION

- 1. The project road has good pavement condition except very little surface related distress. Predominantly few locations ravelling, longitudinal and transverse cracks/ Full depth cracks are noticed at very few locations. At Km 181.800 in LHS direction, Panel repair work is going on, this is the one location where major distress observed in Rigid Pavement along the Project Road.
- 2. Roughness surveys along corridor indicates that entire Project length is having Roughness values less than 2200mm/Km.
- 3. Review of Pavement Design Report and As-built drawings indicates that the rigid pavement is design for 40 years design period and the adopted composition is 300mm PQC+150mm DLC+150mm GSB.
- 4. Test pit surveys indicated average PQC thickness of 297mm, average DLC thickness of 140mm and average thickness of granular layers is 165 mm over subgrade.
- 5. The subgrade quality of the corridor appears to be good with high CBR above 10% at most of locations.
- 6. Crack sealing and Epoxy patching has been seen at isolated locations indicating the routine maintenance works are taken care to avoid further cracking and raveling.
- 7. As of now there is no HTMS but as per Schedule 12.12.1 of IRC: SP: 84-2009 (referred in Annex-1 of D) of CA, HTMS shall be considered when PCU>40,000. Accordingly, the Concessionaire is required to provide HTMS once traffic on project road crosses 40,000 PCU.
- 8. As informed by the Concessionaire, the project road will reach 40,000 PCU in the year 2030/31 and accordingly the cost of HTMS is considered.
- 9. As per clause 12.7 of Concession Agreement, after 8th Anniversary from COD if Authority Constructs Service Road, the same shall be maintained by Concessionaire.
- Overall, there are 21 number grade separated structures exist along the project Road.
 2 numbers flyovers, 2 numbers Overpasses, 4 numbers Vehicular underpasses and 13 numbers Pedestrian Underpasses.
- 11. Overall, there 22 Bridges exist along the project road. Six out of Twenty-two are Major bridges and remaining sixteen are Minor bridges.



- 12. All structures are in good condition expect few, wherever Minor distresses observed; presently Concessionaire carrying out rectification works for the same.
- 13. There is one toll Plaza along the project Road and all Project Facilities such Traffic aid post, medical aid post and Vehicle rescue posts are located near this Toll Plaza.
- 14. There are total six lay byes exist, three on each side and 24 number of Bus Bays with shelter and another 40 locations only bus shelter exists. Condition of all these is good.
- 15. Schedule K of CA species that Roughness values exceeds 2500 mm/km in a length of KM, needs to be corrected within 180 days. But since the pavement type is changed from Flexible to Rigid, subsequently the threshold roughness value is increased from 2500 mm/Km to 3000mm/Km
- 16. For Flexible Pavement Overlay thickness of 40mm BC is considered on Main carriageway in FY2029, FY2035, FY2043 and apart from this Micro Surfacing of total flexible pavement in Main Carriageway is considered in FY 2040 apart from the regular routine maintenance which is to be done on every year.
- 17. 25mm BC considered on Service Road Pavement in FY2029, FY2035, FY2043 apart from the regular routine maintenance which is to be done on every year.
- 18. For Rigid Pavement about 1% of panel repair/replacement and 1% of epoxy patching, 25% of pavement retexturing and 2 to 3 % replacement of joints at every 7th Year apart from the regular routine maintenance which is to be done on every year.
- 19. All the lands required from the Forest department has been acquired and the project has been completed and there is no issue pending regarding this
- 20. As per IE MPR, there is no Compensation disbursement pending against land acquisition.
- 21. Demolishing of unauthorized the Government Structures have been completed except Post Office at Saliya (Sant road) at Ch. 141+350, and it is understood that correspondences is being done between NHAI and Superintendent of Post Office, Panchmahal for demolishing this structure and shifting of Temple at Km 129+400 is in progress





V. COST ABSTRACT

		Abstract of Cost Without escalation (in Crores)		
S. No	FY	Immediate Repair's Cost +Routine and Operational Cost	Periodic Maintenance Cost	Total Cost
1	2023	13.83	1.02	14.85
2	2024	13.83	-	13.83
3	2025	13.83	-	13.83
4	2026	13.83	-	13.83
5	2027	13.83	-	13.83
6	2028	13.83	-	13.83
7	2029	13.83	18.52	32.34
8	2030	13.83	15.09	28.92
9	2031	13.83	-	13.83
10	2032	13.83	-	13.83
11	2033	13.83	-	13.83
12	2034	13.83	-	13.83
13	2035	13.83	-	13.83
14	2036	13.83	18.52	32.34
15	2037	13.83	10.76	24.59
16	2038	13.83	-	13.83
17	2039	13.83	-	13.83
18	2040	13.83	_	13.83
19	2041	13.83	-	13.83
20	2042	13.83	_	13.83
21	2043	13.83	20.53	34.36
22	2044	4.44	8.71	13.15
	Total:	294.77	93.15	387.92

- Base Cost are arrived for FY2023
- All the material rates are February 2022 Rates
- All labour rates are taken from Central minimum wages (October'2021 cycle) and 2.5% escalation applied on the same to arrive FY2023 Rates
- All the costs are without any Escalation.
- All the Cost presented in the above table are excluding Head Office (HQ) Expenses



1.1 INTRODUCTION

The Govt. of India (GOI) through Ministry of Shipping, Road Transport & Highways is contemplating to enhance the road capacity and safety for efficient transshipment of goods as well as passenger traffic on the heavily trafficked National Highway sections. GOI has entrusted National Highways Authority of India (NHAI) with the responsibility of augmenting the capacity of highway corridors. NHAI had identified one such corridor to Design, Build, Finance, Operation and Transfer of the Rehabilitation and Upgrading to four lane from km 129.300 to km 215.900 existing 2 lane Highway section of NH-59 between Godhra to Gujarat/Madhya Pradesh Border in the state of Gujarat under NHDP-Phase-III on Design, Build, Finance, Operate, and Transfer ("DBFOT") Toll Basis.

NHAI has awarded the work of 4 laning of above stretch of highway, Design, Build, Finance, Operate, and Transfer ("DBFOT") Toll Basis to the Bidder M/s BSCPL Infrastructure Ltd.,

Consequent to this, **M/s BSCPL Infrastructure Ltd.** formed a Special Purpose Vehicle (SPV) in the name of **BSCPL Godhra Tollways Ltd.**, for implementation/execution of the project, registered under the companies' act, 1956. The Concession Agreement was signed between NHAI and the SPV, M/s. **BSCPL Godhra Tollways Ltd.**, on 25.02.2010.

The Project received First Provisional Certificate on 31.10.2013 for a length of 75.0% of project and the Commercial Operation started from 2nd day of November 2013. The Project received PCOD-2 on 25.09.2015 for a length of 98.12% of project, (except 1.635 Km approach of Km 171+300 ROB) and the Toll rates were revised for the PCOD-2 and the rates are effective from 30.09.2015. The Project Road received Final COD on 29.06.2016.

The project is presently under operation and maintenance by concessionaire GODHRA EXPRESSWAY PRIVATE LIMITED (GEPL).

This report highlights the findings of due diligence study undertaken by consultants on the project

1.2 PROJECT AT A GLANCE

National Highway 59 connecting Ahmadabad with Indore, is one of the important Highway corridors of the Country. It serves an important link to connect Indore - Ahmedabad important cities with its rich hinterland part of Madhya Pradesh and Gujarat. NH-59 which originates from Ahmadabad and ends at Indore, en route passing through very important cities and towns line Kamba, Kathal, Balasinor Sevaliya, Timba, Godhra, Piplod, Limkheda, Dahod, Katwara, Jhabua, Rajgarh, Dhar and Lebad travelling a distance of 376 Km. through the states of Gujarat (9212 Km) and Madhya Pradesh (154 Km).








Table 1: Project Corridor Chainage System

	Referencing system	Project Corridor Start Point (km)	Project Corridor End Point (km)	Length (km)
ſ	Old Chainage	129+300	215+900	86.600
ſ	Revised Chainage	127+848	214+950	87.102

The Project Corridor starts on the outskirts of Godhra town and traverses towards Madhya Pradesh Border and ends before the Gujarat/Madhya Pradesh Border Check post. Photograph showing the start and end point of the project road are presented below:







Following Table highlights the total project at a glance:

SI No.	Description	Date
1.	Date of Letter of Award (LOA)	01.01.2010
2.	Date of Signing the Concession Agreement	25.02.2010
3.	Appointment Date	01.03.2011
4.	Scheduled Project completion	26.08.2013
5	Original Concession Period	27 Years from Appointed date
6	Original Concession end date	28.02.2038
7	Extension of Concession period due to variation in Traffic	Another 5.4 Years
8	Revised Concession end date	23.07.2043
9	Date of issue of Provisional Completion Certificate for 75% of project length	31.10.2013
10	Date of issue of Provisional Completion Certificate for 98.12% of project length	25.09.2015
11	Date of Commencement of Commercial Operation	31.10.2013
12	Date of Issue of Final Completion Certificate	29.06.2016

Table 2: Salient Features of Project Corridor

SI. No.	Particulars	Length/No
1	No of Grade Separated Structures	4Nos. (2 Nos. Over passes)
2	Service Road	19.760 km (Both Sides)
3	ROBs	4Nos.
4	ROB location (chainage)	km 137+083, km 144+827, km 167+324 & km 171+300
5	No of Bypass	3 Nos.
6	Length of Bypass	Total Bypass Length - 14.260 km
7	No of Major Bridges	6 Nos.
8	No of Minor Bridges	16 Nos.
9	No of Culvert	32 Nos. Box Culvert -98 Nos. Pipe Culvert
10	No of VUP	4 Nos.
11	No of PUP/Cattle underpass	13 Nos.
12	No of major intersection/Junction	4 Nos.
13	No of Toll Plaza	1 No.
14	Location of Toll Plaza (chainage)	Km 146+150
15	No of Truck Lay byes	6 Nos
16	No of Bus Bays with Shelter	24 Nos Bus Bays with Shelter & 40 Nos only Shelters
17	No of Wayside Amenities & Rest Rooms	6 (Way Side Amenities) & 6 (Rest Rooms)
18	Location of Wayside Amenities (Chainage)	Km 134.400 (BHS), Km (157.800(BHS) & Km 190.500(BHS)
19	Stone Pitching	24.355 Kms
20	Grouting	0.060 Kms
21	RE Wall	6.670 Kms





SI. No.	Particulars	Length/No
22	Green Blanketing	2.840 Kms
23	Partial RE Wall with Embankment	0.570 Kms
24	Partial RE Wall with Stone Pitching	0.690 Kms
25	Partial RE wall with Green Blanketing	1.730 Kms
26	Delineators	136 Nos.
27	RCC Covered Drain	8.840 Kms
28	Lined Drain	3.470 Kms
29	Major Junctions	4 Nos.
30	Minor Junctions	81 Nos.
31	High Mast Lighting	10 Nos.
32	Double Arm Lightning's	349 Nos.
33	Single Arm Lightning's	153 Nos.
34	Median Openings	37 Nos.
35	Median Chutes	3075 Nos.
36	Median Damages	30 Locations
37	Median Plantation Functional	86.452 Kms
38	Metal Beam Crash Barrier	54.853 Kms
39	Concrete Safety barrier	16.000 km
40	Pedestrian Guard Rails	4.226 Kms
41	Solar Blinkers	72 Nos.
42	Km Stones LHS	88 Nos.
43	Hectometer Stone LHS	348 Nos.
44	Km Stones RHS	88 Nos.
45	Hectometer Stone RHS	348 Nos.
46	Road Signs	1439 Nos.

- >All the lands required from the Forest department has been acquired and the project has been completed and there is no issue pending regarding this
- >As per IE MPR, there is no Compensation disbursement pending against land acquisition.

>Demolishing of unauthorized the Government Structures have been completed except Post Office at Saliya (Sant road) at Ch. 141+350, and it is understood that correspondences is being done between NHAI and Superintendent of Post Office, Panchmahal for demolishing this structure and shifting of Temple at Km 129+400 is in progress

1.3 OBJECTIVE AND SCOPE OF SERVICES - FOR DUE DILIGENCE

The main objective of the study is to review the current status of project corridor including details pertaining to its construction and maintenance and to provide requisite technical





information for processing the acquisition of said project by client. Objective of the study can be broadly defined with following tasks:

1.3.1 General

- Review of all documents related to Project including but not limited to provisional completion certificates, punch list items completion certificate, clearances, monthly IE reports, important correspondence if any.
- Review of Change of Scope/ other Claims submitted and to be submitted to Authority / IC, comment on the veracity of the same and approval status.
- Highlight any non-compliance of the terms of the CA or O&M manual and IC inspection reports etc.
- Review of any pending issues related to Utility shifting, maintenance etc. in accordance with the Concession Agreement.
- Comment on issues including any balance work that may have a potential impact on the maintenance costs going forward and which may warrant a one-time expense in future.
- In general review the toll plaza systems (incl. AVCC, weigh bridge, sensors, ETC etc.) and the hardware installed therein and comment on the adequacy and level of maintenance of the same to meet the requirements under CA.
- Review of as built drawings.
- Determine the appropriate level and frequency of routine and major maintenance activities required to keep the road assets in good condition and to meet the performance and O&M standards, specifications and requirements.
- Review the major maintenance work undertaken, and prepare projections for future major maintenance expenses (incl. any hand-back requirements), so as to ensure compliance with the terms of CA.
- Review of condition of SPV assets including all equipment and vehicles etc.
- Report on balance acquisition of land if any and possibility of acquisition.
- Report on current encroachments on the project stretch and future expected problems due to the same.

1.3.2 Assessment of Asset Condition

- i. Assessment of road assets in conformance with specifications, standards and codes stipulated in CA and O&M manual etc.
- ii. A detailed inventory survey of road assets including main carriageway, structures, service roads, lightings, drains, slope protection works, retaining walls, bus bays, bus shelters, truck lay byes, O&M center, road furniture including signages, MCB, guard rails etc. other safety measures, toll collection infrastructure, buildings, plantation, vehicles and other objects.
- iii. Assessment of condition of the structures including but not limited to visual inspections of bearings, expansion joints, superstructure, substructures, foundations, associated components, pre-stress anchorages (if any), review of geotechnical assumptions,





perform geotechnical due diligence, review as-built design and assess design assumptions and provide a detailed report thereon.

- iv. Assessment of condition of the road pavement including but not limited to visual inspections of the pavement, review as-built design and assess design assumptions and provide a detailed report thereon.
- v. Assessment of physical dimensions/ condition of the infrastructure to determine useful lives of the materials and equipment requiring rehabilitation and/or replacement.
- vi. Recommendations for any major repair/ rehabilitation and strengthening based on the condition survey and design reports.
- vii. To provide a detail photographic report of the infrastructure assets and its condition to withstand till end of concession period. Suggestion and cost evaluation for any additional repair / rectification / modification required.

1.3.3 Investigations to be carried out

- 1.1. Assessing maintenance needs and its valuation according to the level of deterioration.
- 1.2. Evaluation of overall condition of flexible pavement including PQC/ BT at toll plaza, BC, DBM, Base/Sub base and sub grade and drainage condition survey.
- 1.3. Carry out visual condition survey for rigid (toll plaza) and flexible pavement
- 1.4. Carry out drainage survey to assess any potential future problems which will cause by moisture and runoff.
- 1.5. Assessment of variation/ COS orders on the project, if any, and evaluate their impact on expenditure, time to completion, future O&M obligations and tolling revenue.

1.3.4 O&M Assessment and Submission of Report

- Develop a detailed O&M cost forecast for each year of the concession period and a detailed major maintenance cost forecast along with estimation of costs towards handover requirements.
- Provide comprehensive report by covering all scope of work mentioned herein this Engagement Letter.

1.4 SURVEYS AND INVESTIGATIONS

The main objective of undertaking Surveys and Investigations is to appreciate the existing engineering features along the project corridor and to understand the present condition of the various elements of the project road and to prepare inputs required for various rehabilitation and maintenance strategies.

Following Survey and Investigations have been undertaken as a part of study with an objective to understand the present condition of the road and there by access the quality of construction and as well to prepare requisite rehabilitation/corrective designs where necessary.

- Road Inventory Surveys
- Visual Pavement Condition





• Structure Inventory and Condition Surveys

1.4.1 Road Inventory

The project corridor has rigid pavement in the entire length, with 7.0m wide carriageway flanked by 1.5m paved shoulder plus 1.5m to 2.0m earthen shoulder on each side except at approaches to grade separators and underpasses.

In general, the median width is 4.5m all along the project road except at median openings associated with storage lane (median width is 1.5m) and at some of the bridge locations and at underpass locations median width is varying between 4.5m to 12.5m

The project corridor generally runs in plain to mild rolling terrain. The land use along the project road is mostly Agricultural. It passes through urban settlements like Godhra, Sant road, Piploid, Limkheda and Dahod and also through the small village settlements like Ladpur, Panchela, Jekot, Gamla etc.

In general, road embankments are in the range of 1-1.5m height. Embankments higher than 1.5m are observed mainly in the approaches of CD structures and Underpass locations. Maximum embankment height is observed near ROBs and Underpass locations.

The Project Road has four major junctions and these are at Bypass termini points of Piploid, Limkheda and Dahod. Further, the project road has about 81 minor junctions along its length. Photographs showing the Major Junctions are presented below:










About 10 numbers of High mast lighting is observed along the project road. Four numbers are located at Toll Plaza location, two of them at over pass locations and remaining were at junction locations. Few photos showing High mast lighting are presented below:



Altogether, the Project road has about Twenty-four (24) Bus shelters on Main Carriageway with Bus Bays and at remaining forty (40) locations it has only bus shelters. Few photos taken at the bus shelters and bus bays are presented below:








The Project Road has six Truck lay byes, two each at km 134.400, km 157.800 & km 190.500. These truck lay byes have been provided with rigid Pavement and the condition appears to be good. Few photos depicting the truck lay bye portion are presented below:









Toilet blocks and rest rooms have been provided at all truck lay bye location. Separator is provided between main carriageway and Truck lay bye portion. Lighting in the form of single arm poles have been provided on the separator and outer edge of the truck lay bye. On each side, 10 single arm lights are observed and almost all are found to be in good condition.

The Project Road has one Toll Plaza at km 146.150. Rigid pavement exists in the toll plaza as well as in tapering portions. The condition of toll plaza appears to be good. There are three normal lanes and one extra wide lane in each direction. One more extra lane is observed for 2-wheeler & 3-wheeler on both sides. 4 numbers of High mast lighting has been provided at Toll plaza location and on the approach to Toll plaza, double arm lighting has been provided on median.

Few photos taken at toll plaza location are presented below:








Service road/slip roads have been observed at underpass locations and at few village locations. Few photos depicting the service road pavement surface type, condition and the other associated features like covered drain, pedestrian guard railing are presented below.









1.4.2 Visual Pavement Condition Surveys

Rigid pavement condition along the project road appears to be fair to good in most of the sections and the riding quality is good. Longitudinal and transverse cracks and full depth cracks are noticed at some isolated locations. Surface of rigid pavement appears to ravel with loss of






texture. Exposure of aggregates and loss of fines are noticed at some locations. Majority of joints appear to be intact with very few failures. Pop outs and potholes mainly seen at locations where severe ravelling is seen. The condition of Flexible pavement provided on the approaches of the underpasses appears to be good and the riding quality is satisfactory.









1.4.3 Roughness surveys


Roughness Report Received from Company indicates that the Roughness data has been collected using Vehicle mounted Roughness Measuring Devise (CMBI-21) in the first week of January 2021. The Data has been analyzed in terms of International Roughness Index (IRI), separately for each lane, for both direction of travel.

As per IRCP:16-2004, Rigid pavement is surface is considered to be good when its UI value is less than 2000 mm/km and the same is considered to be average for UI values between 2000 and 3000 mm/km whilst the surface is treated as Poor for UI values greater than 3000 mm/km.

Average UI values along the corridor were grouped in to four categories, Pie chart showing the range of UI values in each carriageway of the project road have been presented below:







It can be seen from the above pie charts, that about 94.3% & 98.9% length of the Project Road has good riding quality (UI<2000 mm/km) in LHS carriageway and RHS carriageway respectively.

1.4.4 Subgrade Investigation

The composition of the existing pavement crust has been noted from test pit surveys. Test pits have been undertaken at an interval of 10.0 km in each carriageway along the project road. Thus, a total of 20 pits have been dug along the corridor and the data on composition of pavement has been noted. Eighteen out of 20 pits done on Main Carriageway edge and remaining test pits done on Service Road edge. Few sample photos taken are presented below:











Results of the test pit survey showing average thickness of pavement layers are presented in the Table below.

SI. No	Test Pit Number	Existing Chainage	Direction	PQC	DLC	GSB	Total
1	GMP-TP-1	130+000	LHS	300	180	120	600
2	GMP-TP-2	134+950	RHS	290	100	200	590
3	GMP-TP-3	139+400	LHS	300	150	150	600
4	GMP-TP-4	143+200	RHS	310	150	150	610
5	GMP-TP-5	150+000	LHS	300	120	180	600
6	GMP-TP-6	155+400	RHS	280	150	150	580
7	GMP-TP-7	159+800	LHS	320	150	150	620
8	GMP-TP-8	165+150	RHS	300	150	150	600
9	GMP-TP-9	170+000	LHS	300	150	150	600
10	GMP-TP-10	174+400	RHS	270	150	150	570
11	GMP-TP-11	179+800	LHS	320	130	150	600
12	GMP-TP-12	185+400	RHS	270	140	200	610
13	GMP-TP-13	190+000	LHS	280	150	200	630
14	GMP-TP-14	194+600	RHS	320	100	130	550
15	GMP-TP-15	200+000	LHS	320	150	150	620
16	GMP-TP-16	205+200	RHS	270	100	300	670
17	GMP-TP-17	210+300	LHS	320	150	150	620
18	GMP-TP-18	214+900	RHS	270	150	170	600

Table 3: Pavement C	Composition
---------------------	-------------

SI. No	Test Pit Number	Existing Chainage	Direction	ВТ	WMM	GSB	Total
19	GMP-SR-TP-19	140+800	LHS	80	180	150	410
20	GMP-SR-TP-20	173+560	RHS	70	150	150	370

Total average crust thickness of the MCW pavement is 604mm. The average thickness of PQC layer is 297 mm. Pavement is mainly composed of a PQC layer, DLC& GSB base over subgrade.

1.4.5 Subgrade Investigations & Laboratory Testing

Sub-grade Investigations have been carried out to examine the subgrade soil characteristics along the project road. A total number of 20 Test pits have been carefully dug from the pavement surface up to sub-grade level. Eighteen out of 20 pits done on Main Carriageway edge and remaining two test pits done on Service Road edge. Field density tests have been conducted for subgrade samples and a small quantity of sample has also been collected in airtight containers for determining the field moisture content. Upon completion of the field density test, representative sample of sub-grade soil has been collected in bulk, in gunny bags, from each test pit for laboratory testing.


The soil samples collected have been tested for the following properties to assess the existing sub-grade soil properties.





- Sieve analysis
- Atterberg limits
- Heavy compaction
- Four (4) days soaked CBR as per IS standards at 97% of MDD as applicable for sub-grade (Heavy Compaction)
- Free swelling index

Soil classification has been done according to IS Classification of Soils (ISC) as detailed in IS 1498 - 1970. Laboratory test results indicate that all the Subgrade soil samples collected belongs to Coarse Grained Soil. Pie Chart showing the percentage distribution of soil classification of existing subgrade sample is presented below:



1.5 VALIDATION OF EXECUTED WORKS

The project road has been closely inspected to verify the executed works on ground vis-à-vis the scope envisaged in CA. The as-built drawings made available have been studied in detail before examining them on ground. Each and every structure has been inspected to note down its structural configuration and condition. The following works highlight the findings on executed works on ground.

1.5.1 Road Works

The project corridor appears to have been constructed with the cross-sectional elements matching to those given in CA TCS drawings. The carriageway width of 7.0 plus paved shoulders of 1.5m and a shyness of 0.25m has been provided over the entire length except at structures. Earthen shoulders of 1.5m on either side of carriageway have also been provided.





Service roads/Slip roads are constructed to a width as shown in TCS. Location of service roads and slip roads as constructed are as below:

Service/Slip Road Details Both Sides										
S.No.			tap		Side	Pavement Type	As Per Site	Width (m)	Remarks	
	From (km)	To (km)	From (km)	To (km)			Jite			
1	127.97	128.95	128.03	128.8	LHS	Flexible	0.98	7		
2	131.55	132.17	131.61	132.09	LHS	Flexible	0.62	7.5		
3	136.9	137.45	137	137.34	LHS	Flexible	0.55	7.5		
4	138.6	139.3	138.71	139.16	LHS	Flexible	0.7	7.5		
5	140.7	141.8	140.78	141.78	LHS	Flexible	1.1	7.5		
6	143.3	144.2	143.44	144.15	LHS	Flexible	0.9	5.5		
7	151.5	151.95	151.7	151.9	LHS	Flexible	0.45	7.5		
8	153.65	153.62	153.65	153.62	LHS	Flexible	0.5	5.5	Over pass location	
9	153.76	153.9	153.76	153.9	LHS	Flexible	0.8	5.5	Over pass location	
10	160.5	160.9	160.61	160.85	LHS	Flexible	0.4	7.2		
11	162.3	163.3	162.34	163.2	LHS	Flexible	1	7		
12	173.5	174.33	173.6	174.21	LHS	Flexible	0.83	7.5		
13	194.01	194.1	194.01	194.1	LHS	Flexible	0.5	5.5	Over pass location	
14	194.15	194.3	194.15	194.3	LHS	Flexible	0.45	5.5	Over pass location	
15	128.55	128.95	128.55	128.82	RHS	Flexible	0.4	7		
16	131.5	132.65	131.58	132.38	RHS	Flexible	1.15	7.5		
17	138.6	139.3	138.71	139.16	RHS	Flexible	0.7	7.5		
18	143.3	144.2	143.44	144.1	RHS	Flexible	0.9	5.5		
19	146.6	147.7	146.68	147.66	RHS	Flexible	1.1	7		
20	151.6	152.45	151.7	152.4	RHS	Flexible	0.85	7		
21	153.52	153.62	153.52	153.62	RHS	Flexible	0.8	5.5	Over pass location	
22	153.76	153.9	153.76	153.9	RHS	Flexible	0.5	5.5	Over pass location	
23	160.5	161.3	160.61	161.25	RHS	Flexible	0.8	7		
24	162.3	163.3	162.34	163.2	RHS	Flexible	1	7		
25	173.5	174.33	173.6	174.21	RHS	Flexible	0.83	7.5		
26	194.01	194.1	194.01	194.1	RHS	Flexible	0.45	5.5	Over pass location	
27	194.15	194.3	194.15	194.3	RHS	Flexible	0.5	5.5	Over pass location	
	As pe	er Site Total I	ength of Serv	ice/Slip Road	(Km)		19.76			

Lined Covered drains exist at service road and truck lay bye locations along the project road. Cleaning of gratings is required for flow of surface water from service road to drain. The locations of Line covered drains are presented in the Table below:

Table 5:	Lined	Covered	Drain	Locations
----------	-------	---------	-------	-----------





S.No	Chai	nage	Side	Length	Condition	Remarks
3.110	From	То	Side	Length	Condition	Remarks
1	131.600	132.000	LHS	0.400	Good	RCC Cum Footpath Drain on SR
2	131.600	132.400	RHS	0.800	Good	RCC Cum Footpath Drain on SR
3	134.250	134.450	LHS	0.200	Good	RCC Cum Footpath Drain on Truck lay bye (TLB)
4	134.250	134.450	RHS	0.200	Good	RCC Cum Footpath Drain on TLB
5	138.650	139.050	LHS	0.400	Good	RCC Cum Footpath Drain on SR
6	138.670	139.150	RHS	0.480	Good	RCC Cum Footpath Drain on SR
7	139.100	139.250	LHS	0.150	Good	RCC Cum Footpath Drain on SR
8	143.400	144.150	RHS	0.750	Good	RCC Cum Footpath Drain on SR
9	143.560	144.100	LHS	0.540	Good	RCC Cum Footpath Drain on SR
10	153.570		LHS	0.500	Good	RCC Cum Footpath Drain on SR
11	153.800		LHS	0.500	Good	RCC Cum Footpath Drain on SR
12	158.700	158.900	LHS	0.200	Good	RCC Cum Footpath Drain on TLB
13	158.700	158.900	RHS	0.200	Good	RCC Cum Footpath Drain on TLB
14	160.600	160.900	RHS	0.300	Good	RCC Cum Footpath Drain on SR
15	173.600	174.200	LHS	0.600	Good	RCC Cum Footpath Drain on SR
16	173.600	174.220	RHS	0.620	Good	RCC Cum Footpath Drain on SR
17	193.980		LHS	0.500	Fair to Poor	RCC Cum Footpath Drain on SR
18	193.980		RHS	0.500	Good	RCC Cum Footpath Drain on SR
19	194.080		LHS	0.500	Good	RCC Cum Footpath Drain on SR
20	194.080		RHS	0.500	Good	RCC Cum Footpath Drain on SR
Total Le	ength of RCC	covered Di	rain(km)	8.840		•

Open lined drains of trapezoidal shape exist at few locations and toe drains are also presented above the partial RE wall at approach locations and are as listed in Table below:

S. No	Chai	Chainage		Longth	Condition	Remarks
5. NO	From	То	Side	Length	Condition	Keinarks
1	128.150	128.350	LHS	0.2	Good	Trapezoidal open lined drain
2	136.200	136.800	RHS	0.6	Good	open lined Drain at top of RE Wall
3	136.500	136.800	LHS	0.3	Good	open lined Drain at top of RE Wall
4	144.300	144.500	LHS	0.2	Good	open lined Drain at top of RE Wall
5	144.300	144.400	RHS	0.1	Good	open lined Drain at top of RE Wall
6	144.600	145.100	LHS	0.5	Good	open lined Drain at top of RE Wall
7	144.620	145.100	RHS	0.48	Good	open lined Drain at top of RE Wall
8	160.650	160.800	RHS	0.15	Good	open lined Drain at top of RE Wall
9	160.800	161.100	RHS	0.3	Good	Trapezoidal open lined drain
10	161.200	161.300	RHS	0.1	Good	open lined Drain at top of RE Wall
11	170.780	171.000	LHS	0.22	Good	open lined Drain at top of RE Wall

Table 6: Open Lined Drains





S. No	Chainage		Side	Length	Condition	Remarks	
5. 110	From	То	Side	Length	Condition	inenial KS	
12	170.800	171.000	RHS	0.2	Good	open lined Drain at top of RE Wall	
13	171.080	171.140	LHS	0.06	Good	open lined Drain at top of RE Wall	
14	171.080	171.140	RHS	0.06	Good	open lined Drain at top of RE Wall	
Total Length of Open lined Drain(km)				3.470			

Unlined drains exist at the main carriage way edge and these are in good condition. Maintenance needs to be required for these unlined drains. Earthen drains are listed below:

6	Chai	nage	C : J =	Longth (m)	Domostvo
S.no	From	То	Side	Length (m)	Remarks
1	128.620	131.120	RHS	2500.000	Earthen Drain
2	128.650	131.145	LHS	2495.000	Earthen Drain
3	131.120	131.532	RHS	412.000	STONE PITCHING
4	131.145	131.410	LHS	265.000	STONE PITCHING TREPIZOIDAL
5	131.410	131.865	LHS	455.000	Earthen Drain
6	131.532	131.865	RHS	333.000	Earthen Drain
7	132.295	133.050	LHS	755.000	Earthen Drain
8	132.650	133.830	RHS	1180.000	STONE PITCHING
9	133.050	133.830	LHS	780.000	STONE PITCHING TREPIZOIDAL
10	133.830	134.040	LHS	210.000	Earthen Drain
11	133.830	134.020	RHS	190.000	Earthen Drain
12	134.020	134.990	RHS	970.000	STONE PITCHING
13	134.040	134.583	LHS	543.000	STONE PITCHING TREPIZOIDAL
14	134.683	136.780	LHS	2097.000	Earthen Drain
15	134.990	136.493	RHS	1503.000	Earthen Drain
16	137.046	137.140	RHS	94.000	Earthen Drain
17	137.400	138.970	RHS	1570.000	Earthen Drain
18	137.610	138.970	LHS	1360.000	Earthen Drain
19	139.420	141.000	LHS	1580.000	Earthen Drain
20	139.420	141.000	RHS	1580.000	Earthen Drain
21	142.000	142.398	LHS	398.000	STONE PITCHING TREPIZOIDAL
22	142.140	142.400	RHS	260.000	STONE PITCHING TREPIZOIDAL
23	142.398	143.700	LHS	1302.000	Earthen Drain
24	142.400	143.700	RHS	1300.000	Earthen Drain
25	144.700	144.950	LHS	250.000	Earthen Drain
26	144.700	144.900	RHS	200.000	Earthen Drain
27	145.500	146.200	LHS	700.000	Earthen Drain
28	145.700	146.010	RHS	310.000	Earthen Drain
29	148.040	158.050	RHS	10010.000	Earthen Drain
30	148.100	153.750	LHS	5650.000	Earthen Drain
31	154.250	158.050	LHS	3800.000	Earthen Drain
32	158.160	160.650	LHS	2490.000	Earthen Drain

Table 7: Earthen Drains





S.no	Chai	nage	Side	Length (m)	Remarks
5.110	From	То	Side	Length (III)	Remarks
33	158.160	160.900	RHS	2740.000	Earthen Drain
34	160.650	160.900	LHS	250.000	TREPIZOIDAL CEMENT DRAIN B/W SR
35	160.900	166.400	LHS	5500.000	Earthen Drain
36	161.435	166.400	RHS	4965.000	Earthen Drain
37	167.900	171.050	LHS	3150.000	Earthen Drain
38	167.900	171.000	RHS	3100.000	Earthen Drain
39	171.229	171.331	RHS	102.000	Earthen Drain
40	171.430	173.850	RHS	2420.000	Earthen Drain
41	171.460	173.850	LHS	2390.000	Earthen Drain
42	174.465	193.980	LHS	19515.000	Earthen Drain
43	174.465	193.980	RHS	19515.000	Earthen Drain
44	194.230	199.530	LHS	5300.000	Earthen Drain
45	194.230	199.530	RHS	5300.000	Earthen Drain
46	199.530	199.950	LHS	420.000	STONE PITCHING TREPIZOIDAL
47	199.530	200.850	RHS	1320.000	Earthen Drain
48	199.950	202.900	LHS	2950.000	Earthen Drain
49	200.850	215.217	RHS	14367.000	Earthen Drain
50	202.900	203.550	LHS	650.000	STONE PITCHING TREPIZOIDAL
51	203.550	215.217	LHS	11667.000	Earthen Drain
	Тс	otal Length		153163.000	

On curved sections with super-elevation, Chutes provided in the median portion. The locations and no. of cuts in median are presented in table below:

	Details of Median Chutes											
Sr. No.	From	То	Length	No. of Cuts	Remarks							
1	128.000	128.600	0.600	45								
2	130.420	130.540	0.120	18								
3	131.040	131.160	0.120	13								
4	131.350	131.500	0.150	16								
5	132.050	132.560	0.510	55								
6	133.200	134.000	0.800	71								
7	134.050	134.200	0.150	13								
8	134.650	134.900	0.250	22								
9	136.030	136.600	0.570	46								
10	136.970	137.000	0.030	3								

Table 8: Median Chutes





	Details of Median Chutes									
Sr. No.	From	То	Length	No. of Cuts	Remarks					
11	137.000	137.680	0.680	60						
12	139.200	139.450	0.250	14						
13	140.380	140.670	0.290	21						
14	141.960	142.000	0.040	6						
15	142.000	142.500	0.500	49						
16	144.040	144.420	0.380	60						
17	145.000	145.250	0.250	22						
18	145.450	145.550	0.100	13						
19	146.500	146.800	0.300	31						
20	148.150	149.000	0.850	80						
21	149.000	149.350	0.350	31						
22	150.030	150.150	0.120	11						
23	151.940	152.000	0.060	7						
24	152.020	152.350	0.330	31						
25	153.650	154.000	0.350	44						
26	154.000	154.260	0.260	29						
27	154.400	154.630	0.230	29						
28	155.980	156.000	0.020	5						
29	156.000	156.380	0.380	34						
30	156.500	156.760	0.260	26						
31	157.350	157.560	0.210	26						
32	160.930	161.000	0.070	6						
33	161.000	161.200	0.200	10						
34	162.860	162.930	0.070	8						
35	163.070	163.250	0.180	27						
36	163.800	164.000	0.200	31						
37	164.000	164.110	0.110	12						
38	164.400	165.000	0.600	48						
39	165.000	165.600	0.600	63						
40	168.000	168.180	0.180	17						
41	168.440	168.600	0.160	16						
42	170.680	171.000	0.320	22						
43	171.200	171.350	0.150	19						
44	171.700	172.000	0.300	40						
45	172.000	172.230	0.230	19						
46	173.200	173.500	0.300	27						
47	174.100	174.300	0.200	28						





	Details of Median Chutes										
Sr. No.	From	То	Length	No. of Cuts	Remarks						
48	174.560	174.860	0.300	40							
49	175.050	175.400	0.350	38							
50	176.200	176.560	0.360	38							
51	176.700	177.000	0.300	36							
52	177.000	177.100	0.100	15							
53	177.900	178.000	0.100	15							
54	178.000	178.260	0.260	27							
55	178.700	178.780	0.080	10							
56	178.810	179.000	0.190	20							
57	179.000	179.200	0.200	19							
58	180.030	180.360	0.330	30							
59	180.780	181.000	0.220	22							
60	181.000	181.130	0.130	15							
61	181.610	182.000	0.390	41							
62	182.000	182.200	0.200	26							
63	182.820	183.000	0.180	19							
64	183.000	183.760	0.760	87							
65	184.500	185.000	0.500	49							
66	185.000	185.030	0.030	8							
67	185.180	185.360	0.180	24							
68	186.800	187.000	0.200	20							
69	187.000	187.250	0.250	26							
70	188.400	188.640	0.240	28							
71	188.700	188.000	-0.700	33							
72	189.000	189.030	0.030	3							
73	189.610	189.650	0.040	4							
74	189.700	189.920	0.220	23							
75	191.200	191.400	0.200	24							
76	191.200	191.400	0.200	25							
77	191.600	191.660	0.060	10							
78	194.620	194.680	0.060	6							
79	194.700	194.800	0.100	16							
80	195.820	196.000	0.180	31							
81	196.000	196.200	0.200	18							
82	196.500	196.700	0.200	26							
83	196.900	197.000	0.100	14							
84	197.000	197.230	0.230	26							





Details of Median Chutes										
Sr. No.	From	То	Length	No. of Cuts	Remarks					
85	197.900	198.000	0.100	11						
86	198.300	198.400	0.100	12						
87	198.800	199.000	0.200	23						
88	199.000	199.800	0.800	64						
89	200.550	200.850	0.300	25						
90	200.900	201.000	0.100	16						
91	201.000	201.880	0.880	76						
92	202.930	203.000	0.070	11						
93	203.000	203.200	0.200	22						
94	204.400	204.700	0.300	37						
95	204.800	205.000	0.200	25						
96	205.000	205.100	0.100	8						
97	205.200	205.700	0.500	52						
98	205.930	206.000	0.070	22						
99	206.000	206.800	0.800	98						
100	207.000	207.980	0.980	96						
101	208.300	209.000	0.700	74						
102	209.130	209.360	0.230	25						
103	210.450	210.730	0.280	39						
104	211.720	212.000	0.280	35						
105	213.000	213.230	0.230	30						
106	213.600	213.900	0.300	27						
107	214.800	214.880	0.080	11						
	То	tal	28.150	3075						

Stone Pitching is found in approaches of some of the Grade-Separators/ROB/Major Bridges along the Project. Side kerb and chutes are also observed in the approaches whereas the dissipation chambers are covered with garbage and soil. Slope Protection details and side kerb details are listed in the tables below.

s.			Sid	Emban	Blanke	Stone Pitchin	RE	Partia l RE	Grout	Condit	Remarks	
no	From	То	h	е	kment	ting	g	wall	Wall	ing	ion	
1	128.05	128.35	0.300	LHS	Yes	Yes	No	No	No	No	Poor	
2	128.4	128.75	0.350	LHS	No	No	No	Yes	No	No	Good	
3	128.4	128.75	0.350	RHS	No	No	No	Yes	No	No	Good	
4	131.12	131.3	0.180	LHS	Yes	Yes	No	No	No	No	Good	
5	131.32	131.42	0.100	LHS	Yes	Yes	No	No	No	No	Good	

Table 9: Slope Protection Details





S.	Chaina	ge (km)	Lengt	Sid	Emban	Green Blanke	Stone Pitchin	RE	Partia l RE	Grout	Condit	Remarks
no	From	То	h	е	kment	ting	g	wall	Wall	ing	ion	
6	131.1	131.3	0.200	RHS	Yes	Yes	No	No	No	No	Good	
7	131.32	131.42	0.100	RHS	Yes	Yes	No	No	No	No	Fair to Poor	
8	136.05	136.15	0.100	LHS	Yes	Yes	No	No	No	No	Poor	
9	136.15	136.72	0.570	LHS	Yes	No	No	No	Yes	No	Good	Partial RE wall provided
10	136.8	137.25	0.450	LHS	No	No	No	Yes	No	No	Good	
11	136.2	136.8	0.600	RHS	Yes	Yes	No	No	Yes	No	Good	Partial RE wall provided
12	139.7	140.03	0.330	RHS	Yes	Yes	No	No	No	No	Fair to Poor	
13	140.25	140.4	0.150	RHS	Yes	Yes	No	No	No	No	Fair to Poor	
14	140.42	140.47	0.050	RHS	Yes	No	No	No	No	No	Good	
15	140.8	141.2	0.400	LHS	No	No	No	Yes	No	No	Good	
16	141.28	141.66	0.380	LHS	No	No	No	Yes	No	No	Good	
17	140.8	141.2	0.400	RHS	No	No	No	Yes	No	No	Good	
18	141.28	141.66	0.380	RHS	No	No	No	Yes	No	No	Good	
19	144.27	144.5	0.230	LHS	Yes	Yes	No	No	Yes	No	Good	Partial RE wall provided
20	144.66	145.1	0.440	LHS	Yes	Yes	No	No	Yes	No	Good	Partial RE wall provided
21	144.15	144.25	0.100	RHS	Yes	Yes	No	No	No	No	Good	
22	146.75	147.17	0.420	LHS	No	No	No	Yes	No	No	Good	
23	147.2	147.6	0.400	LHS	No	No	No	Yes	No	No	Good	
24	146.75	147.17	0.420	RHS	No	No	No	Yes	No	No	Good	
25	147.2	147.6	0.400	RHS	No	No	No	Yes	No	No	Good	
26	151.7	152.02	0.320	LHS	No	No	No	Yes	No	No	Good	
27	152.07	152.4	0.330	LHS	Yes	Yes	No	No	No	No	Good	
28	151.7	152.02	0.320	RHS	No	No	No	Yes	No	No	Good	
29	152.07	152.4	0.330	RHS	No	No	No	Yes	No	No	Good	
30	161.2	161.32	0.120	RHS	Yes	Yes	No	No	No	No	Fair to Poor	
31	162.47	162.91	0.440	LHS	No	No	No	Yes	No	No	Good	
32	162.93	163.1	0.170	LHS	No	No	No	Yes	No	No	Good	
33	162.47	162.91	0.440	RHS	No	No	No	Yes	No	No	Good	
34	162.93	163.15	0.220	RHS	No	No	No	Yes	No	No	Good	
35	166.97	167.02	0.050	LHS	Yes	No	No	No	No	Yes	Good	
36	167.01	167.02	0.010	RHS	No	No	No	No	No	Yes	Good	
37	170.48	170.64	0.160	LHS	Yes	No	No	No	No	No	Good	
38	170.66	170.82	0.160	LHS	Yes	Yes	No	No	No	No	Fair to Poor	
39	170.82	170.96	0.140	LHS	Yes	Yes	No	No	Yes	No	Good	Partial RE wall provided
40	170.96	171	0.040	LHS	No	No	No	Yes	No	No	Good	





s.	Chaina	ge (km)	Lengt	Sid	Emban	Green Blanke	Stone Pitchin	RE	Partia l RE	Grout	Condit	Remarks
no	From	То	h	е	kment	ting	g	wall	Wall	ing	ion	
41	171.08	171.4	0.320	LHS	Yes	Yes	No	No	Yes	No	Good	Partial RE wall provided
42	170.5	170.64	0.140	RHS	Yes	No	No	No	No	No	Good	
43	170.66	170.96	0.300	RHS	Yes	Yes	No	No	No	No	Good	
44	170.96	171	0.040	RHS	No	No	No	Yes	No	No	Good	
45	171.08	171.25	0.170	RHS	Yes	Yes	No	No	No	No	Good	
46	171.6	171.8	0.200	RHS	Yes	Yes	No	No	No	No	Good	
47	171.8	172	0.200	RHS	Yes	No	No	No	No	No	Good	
48	181	181.12	0.120	LHS	Yes	No	No	No	No	No	Good	
49	181.15	181.2	0.050	LHS	Yes	No	No	No	No	No	Good	
50	181.05	181.12	0.070	RHS	Yes	No	No	No	No	No	Poor	Damaged 50m @3.0m height
51	181.61	181.8	0.190	RHS	Yes	No	No	No	No	No	Good	
52	199	199.08	0.080	LHS	Yes	No	No	No	No	No	Good	
53	199.11	199.2	0.090	LHS	Yes	No	No	No	No	No	Good	
54	201.75	201.93	0.180	LHS	Yes	No	No	No	No	No	Poor	Damaged 60m @ 3.5m
55	201.95	202.15	0.200	LHS	Yes	No	No	No	No	No	Good	
56	201.75	201.93	0.180	RHS	Yes	No	No	No	No	No	Good	
57	201.95	202.15	0.200	RHS	Yes	No	No	No	No	No	Good	
	Total (k	m)	13.78									

Stone Pitching

S. No	Chai	nage	Longth	Side	Remarks
5. NO	From	То	Length	Side	Remarks
1	128.400	128.500	0.100	LHS	Stone Pitching
2	131.060	131.140	0.080	LHS	Stone Pitching
3	131.060	131.160	0.100	RHS	Stone Pitching
4	131.520	131.590	0.070	RHS	Stone Pitching
5	131.540	131.590	0.050	LHS	Stone Pitching
6	132.120	132.240	0.120	RHS	Stone Pitching
7	136.440	136.470	0.030	LHS	Stone Pitching
8	136.500	137.040	0.540	LHS	Stone Pitching
9	136.960	137.040	0.080	RHS	Stone Pitching
10	137.140	137.400	0.260	RHS	Stone Pitching
11	138.200	138.440	0.240	LHS	Stone Pitching
12	139.960	140.280	0.320	RHS	Stone Pitching
13	140.010	140.290	0.280	LHS	Stone Pitching
14	140.520	140.620	0.100	LHS	Stone Pitching
15	140.540	140.620	0.080	RHS	Stone Pitching
16	141.820	142.100	0.280	RHS	Stone Pitching
17	142.680	142.740	0.060	LHS	Stone Pitching





	Chai	nage	Les all	C : 1	D
S. No	From	То	Length	Side	Remarks
18	142.980	143.040	0.060	LHS	Stone Pitching
19	143.440	143.480	0.040	LHS	Stone Pitching
20	144.530	144.700	0.170	RHS	Stone Pitching
21	144.880	145.040	0.160	RHS	Stone Pitching
22	144.900	145.200	0.300	LHS	Stone Pitching
23	145.220	145.560	0.340	LHS	Stone Pitching
24	145.580	145.620	0.040	LHS	Stone Pitching
25	146.580	146.660	0.080	RHS	Stone Pitching
26	147.160	147.400	0.240	LHS	Stone Pitching
27	148.900	149.020	0.120	LHS	Stone Pitching
28	149.400	149.600	0.200	LHS	Stone Pitching
29	150.000	150.220	0.220	RHS	Stone Pitching
30	150.380	150.460	0.080	LHS	Stone Pitching
31	152.760	152.840	0.080	LHS	Stone Pitching
32	152.760	152.840	0.080	RHS	Stone Pitching
33	153.060	153.360	0.300	LHS	Stone Pitching
34	153.080	153.360	0.280	RHS	Stone Pitching
35	155.000	155.120	0.120	RHS	Stone Pitching
36	155.290	155.500	0.210	RHS	Stone Pitching
37	155.310	155.500	0.190	LHS	Stone Pitching
38	155.520	155.620	0.100	LHS	Stone Pitching
39	155.520	155.620	0.100	RHS	Stone Pitching
40	157.020	157.120	0.100	RHS	Stone Pitching
41	157.400	157.460	0.060	LHS	Stone Pitching
42	160.380	160.460	0.080	LHS	Stone Pitching
43	160.420	160.500	0.080	RHS	Stone Pitching
44	160.940	161.190	0.250	RHS	Stone Pitching
45	160.960	161.050	0.090	LHS	Stone Pitching
46	161.210	161.880	0.670	RHS	Stone Pitching
47	161.440	161.900	0.460	LHS	Stone Pitching
48	164.700	164.780	0.080	RHS	Stone Pitching
49	164.720	164.780	0.060	LHS	Stone Pitching
50	165.120	165.340	0.220	RHS	Stone Pitching
51	165.540	165.640	0.100	RHS	Stone Pitching
52	166.180	166.285	0.105	LHS	Stone Pitching
53	166.220	166.285	0.065	RHS	Stone Pitching
54	166.305	166.420	0.115	LHS	Stone Pitching
55	166.305	166.360	0.055	RHS	Stone Pitching
56	169.360	169.520	0.160	RHS	Stone Pitching





• • •	Chai	nage		<i>c</i>	
S. No	From	То	Length	Side	Remarks
57	169.380	169.500	0.120	LHS	Stone Pitching
58	170.960	171.210	0.250	LHS	Stone Pitching
59	170.960	171.210	0.250	RHS	Stone Pitching
60	171.360	171.510	0.150	LHS	Stone Pitching
61	171.360	171.510	0.150	RHS	Stone Pitching
62	171.870	171.910	0.040	LHS	Stone Pitching
63	171.870	171.910	0.040	RHS	Stone Pitching
64	171.950	172.290	0.340	LHS	Stone Pitching
65	171.950	172.290	0.340	RHS	Stone Pitching
66	172.700	172.760	0.060	LHS	Stone Pitching
67	172.800	173.040	0.240	RHS	Stone Pitching
68	173.200	173.280	0.080	RHS	Stone Pitching
69	173.240	173.320	0.080	LHS	Stone Pitching
70	173.540	173.620	0.080	LHS	Stone Pitching
71	174.740	174.960	0.220	LHS	Stone Pitching
72	174.800	174.880	0.080	RHS	Stone Pitching
73	175.060	175.300	0.240	LHS	Stone Pitching
74	175.160	175.300	0.140	RHS	Stone Pitching
75	175.580	175.660	0.080	RHS	Stone Pitching
76	175.660	175.760	0.100	LHS	Stone Pitching
77	175.720	175.780	0.060	RHS	Stone Pitching
78	175.840	175.880	0.040	RHS	Stone Pitching
79	175.900	175.960	0.060	LHS	Stone Pitching
80	176.120	176.240	0.120	RHS	Stone Pitching
81	176.480	176.560	0.080	LHS	Stone Pitching
82	176.740	176.920	0.180	LHS	Stone Pitching
1	176.860	176.940	0.080	RHS	Stone Pitching
2	177.280	177.420	0.140	RHS	Stone Pitching
3	177.500	177.580	0.080	LHS	Stone Pitching
4	177.500	177.600	0.100	RHS	Stone Pitching
5	177.860	177.900	0.040	RHS	Stone Pitching
6	178.200	178.240	0.040	LHS	Stone Pitching
7	178.360	178.440	0.080	LHS	Stone Pitching
8	178.600	178.840	0.240	RHS	Stone Pitching
9	178.720	178.820	0.100	LHS	Stone Pitching
10	179.260	179.420	0.160	LHS	Stone Pitching
11	179.840	180.000	0.160	RHS	Stone Pitching
12	180.160	180.320	0.160	LHS	Stone Pitching
13	180.160	180.200	0.040	RHS	Stone Pitching





.	Chai	nage		.	
S. No	From	То	Length	Side	Remarks
14	180.580	180.640	0.060	LHS	Stone Pitching
15	180.840	181.040	0.200	LHS	Stone Pitching
16	181.360	181.404	0.044	RHS	Stone Pitching
17	181.411	181.661	0.250	RHS	Stone Pitching
18	181.440	181.640	0.200	LHS	Stone Pitching
19	181.681	181.880	0.199	RHS	Stone Pitching
20	182.360	182.440	0.080	LHS	Stone Pitching
21	182.500	182.560	0.060	RHS	Stone Pitching
22	182.640	182.680	0.040	RHS	Stone Pitching
23	182.780	183.040	0.260	RHS	Stone Pitching
24	184.980	185.160	0.180	LHS	Stone Pitching
25	185.180	185.300	0.120	LHS	Stone Pitching
26	185.740	185.840	0.100	LHS	Stone Pitching
27	186.380	186.660	0.280	RHS	Stone Pitching
28	186.400	186.580	0.180	LHS	Stone Pitching
29	187.340	187.580	0.240	RHS	Stone Pitching
30	187.500	187.620	0.120	LHS	Stone Pitching
31	187.720	187.780	0.060	LHS	Stone Pitching
32	187.720	187.780	0.060	RHS	Stone Pitching
33	188.500	188.900	0.400	RHS	Stone Pitching
34	189.620	189.660	0.040	LHS	Stone Pitching
35	189.740	189.940	0.200	LHS	Stone Pitching
36	189.860	190.080	0.220	RHS	Stone Pitching
37	190.000	190.080	0.080	LHS	Stone Pitching
38	190.120	190.320	0.200	RHS	Stone Pitching
39	190.360	190.420	0.060	LHS	Stone Pitching
40	190.740	190.980	0.240	RHS	Stone Pitching
41	190.820	191.020	0.200	LHS	Stone Pitching
42	191.600	191.660	0.060	LHS	Stone Pitching
43	192.380	192.480	0.100	RHS	Stone Pitching
44	197.700	197.840	0.140	LHS	Stone Pitching
45	197.700	197.860	0.160	RHS	Stone Pitching
46	199.020	199.080	0.060	RHS	Stone Pitching
47	199.300	199.366	0.066	RHS	Stone Pitching
48	199.373	199.480	0.107	RHS	Stone Pitching
49	200.280	200.460	0.180	RHS	Stone Pitching
50	201.780	202.380	0.600	RHS	Stone Pitching
51	202.140	202.200	0.060	LHS	Stone Pitching
52	202.280	202.380	0.100	LHS	Stone Pitching





S. No	Chai	nage	Longth	Cida	Demerika
5. NO	From	То	Length	Side	Remarks
53	202.460	202.500	0.040	RHS	Stone Pitching
54	202.840	202.940	0.100	LHS	Stone Pitching
55	202.860	203.060	0.200	RHS	Stone Pitching
56	204.210	204.246	0.036	LHS	Stone Pitching
57	204.220	204.236	0.016	RHS	Stone Pitching
58	204.253	204.540	0.287	RHS	Stone Pitching
59	204.260	204.540	0.280	LHS	Stone Pitching
60	204.780	204.940	0.160	RHS	Stone Pitching
61	205.300	205.520	0.220	LHS	Stone Pitching
62	205.960	206.020	0.060	LHS	Stone Pitching
63	206.940	207.080	0.140	LHS	Stone Pitching
64	207.240	207.420	0.180	RHS	Stone Pitching
65	207.840	207.900	0.060	LHS	Stone Pitching
66	209.080	209.220	0.140	RHS	Stone Pitching
67	209.440	209.600	0.160	LHS	Stone Pitching
68	210.060	210.200	0.140	LHS	Stone Pitching
69	210.060	210.180	0.120	RHS	Stone Pitching
70	210.260	210.520	0.260	LHS	Stone Pitching
71	210.280	210.520	0.240	RHS	Stone Pitching
72	210.780	210.920	0.140	RHS	Stone Pitching
73	211.000	211.200	0.200	RHS	Stone Pitching
74	211.020	211.300	0.280	LHS	Stone Pitching
75	211.720	211.960	0.240	RHS	Stone Pitching
76	212.360	212.520	0.160	LHS	Stone Pitching
77	212.360	212.480	0.120	RHS	Stone Pitching
78	213.440	213.520	0.080	LHS	Stone Pitching
79	213.500	213.540	0.040	RHS	Stone Pitching
80	214.200	214.300	0.100	LHS	Stone Pitching
81	214.880	214.940	0.060	RHS	Stone Pitching
	Total I	ength	24.355		

Table 10: Side Kerb and chute Details

S. No.	Chainage (km)		Side	Length(km)	No of Chutes	No of Chutes	Side kerb	Remarks
	From	То			Chutes	Damaged	damaged	
1	128.1	128.6	LHS	0.5	10	-	-	
2	130.8	130.9	LHS	0.1	8			
3	131.25	131.35	LHS	0.1	4	-	-	
4	136	136.8	LHS	0.8	42	-	-	
5	137.95	138.15	LHS	0.2	17	-	-	





S. No.	Chainag	je (km)	Side	Length(km)	No of Chutes	No of Chutes	Side kerb	Remarks
	From	То			Chates	Damaged	damaged	
6	139.7	140.1	LHS	0.4	16	-	-	
7	140.2	140.35	LHS	0.15	12	-	-	
8	142.4	142.75	LHS	0.35	10	-	-	
9	144.2	145.3	LHS	1.1	45	-	-	
10	146.6	146.8	LHS	0.2	10			
11	148.6	148.7	LHS	0.1	9	1	-	
12	149.1	149.3	LHS	0.2	14	-	-	
13	150.1	150.2	LHS	0.1	6	-	-	
14	152.4	152.5	LHS	0.1	5	-	-	
15	152.7	153.1	LHS	0.4	19	3	5	
16	155	155.4	LHS	0.4	21	-	-	
17	157.4	157.5	LHS	0.1	5	-	-	
18	160.6	161	LHS	0.4	12	-	-	
19	161.95	162.5	LHS	0.55	18	-	-	
20	162.51	162.65	LHS	0.14	15	-	-	
21	164.45	164.5	LHS	0.05	10	-	-	
22	166.1	166.3	LHS	0.2	12	-	-	
23	166.6	167.01	LHS	0.41	39	-	-	
24	167.06	167.42	LHS	0.36	24	-	-	
25	168.2	168.4	LHS	0.2	3	-	-	
26	169	169.3	LHS	0.3	12	-	-	
27	171.12	171.4	LHS	0.28	23	-	-	
28	171.6	171.7	LHS	0.1	3	-	-	
29	172.46	172.6	LHS	0.14	5	-	-	
30	172.9	173.1	LHS	0.2	4	-	-	
31	174.6	175.05	LHS	0.45	32	4	5	
32	175.2	175.4	LHS	0.2	9	-	-	
33	175.6	175.7	LHS	0.1	7	-	-	
34	176.2	176.3	LHS	0.1	6	-	-	
35	176.6	176.8	LHS	0.2	13	-	-	
36	177.4	177.6	LHS	0.2	6	2	-	
37	177.8	177.9	LHS	0.1	4	-	-	
38	178.1	178.2	LHS	0.1	6	2	-	
39	178.4	178.6	LHS	0.2	6	1	-	
40	178.9	179.2	LHS	0.3	10	3	-	
41	179.9	180.05	LHS	0.15	11	2	-	
42	180.2	180.3	LHS	0.1	5	-	5	
43	180.55	180.8	LHS	0.25	9	2	-	
44	181	181.2	LHS	0.2	14	-	-	





S. No.	Chainag	e (km)	Side	Length(km)	No of Chutes	No of Chutes	Side kerb	Remarks
	From	То				Damaged	damaged	
45	181.4	181.6	LHS	0.2	7	-	-	
46	184.6	184.85	LHS	0.25	14	-	-	
47	184.85	185.05	LHS	0.2	8	-	-	
48	185.55	185.65	LHS	0.1	8	2	-	
49	186.1	186.3	LHS	0.2	13	-	-	
50	187.1	187.25	LHS	0.15	9	1	-	
51	187.4	187.6	LHS	0.2	5	-	-	
52	189.4	189.6	LHS	0.2	4	-	5	
53	189.7	189.8	LHS	0.1	23	-	-	
54	189.9	190	LHS	0.1	6	-	-	
55	190.3	190.5	LHS	0.2	9	-	-	
56	191.2	191.4	LHS	0.2	5	-	-	
57	193.1	193.3	LHS	0.2	21	2	-	
58	193.4	193.5	LHS	0.1	4	-	-	
59	197.5	197.6	LHS	0.1	10	-	-	
60	199.2	199.4	LHS	0.2	5	-	-	
61	202	202.15	LHS	0.15	8	-	-	
62	202.6	202.8	LHS	0.2	8	-	-	
63	203.95	204	LHS	0.05	3	-	-	
64	204	204.35	LHS	0.35	20	-	-	
65	204.5	204.7	LHS	0.2	12	-	-	
66	205	205.2	LHS	0.2	16	-	-	
67	206.7	206.75	LHS	0.05	5	-	-	
68	206.8	206.9	LHS	0.1	10	-	-	
69	207	207.05	LHS	0.05	3	-	-	
70	207.5	207.6	LHS	0.1	5	-	-	
71	209.16	209.2	LHS	0.04	12	-	-	
72	209.8	209.99	LHS	0.19	10	-	-	
73	210	210.3	LHS	0.3	18	-	-	
74	211	211.28	LHS	0.28	20	-	-	
75	212	212.3	LHS	0.3	12	-	-	
76	213.4	213.5	LHS	0.1	6	-	-	
77	214.3	214.5	LHS	0.2	7	-	-	
78	214.62	214.64	LHS	0.02	2			
79	130.6	130.8	RHS	0.2	6	-	-	
80	131.2	131.4	RHS	0.2	7	-	5	
81	136.5	136.7	RHS	0.2	12	-	-	
82	137	137.6	RHS	0.6	11			
83	139.8	140	RHS	0.2	20	-	-	





S. No.	Chainag	ge (km)	Side	Length(km)	No of Chutes	No of Chutes	Side kerb	Remarks
	From	То			Chates	Damaged	damaged	
84	140.1	140.2	RHS	0.1	13	-	-	
85	141.6	141.8	RHS	0.2	20	-	-	
86	144.2	144.5	RHS	0.3	43	-	-	
87	144.6	145.4	RHS	0.8	22	-	-	
88	146.6	146.8	RHS	0.2	6			
89	149.7	149.9	RHS	0.2	6			
90	152.8	153.1	RHS	0.3	20	-	-	
91	154.6	154.7	RHS	0.1	9	-	-	
92	155	155.6	RHS	0.6	23	-	-	
93	156.7	156.85	RHS	0.15	12	-	-	
94	159.6	159.8	RHS	0.2	8	-	-	
95	159.95	160.1	RHS	0.15	8	-	-	
96	160.5	160.9	RHS	0.4	19	-	-	
97	160.95	161.3	RHS	0.35	43	-	-	
98	164.3	164.4	RHS	0.1	17	-	-	
99	164.9	165.05	RHS	0.15	10	3	-	
100	165.2	165.3	RHS	0.1	7	-	-	
101	165.8	166	RHS	0.2	8	-	-	
102	166.05	166.15	RHS	0.1	6	-	-	
103	166.7	166.95	RHS	0.25	21	-	-	
104	167	167.05	RHS	0.05	4	-	-	
105	169.1	169.25	RHS	0.15	9	-	-	
106	170.7	171	RHS	0.3	24	-	-	
107	171.6	171.9	RHS	0.3	28	1	5	
108	172.3	172.5	RHS	0.2	17	-	-	
109	172.9	173.1	RHS	0.2	10	-	-	
110	173.4	173.5	RHS	0.1	7			
111	174.5	174.6	RHS	0.1	5	-	-	
112	174.8	175.02	RHS	0.22	10	-	-	
113	175.25	175.3	RHS	0.05	1	-	-	
114	175.35	175.4	RHS	0.05	2	-	-	
115	175.45	175.5	RHS	0.05	3	-	-	
116	175.55	175.65	RHS	0.1	4	-	-	
117	175.7	175.9	RHS	0.2	9	-	-	
118	176.6	176.8	RHS	0.2	4	-	-	
119	177	177.2	RHS	0.2	11	-	-	
120	177.66	177.8	RHS	0.14	10	-	-	
121	178.45	178.6	RHS	0.15	16	-	-	
122	179.1	179.2	RHS	0.1	3	-	-	





S. No.	Chainag	e (km)	Side	Length(km)	No of Chutes	No of Chutes	Side kerb	Remarks
	From	То			Children	Damaged	damaged	
123	179.6	179.85	RHS	0.25	17	-	-	
124	180.25	180.4	RHS	0.15	4	-	-	
125	181.05	181.1	RHS	0.05	4	-	-	
126	181.15	181.4	RHS	0.25	19	1	-	
127	181.45	181.7	RHS	0.25	14	-	-	
128	182.1	182.2	RHS	0.1	5	-	-	
129	182.5	182.55	RHS	0.05	4	-	-	
130	182.6	182.65	RHS	0.05	5	-	-	
131	182.65	182.75	RHS	0.1	20	-	-	
132	187.1	187.3	RHS	0.2	17	-	-	
133	187.4	187.5	RHS	0.1	5	-	-	
134	188.2	188.6	RHS	0.4	29	-	-	
135	189.4	189.45	RHS	0.05	4	-	-	
136	189.45	189.7	RHS	0.25	13	-	-	
137	190.17	190.3	RHS	0.13	11	-	-	
138	190.6	190.8	RHS	0.2	12	-	-	
139	192.2	192.4	RHS	0.2	5	-	-	
140	193.4	193.6	RHS	0.2	10	-	-	
141	197.7	197.9	RHS	0.2	12	-	-	
142	199.5	199.7	RHS	0.2	8	-	-	
143	200.1	200.2	RHS	0.1	6	-		
144	200.5	200.7	RHS	0.2	12	-	-	
145	201.5	201.98	RHS	0.48	36	4	-	
146	202	202.1	RHS	0.1	8	-	-	
147	202.55	202.85	RHS	0.3	14	-	5	
148	203.95	204	RHS	0.05	4	-	-	
149	204	204.4	RHS	0.4	23	-	-	
150	206.98	207	RHS	0.02	12	-	-	
151	208.7	208.8	RHS	0.1	10	-	-	
152	209.75	209.98	RHS	0.23	10	-	5	
153	210	210.3	RHS	0.3	16	-	-	
154	210.35	210.5	RHS	0.15	12	-	-	
155	210.6	210.9	RHS	0.3	14	-	-	
156	211.5	211.8	RHS	0.3	17	2	-	
157	212.1	212.25	RHS	0.15	9	-	-	
158	213.2	213.4	RHS	0.2	4	-	-	
159	214.6	214.75	RHS	0.15	5	-	-	
I	Total No o	of Chutes		32.98	1883	36	40	





Median width of 4.5m is generally observed along the project road. Median opening and Blinker Signal locations are presented in Tables below:

S. No.	Chainage (km)	Width (m)	Length (m)	Reserve lane	Remarks
1	130+150	1.2	30	Yes	
2	132+800	1.2	25	Yes	
3	136+000	1.2	28	Yes	
4	137+750	1.2	30	Yes	
5	139+560	1.2	30	Yes	
6	141+500		At under	pass location	
7	142+600	1.2	25	Yes	
8	147+200		At under	pass location	
9	149+450	1.2	30	Yes	
10	150+850	1.2	30	Yes	
11	153+140	1.2	25	Yes	
12	154+340	1.2	30	Yes	
13	156+030	4.5	10	No	
14	156+400	4.5/1.2	30	Yes	
15	158+640	1.2	30	Yes	
16	161+840	1.2	30	Yes	
17	165+650	4.5/1.2	20	Yes	
18	168+950	1.2	25	Yes	
19	172+350	1.2	25	Yes	
20	174+650	1.2	30	Yes	
21	177+800	1.2	25	Yes	
22	180+480	1.2	30	Yes	
23	182+450	1.2	30	Yes	
24	185+630	1.2	25	Yes	
25	187+430	1.2	25	Yes	
26	188+070	1.2	20	Yes	
27	189+430	4.5/1.2	20	Yes	
28	191+100	1.2	30	Yes	
29	193+230	1.2	25	Yes	
30	194+600	1.2	25	Yes	
31	198+120	1.2	25	Yes	
32	200+200	1.2	30	Yes	
33	203+650	1.2	30	Yes	
34	205+160	1.2	30	Yes	
35	208+120	1.2	30	Yes	
36	211+620	1.2	20	Yes	
37	214+080	1.2	25	Yes	

Table 11: Locations of Median Openings





Median openings and cross road locations with Solar Blinkers are presented below:

S.	Chainage	hainage Location		Condit	ion	Damagna
No	(km)	Location	No. of Blinkers	Towards MP Border	Towards Godhra	Damage
1	130+150	Median	2	Working	Working	
2	132+800	Median	2	Working	Working	
3	136+000	Median	2	Working	Working	
4	137+750	Median	2	Working	Working	
5	138+900	LHS Shoulder	1	Working	-	
	138+900	RHS Shoulder	1	-	Working	
6	139+560	Median	2	Working	Working	
7	142+600	Median	2	Working	Working	
8	149+450	Median	2	Working	Working	
9	150+850	Median	2	Working	Working	
10	153+140	Median	2	Working	Working	
11	154+340	Median	2	Working	Working	
12	156+030	Median	2	Working	Damage	Blinker Damage & Solar Panel Missing
13	156+400	Median	2	Working	Working	
14	158+640	Median	2	Working	Working	
15	161+840	Median	2	Working	Working	
16	165+650	Median	2	Working	Working	
17	168+950	Median	2	Working	Working	
18	172+350	Median	2	Working	Working	
19	174+650	Median	2	Working	Working	
20	177+800	Median	2	Working	Working	
21	180+480	Median	2	Not Working	Working	
22	182+450	Median	2	Working	Working	
23	185+630	Median	2	Working	Working	
24	187+430	Median	2	Not Working	Not Working	
25	188+070	Median	2	Working	Working	
26	189+430	Median	2	Working	Working	
27	191+100	Median	2	Working	Working	
28	193+230	Median	2	Working	Working	
29	194+600	Median	2	Working	Not Working	
30	198+120	Median	2	Working	Working	
31	200+200	Median	2	Working	Working	
32	203+650	Median	2	Working	Working	
33	205+160	Median	2	Working	Working	
34	208+120	Median	2	Working	Working	
35	211+620	Median	2	Working	Working	

Table 12: Details of Solar Blinkers





S.	Chainage	Location	No. of	Condit	ion	Damage
No	(km)	Location	Blinkers	Towards MP Border	Towards Godhra	Damage
36	214+080	Median	2	Working	Working	
	Total		72			

There are few unauthorized median cuts and damaged medians exist along the project corridor and are presented in Table below:

Sr.No.	Location	Length (In Mtrs)	Current Status	Police Station	Remark
1	134+820	2	Open	Godhra Taluka	
2	135+500	0.5	Open	Godhra Taluka	
3	138+660	0.5	Open	Morva (Hadaf)	
4	154+ 770	0.5	Open	Devgad Bariya	
5	159+770	0.5	Open	Limbkheda	
6	169+ 380	0.5	Open	Limbkheda	
7	169+ 950	0.5	Open	Limbkheda	
8	167+350	0.5	Open	Limbkheda	
9	170+ 400	1	Open	Limbkheda	
10	170+ 550	0.9	Open	Limbkheda	
11	175+ 750	0.5	Open	Limbkheda	
12	178+380	0.5	Open	Limbkheda	
13	192+950	0.5	Open	Dahod Town	
14	193+950	0.5	Open	Dahod Town	
15	195+030	0.5	Open	Dahod Town	
16	196+700	1.5	Open	Dahod Rural	
17	197+170	2	Open	Dahod Rural	
18	198+430	5	Open	Katwara	
19	198+570	8	Open	Katwara	
20	199+000	10	Closed	Katwara	
21	199+250	10	Open	Katwara	
22	199+500	10	Open	Katwara	
23	199+550	10	Closed	Katwara	
24	200+950	8	Open	Katwara	
25	213+350	4	Open	Katwara	
26	212+900	4	Open	Katwara	
27	212+780	0.5	Open	Katwara	
28	212+300	0.5	Open	Katwara	
29	210+300	8	Open	Katwara	
30	209+500	4	Open	Katwara	
31	209+180	0.5	Open	Katwara	
32	207+500	4	Open	Katwara	

Table 13: Median Damaged Locations

Safety barriers have been provided along the project road at high embankments where embankment height is >3m at sharp curve locations, at approaches of grade separated and cross drainage Structures. Details of safety barriers provided along the corridor include the following:





	Me	tal Beam Cr	ash Barrie	r Locations	
Sr. No.	Chai	nage	Length	Side	Remarks
51. NO.	From	То	Length	Side	Relliarks
1	128+450	128+620	170	LHS	
2	128+330	128+620	290	LHS	
3	129+360	129+430	70	LHS	
4	131+060	131+150	90	LHS	
5	131+060	131+170	110	RHS	
6	131+520	131+740	220	RHS	
7	131+540	131+750	190	LHS	
8	131+960	132+010	50	RHS	
9	132+110	132+250	140	RHS	
10	133+610	133+760	150	RHS	
11	134+350	134+490	140	RHS	
12	134+560	134+690	130	RHS	
13	134+800	134+870	70	LHS	
14	136+370	137+030	660	RHS	
15	136+460	137+030	570	LHS	
16	137+140	137+200	48	LHS	
17	137+140	137+410	270	RHS	
18	138+200	138+450	250	LHS	
19	138+370	138+420	50	RHS	
20	139+950	140+630	680	RHS	
21	140+010	140+290	280	LHS	
22	140+030	140+290	260	LHS Median	
23	140+030	140+290	260	RHS Median	
24	140+500	140+810	310	LHS Median	
25	140+500	140+810	310	RHS Median	
26	140+520	140+640	120	LHS	
20	141+150	141+360	210	LHS	
28	141+810	142+030	210	LHS	
20	141+920	142+100	180	RHS	
30	141+920	142+740	70	LHS	
30	142+070	142+740	80	LHS	
32	142+970	145+610	1255	LHS	
33	144+359	144+692	333	RHS Median	
34	144+490	145+610	1120	RHS	
35	146+580	146+670	90	RHS	
36	140+380	140+070	90 170	RHS	
30	147+030	147+200	226		
37	147+160		50	LHS LHS	
		148+220			
39	148+430	148+680	250	RHS	
40	148+620	148+670	50	LHS	
41	148+900	149+010	110	LHS	
42	148+910	149+040	130	RHS	
43	149+370	149+540	170	RHS	

Table 14: Single pole single faced Metal Beam Crash Barrier Locations





	Me	etal Beam Cr	ash Barrie	r Locations	
Sr. No.	Chai	nage	Longth	Side	Remarks
Sr. NO.	From	То	Length	Side	Remarks
44	149+410	149+610	200	LHS	
45	149+990	150+410	420	RHS	
46	150+380	150+470	90	LHS	
47	152+070	152+140	70	LHS	
48	152+310	152+540	230	LHS	
49	152+760	152+840	80	RHS	
50	152+770	152+840	70	LHS	
51	153+060	153+370	310	LHS	
52	153+070	153+360	290	RHS	
53	153+910	154+020	110	LHS	
54	153+980	154+250	270	RHS	
55	154+100	154+250	150	LHS	
56	154+470	155+130	660	RHS	
57	155+290	155+620	330	RHS	
58	155+310	155+610	300	LHS	
59	156+990	157+090	100	LHS	
60	157+010	157+130	120	RHS	
61	157+440	157+520	80	LHS	
62	160+380	160+460	80	LHS	
63	160+300	160+470	50	RHS	
64	160+940	161+890	950	RHS	
65	160+940	161+900	940	LHS	
66	161+171	161+323	152	RHS Median	
67	162+670	162+880	210	LHS	
68	162+670	162+880	250	RHS	
69		163+000	75	RHS	
	163+675				
70	164+700	164+780	80	RHS	
71	164+710	164+780	70	LHS	
72	165+030	165+380	350	LHS	
73	165+120	165+340	220	RHS	
74	165+520	165+680	160	LHS	
75	165+540	165+650	110	RHS	
76	166+180	166+430	250	LHS	
77	166+220	166+360	140	RHS	
78	166+900	167+390	490	RHS	
79	166+920	167+590	670	LHS	
80	168+250	168+380	130	RHS	
81	168+310	168+640	330	LHS	
82	169+370	169+490	120	LHS	
83	169+370	169+530	160	RHS	
84	170+360	171+560	1200	LHS	
85	170+380	170+440	60	RHS	
86	170+970	171+610	640	RHS	
87	171+050	171+163	113	RHS Median	
88	171+429	171+501	72	LHS Median	





	Metal Beam Crash Barrier Locations								
Sr. No.	Chai	nage	Length	Side	Remarks				
51. 140.	From	То	Length	Side	Remarks				
89	171+800	172+040	240	LHS					
90	171+870	172+300	430	RHS					
91	172+350	172+420	70	RHS					
92	172+700	172+770	70	LHS					
93	172+790	173+050	260	RHS					
94	173+200	173+290	90	RHS					
95	173+230	173+330	100	LHS					
96	173+540	173+620	80	LHS					
97	174+441	174+628	187	RHS Median					
98	174+465	174+710	245	LHS					
99	174+740	174+970	230	LHS					
100	174+800	174+940	140	RHS					
101	175+040	175+300	260	LHS					
102	175+160	175+320	160	RHS					
103	175+440	175+660	220	RHS					
104	175+452	175+770	318	LHS					
105	175+452	175+539	87	RHS Median					
106	175+715	175+780	65	RHS					
107	175+830	175+880	50	RHS					
108	175+900	175+970	70	LHS					
109	176+110	176+250	140	RHS					
110	176+480	176+570	90	LHS					
111	176+520	176+630	110	RHS					
112	176+730	176+930	200	LHS					
113	176+860	176+950	90	RHS					
114	177+030	177+310	280	LHS					
115	177+036	177+256	220	RHS Median					
116	177+050	177+420	370	RHS					
117	177+490	177+600	110	LHS					
118	177+500	177+600	100	RHS					
119	177+850	177+910	60	RHS					
120	177+860	178+000	140	LHS					
121	178+190	178+450	260	LHS					
122	178+240	178+410	170	RHS					
123	178+240	178+411	171	LHS Median					
124	178+590	178+840	250	RHS					
125	178+710	178+830	120	LHS					
126	179+060	179+490	430	RHS					
127	179+115	179+165	50	LHS					
128	179+250	179+420	170	LHS					
129	179+840	180+010	170	RHS					
130	180+150	180+640	490	LHS					
131	180+150	180+210	60	RHS					
132	180+830	181+110	280	LHS					
133	181+270	181+640	370	LHS					





	Ме	tal Beam Cr	ash Barrie	r Locations	
Sr. No.	Chai	nage	Length	Side	Remarks
51. 10.	From	То	Lengen	5140	Remarks
134	181+320	182+050	730	RHS	
135	181+920	182+050	130	LHS	
136	181+922	182+049	127	RHS Median	
137	182+150	183+200	1050	RHS	
138	182+290	182+440	150	LHS	
139	182+293	182+375	82	LHS Median	
140	184+980	185+540	560	LHS	
141	185+030	185+500	470	RHS	
142	185+730	185+850	120	LHS	
143	186+380	186+670	290	RHS	
144	186+390	186+580	190	LHS	
145	187+280	187+630	350	LHS	
146	187+280	187+600	320	RHS	
147	187+710	187+790	80	LHS	
148	187+720	187+790	70	RHS	
149	188+490	188+900	410	RHS	
150	189+600	190+075	475	RHS	
151	189+610	189+660	50	LHS	
152	189+740	189+950	210	LHS	
153	190+000	190+090	90	LHS	
154	190+120	190+310	190	RHS	
155	190+350	190+430	80	LHS	
156	190+730	190+940	210	RHS	
157	190+820	191+030	210	LHS	
158	191+470	191+565	95	RHS	
159	191+471	191+565	94	LHS Median	
160	191+600	191+660	60	LHS	
161	191+850	192+140	290	LHS Median	
162	191+850	192+140	290	RHS Median	
163	191+865	191+970	105	RHS	
164	192+240	192+530	290	LHS Median	
165	192+240	192+530	290	RHS Median	
166	192+380	192+470	90	RHS	
167	193+300	193+520	220	LHS	
168	193+370	193+490	120	RHS	
169	193+665	193+780	115	LHS	
170	194+000	194+200	200	LHS Median	
171	194+000	194+200	200	RHS Median	
172	196+010	196+230	220	LHS	
173	197+240	197+415	175	RHS	
174	197+243	197+415	172	LHS Median	
175	197+640	197+880	240	LHS Median	
176	197+640	197+880	240	RHS Median	
170	197+690	197+850	160	LHS	
178	197+690	197+860	170	RHS	





	Me	tal Beam Cr	ash Barrie	r Locations	
Sr. No.	Chai	nage	Length	Side	Remarks
51. 10.	From	То	Lengen		Remarks
179	197+990	198+300	310	LHS Median	
180	197+990	198+300	310	RHS Median	
181	199+010	199+080	70	RHS	
182	199+108	199+179	71	RHS Median	
183	199+110	199+490	380	LHS	
184	199+300	199+480	180	RHS	
185	199+880	199+955	75	LHS	
186	199+883	199+956	73	RHS Median	
187	200+270	200+470	200	RHS	
188	201+125	201+245	120	RHS	
189	201+570	201+600	30	RHS	
190	201+710	202+390	680	RHS	
191	201+740	202+390	650	LHS	
192	201+881	202+016	135	RHS Median	
193	202+450	202+520	70	RHS	
194	202+840	202+950	110	LHS	
195	202+850	203+070	220	RHS	
196	204+210	204+550	340	LHS	
197	204+220	204+550	330	RHS	
198	204+750	204+940	190	LHS	
199	204+780	204+940	160	RHS	
200	205+300	205+520	220	LHS	
201	205+310	205+440	130	RHS	
202	205+890	206+005	115	LHS	
203	205+620	205+730	110	RHS	
204	206+835	206+980	145	RHS	
205	206+930	207+080	150	LHS	
206	206+835	206+931	96	LHS Median	
207	207+240	207+420	180	RHS	
208	207+270	207+340	70	LHS	
209	207+830	207+880	50	LHS	
210	207+950	208+115	165	RHS	
211	207+953	208+115	162	LHS Median	
212	208+590	209+200	610	LHS	
213	208+590	209+030	440	RHS Median	
214	209+030	209+260	230	LHS Median	
215	209+030	209+260	230	RHS Median	
216	209+070	209+240	170	RHS	
217	209+350	209+730	380	LHS Median	
218	209+350	209+730	380	RHS Median	
219	209+426	209+600	174	RHS	1
220	209+440	209+600	160	LHS	
221	210+050	210+210	160	LHS	1
222	210+050	210+165	115	RHS	
223	210+260	210+530	270	LHS	





	Metal Beam Crash Barrier Locations								
Sr. No.	Chai	nage	Longth	Side	Remarks				
SI. NO.	From	То	Length	2106	Relliarks				
224	210+280	210+520	240	RHS					
225	210+785	10+785 210+930		RHS					
226	211+000	211+200	200	RHS					
227	211+020	211+300	280	LHS					
228	211+720	212+030	310	RHS					
229	212+350	212+480	130	LHS					
230	212+350	212+475	125	RHS					
231	213+390	213+550	160	RHS					
232	213+435	213+530	95	LHS					
233	214+200	214+310	110	LHS					
234	214+630 214+680		50	LHS					
235	214+870	214+950	80	RHS					
	То	tal	52848		•				

Table 15: Single pole double faced Metal Beam Crash Barrier Locations

Two Side Metal Beam Crash Barrier								
Sr. No.	Chai	nage	Longth	Side	Remarks			
51. NO.	From	То	Length	Side	Rellidiks			
1	138+970	139+420	450	Median				
2	143+700	144+380	680	Median				
3	153+835	154+095	260	Median				
4	173+850	174+465	615	Median				
		Total	2005					

Table 16: Concrete Crash Barrier Locations

	Details of Concrete Crash Barrier									
Sr. No.	Chainage	Length (m)	Structure	Side	Total Length(m)	Remarks				
1	128.371	375.531	VUP	2	751.062	on LHS & RHS MCW Edge				
2	128.371	24.365	VUP	2	48.730	on Median LHS & RHS EDGE				
3	131.321	20.385	PUP	2	40.770	on LHS & RHS MCW Edge				
4	131.321	15.100	PUP	2	30.200	on Median LHS & RHS EDGE				
5	137.083	106.675	ROB	4	426.700	on LHS & RHS Bridge Portion				
6	137.083	378.000	ROB	1	378.000	on LHS MCW Edge Approaches				
7	140.405	407.170	MJB	1	407.170	on LHS - MCW Edge				
8	140.405	390.600	MJB	1	390.600	on RHS - MCW Edge				
9	140.396	22.210	PUP	2	44.420	on LHS & RHS MCW Edge				
10	140.396	15.100	PUP	2	30.200	on Median LHS & RHS EDGE				
11	141.526	826.980	FOB	2	1653.960	on LHS & RHS MCW Edge				
12	144.251	23.600	PUP	2	47.200	on LHS & RHS MCW Edge				
13	144.251	15.100	PUP	2	30.200	on Median LHS & RHS EDGE				





			Detail	s of Cor	crete Crash B	arrier
Sr. No.	Chainage	Length (m)	Structure	Side	Total Length(m)	Remarks
14	144.827	595.120	ROB	1	595.120	on LHS & RHS Bridge Portion
15	144.944	23.180	MNB	2	46.360	on LHS & RHS MCW Edge
16	144.944	14.200	MNB	2	28.400	on Median LHS & RHS EDGE
17	146.750	840.000	FOB	2	1680.000	on LHS & RHS MCW Edge
18	146.944	26.502	MNB	2	53.004	on LHS & RHS MCW Edge
19	146.944	25.030	MNB	2	50.060	on Median LHS & RHS EDGE
20	152.026	467.385	VUP	2	934.770	on LHS & RHS MCW Edge
21	152.026	18.900	VUP	2	37.800	on Median LHS & RHS EDGE
22	153.966	722.310	SH -FOB	2	1444.620	on LHS & RHS MCW Edge
23	155.241	21.040	PUP	2	42.080	on LHS & RHS MCW Edge
24	155.241	15.100	PUP	2	30.200	on Median LHS & RHS EDGE
25	157.217	38.440	MNB	2	76.880	on LHS & RHS MCW Edge
26	157.217	30.400	MNB	2	60.800	on Median LHS & RHS EDGE
27	160.930	32.410	VUP	2	64.820	on LHS & RHS MCW Edge
28	160.930	18.900	VUP	2	37.800	on Median LHS & RHS EDGE
29	161.414	20.520	PUP	2	41.040	on LHS & RHS MCW Edge
30	161.414	15.100	PUP	2	30.200	on Median LHS & RHS EDGE
31	162.914	652.290	VUP	2	1304.580	on LHS & RHS MCW Edge
32	162.914	18.900	VUP	2	37.800	on Median LHS & RHS EDGE
33	163.400	22.220	PUP	2	44.440	on LHS & RHS MCW Edge
34	163.400	15.100	PUP	2	30.200	on Median LHS & RHS EDGE
35	163.970	188.160	MJB	1	188.160	on LHS MCW Edge & on Median LHS EDGE
36	163.970	188.160	MJB	1	188.160	on RHS MCW Edge & on Median RHS EDGE
37	164.116	41.966	MNB	2	83.932	on LHS & RHS MCW Edge
38	164.116	39.920	MNB	2	79.840	on Median LHS & RHS EDGE
39	166.024	30.300	MNB	2	60.600	on LHS & RHS MCW Edge
40	166.024	14.500	MNB	2	29.000	on Median LHS & RHS EDGE
41	167.324	254.560	ROB	1	254.560	on LHS & RHS MCW Edge & on Median LHS & RHS EDGE
42	171.300	103.690	ROB	4	414.760	on LHS & RHS MCW Edge & on Median LHS & RHS EDGE
43	170.639	22.440	PUP	2	44.880	on LHS & RHS MCW Edge
44	170.639	15.100	PUP	2	30.200	on Median LHS & RHS EDGE
45	173.365	21.850	MNB	2	43.700	on LHS & RHS MCW Edge
46	173.365	16.000	MNB	2	32.000	on Median LHS & RHS EDGE
47	178.872	23.100	PUP	2	46.200	on LHS & RHS MCW Edge
48	178.872	15.100	PUP	2	30.200	on Median LHS & RHS EDGE
49	179.547	180.780	MJB	1	180.780	on LHS MCW Edge & on Median LHS EDGE
50	179.547	180.780	MJB	1	180.780	on RHS MCW Edge & on Median RHS EDGE
51	181.137	20.920	PUP	2	41.840	on LHS & RHS MCW Edge





			Detail	s of Con	crete Crash B	arrier
Sr. No.	Chainage	Length (m)	Structure	Side	Total Length(m)	Remarks
52	181.137	15.100	PUP	2	30.200	on Median LHS & RHS EDGE
53	181.401	35.070	MNB	2	70.140	on LHS & RHS MCW Edge
54	181.401	28.220	MNB	2	56.440	on Median LHS & RHS EDGE
55	182.881	17.153	MNB	2	34.306	on LHS & RHS MCW Edge
56	182.881	14.500	MNB	2	29.000	on Median LHS & RHS EDGE
57	184.900	22.895	PUP	2	45.790	on LHS & RHS MCW Edge
58	184.900	15.100	PUP	2	30.200	on Median LHS & RHS EDGE
59	186.971	17.730	MNB	2	35.460	on LHS & RHS MCW Edge
60	186.971	17.730	MNB	2	35.460	on Median LHS & RHS EDGE
61	192.186	196.400	MJB	1	196.400	on LHS MCW Edge & on Median LHS EDGE
62	192.186	205.800	MJB	1	205.800	on RHS MCW Edge & on Median RHS EDGE
63	194.098	539.600	SH -FOB	2	1079.200	on LHS & RHS MCW Edge
64	195.880	52.310	MNB	2	104.620	on LHS & RHS MCW Edge
65	195.880	42.630	MNB	2	85.260	on Median LHS & RHS EDGE
66	197.933	237.870	MJB	1	237.870	on LHS MCW Edge & on Median LHS EDGE
67	197.933	248.550	MJB	1	248.550	on RHS MCW Edge & on Median RHS EDGE
68	198.818	16.205	MNB	2	32.410	on LHS & RHS MCW Edge
69	198.818	14.510	MNB	2	29.020	on Median LHS & RHS EDGE
70	199.099	20.380	PUP	2	40.760	on LHS & RHS MCW Edge
71	199.099	15.100	PUP	2	30.200	on Median LHS & RHS EDGE
72	201.985	21.010	PUP	2	42.020	on LHS & RHS MCW Edge
73	201.985	15.100	PUP	2	30.200	on Median LHS & RHS EDGE
74	203.979	20.610	PUP	2	41.220	on LHS & RHS MCW Edge
75	203.979	15.100	PUP	2	30.200	on Median LHS & RHS EDGE
76	209.298	151.000	MJB	1	151.000	on LHS MCW Edge & on Median LHS EDGE
77	209.298	150.600	MJB	1	150.600	on RHS MCW Edge & on Median RHS EDGE
78	212.471	11.800	MNB	2	23.600	on LHS & RHS MCW Edge
79	212.471	7.200	MNB	2	14.400	on Median LHS & RHS EDGE
80	213.525	24.570	MNB	2	49.140	on LHS & RHS MCW Edge
81	213.525	19.190	MNB	2	38.380	on Median LHS & RHS EDGE
		Total Le	ength		16005.704	

Pedestrian Guard Rails in a length of 4.226 Km are observed at service road and built-up area locations and are presented in Table below:

S no	Chainag	e(km)	– Length(km) Side (Condition	Damage	Remarks
5.110	S.no From	То	Length(kin)	Side	Condition	Damage	Neillai K3
1	131.570	132.110	0.540	LHS	Good	-	
2	138.650	139.180	0.530	LHS	Good	-	
3	153.765	153.870	0.105	LHS	Good	-	





5 = 0	Chainag	e(km)	Longth (long)	Side	Condition	Damaga	Remarks	
S.no	From	То	Length(km)	Side	Condition	Damage	Remarks	
4	153.520	153.600	0.080	LHS	Good	-	Paint Washed out	
5	173.500	174.200	0.700	LHS	Good	4		
6	193.982	194.020	0.038	LHS	Good	-		
7	194.100	194.140	0.040	LHS	Good	-		
8	131.620	132.370	0.750	RHS	Good	-		
9	138.650	139.180	0.530	RHS	Good	-		
10	153.765	153.870	0.105	RHS	Good	-		
11	153.520	153.600	0.080	RHS	Good	-		
12	173.500	174.150	0.650	RHS	Good	-		
13	193.982	194.020	0.038	RHS	Good	-		
14	194.100	194.140	0.040	RHS	Good	-		
	Total length(km)					4		

List of major and minor junctions developed are presented in table below:

S. No.	Existing Chainage	Design Chainage	Side	Category of Road	Type of Junctio n	Width of the access Road	Speed Breaker	Culvert	Sign boards	Remarks
1	152.100	152.050	LHS	Start of Piploid Bypass	Y	7.5	No	No	Give Way,Speed Breaker	At Under pass location
2	156.700	156.420	LHS	Piplod Bypass End	Y	7	No	Yes	Keep Left, Hazard,Signa l Board,Give wayx2	
3	166.000	165.600	LHS	Limkheda Bypass End	Y	7	Yes	No	Keep Left, , Hazard,Signa l Board,Give wayx2	
4	189.630	189.450	LHS	Entry to Dahod Town	Y	7	Yes	No	Keep Left, , Hazard,Signa l Board	

Table 19:	List of	Minor	Junctions
-----------	---------	-------	-----------

S.No.	Existing	Side	Carriageway	Category	Sign Boards		Remarks
	Chainage		Width (m)		Left	Right	
1	129.05	LHS	3	Village Road	Speed Breaker & Give Way		
2	129.07	RHS	3	Village Road		Give way	
3	132.359	RHS	3.5	Village Road		Give way	
4	132.937	RHS	3.5	Village Road			
5	133.429	RHS	3.5	Village Road		Give Way	
6	133.761	LHS	4	Village Road	Give Way		
7	134.642	RHS	3.5	Village Road		Give way	
8	135.361	LHS	3.5	Village Road	Give way		





S.No.	Existing	Side	Carriageway	Category	Sign E	Boards	Remarks
	Chainage		Width (m)		Left	Right	
9	137.222	LHS	3	Village Road			
10	137.222	RHS	3	Village Road			
11	137.631	RHS	3.5	Village Road			
12	138.981	RHS	5	Village Road			
13	139.033	LHS	5	Village Road	Speed Breaker		
14	140.313	LHS	5	Village Road			
15	141.531	LHS	7.5	Village Road	Keep Left, Give way		At SR
16	141.612	RHS	7.5	Village Road			At SR
17	143.541	RHS	3	Village Road			
18	143.558	LHS	5.5	Village Road			
19	146.556	RHS	5	Village Road			
20	154.756	RHS	3.5	Village Road			
21	154.784	LHS	3.5	Village Road			
22	156.531	LHS	5	Village Road			
23	159.545	LHS	6	Village Road	Speed breaker & Give way		
24	159.517	RHS	4	Village Road			
25	160.289	LHS	3.5	Village Road	Give way		
26	163.061	RHS	3.5	Village Road			
27	163.051	LHS	3.5	Village Road			
28	163.321	RHS	3.5	Village Road		Give way, Speed Breaker	
29	163.311	LHS	7	Village Road	Give Way		
30	168.704	RHS	3	Village Road			
31	169.242	LHS	3.5	Village Road	Give way		
32	169.284	RHS	3	Village Road		Give way	
33	170.44	LHS	3	Village Road			
34	172.066	RHS	3.5	Village Road		Give way	Damage
35	174.085	RHS	3	Village Road			
36	174.783	LHS	3.5	Village Road	Speed breaker & Give way		Damage
37	175.197	LHS	3.5	Village Road			
38	175.424	RHS	3	Village Road		Speed breaker & Give way	
39	178.199	RHS	6	Village Road		Speed breaker & Give way	
40	178.673	LHS	7	Village Road	Speed breaker & Give way		
41	179.391	LHS	7	Village Road	Give Way		
42	179.772	RHS	3.5	Village Road		Give Way	
43	179.782	LHS	3.5	Village Road	Give Way		





S.No.	Existing	Side	Carriageway	Category	Sign I	Boards	Remarks
	Chainage		Width (m)		Left	Right	
44	184.249	LHS	3	Village Road	Give Way & Major Road ahead		
45	188.067	LHS	7	NH-59	Hazard, Give Way		
46	189.832	RHS	4	Village Road			
47	190.194	LHS	4	Village Road	Give way		
48	190.194	RHS	3.5	Village Road			
49	190.927	LHS	6	Village Road	Give way, Speed Breaker & ADS		
50	190.927	RHS	3.5	Village Road		Give way	
51	192.939	LHS	4	Village Road	Give Way & Speed Breaker		
52	192.939	RHS	4	Village Road		Give way	
53	194.608	LHS	7	Village Road	keep left, Hazard		
54	194.874	LHS	6	Village Road	City March		
55	196.693	LHS	3.5	Village Road	Give Way & Speed Breaker		
56	197.953	LHS	4	Village Road	Give Way & Speed Breaker		
57	198.393	LHS	3	Village Road	Give Way		
58	198.56	RHS	4	Village Road		Give Way & Speed Breaker	
59	199.237	LHS	3.5	Village Road	Give Way & Speed Breaker		
60	199.246	RHS	3.5	Village Road		Give Way & Speed Breaker	
61	199.665	LHS	3.5	Village Road	Give Way & Speed Breaker		
62	200.937	LHS	3	Village Road			
63	201.281	LHS	3	Village Road	Give way		
64	201.563	LHS	4	Village Road	Give Way & Speed Breaker		
65	203.07	RHS	5.5	Village Road		Give Way & Speed Breaker	
66	203.37	LHS	3	Village Road			
67	203.391	RHS	3	Village Road			
68	204.457	RHS	7	Village Road		Give Way & Speed Breaker	
69	204.8	RHS	2.5	Village Road		Stop & Speed breaker	
70	207.583	LHS	3	Village Road			
71	208.433	LHS	3	Village Road			
72	209.138	LHS	4	Village Road			
73	210.5	LHS	4	Village Road			
74	212.304	LHS	4	Village Road			
75	212.297	RHS	4	Village Road			





S.No.			Carriageway Width (m)	Category	Sign	Boards	Remarks
	Chainage				Left	Right	
76	212.789	LHS	3	Village Road	Stop		
77	212.903	LHS	3	Village Road	Stop		
78	212.951	RHS	3	Village Road			
79	213.413	RHS	3	Village Road		Give way	
80	214.515	LHS	3	Village Road	Give Way & Speed Breaker		
81	214.527	RHS	3.5	Village Road		Give Way & Speed Breaker	

Road furniture in the form of Signs/Markings, Gantry signs and traffic safety blinkers, lighting, high mast lights have been provided along the project road at few locations and are presented in the Tables below:

S. No.	Chainage (km)	No of Poles	Side	Location	Condition	Remarks
1	127.900	1	Median	Junction	Good	
2	141.200	1	LHS	Junction	Good	
3	146.200	4	Both sides	TOLL PLAZA	Good	
4	153.700	2	Both sides	OVER PASS	Good	
5	194.200	2	Both sides	OVER PASS	Good	

Table 20: Locations of High mast Lighting

Table 21: Locations of Highway Lighting along Main Carriageway

C No	Chaina	ge(km)	Cida	No. of L	ight poles	Leastien	Domorika
S.No.	From	То	Side	Single arm	Double arm	Location	Remarks
1	127.848	128.15		-	7	Median	
2	131.6	131.9	Median	-	8		
3	131.61	132.11	LHS	-	11	Between MCW & SR	
4	131.61	132.11	LHS	4	-	On Service Road	
5	131.61	132.36	RHS	-	11	Between MCW & SR	1 Damaged
6	131.61	132.36	RHS	6	-	SR edge	
7	132	132.6	Median	-	18		
8	134.2	134.45	LHS	11	-	TRUCK LAY BAY	
9	134.2	134.45	RHS	11	-	TRUCK LAY BAY	
10	134.2	134.6	Median	-	16		
11	138.5	138.7	Median	-	5		
12	138.65	139.2	LHS	-	13	ON SEPARATOR	
13	138.65	139.2	RHS	-	13	ON SEPARATOR	
14	139	139.4	Median	-	5		





C N -	Chaina	ge(km)	C: 4.	No. of L	ight poles	l a catilan	Description
S.No.	From	То	Side	Single arm	Double arm	Location	Remarks
15	140.6	140.8	Median	- 11			
16	140.8	141.6	LHS	-	27	B/W VUP&CW	
17	140.8	141.6	RHS	24	-	B/W VUP&MCW	
18	141.8	141.4	Median	-	11		
19	142	143.7	Median	-	10		
20	145	146	at TP Median	-	15		
21	146.2	146.4	Median	-	4		
22	146.6	147.6	LHS	30		B/W VUP&MCW	
23	146.6	147.6	RHS	-	33	B/W VUP&SR	
24	147.6	147.8	Median	-	4		
25	153.3	153.4	LHS	4	-	SLIP ROAD	
26	153.3	153.4	RHS	4	-	SLIP ROAD	
27	153.6	154	Median	-	14		
28	153.765	153.87	LHS	4	-	SLIP ROAD	
29	153.765	153.87	RHS	4 -		SLIP ROAD	
30	153.765		On SH Over Pass	10		On SH OverPass	
31	157.56	158	LHS	11	-	TRUCK LAY BAY	
32	157.56	158	RHS	11	-	TRUCK LAY BAY	
33	157.8	158	Median	-	13		
34	173.5	174.15	LHS	-	17	ON SEPARATOR	
35	173.5	174.15	RHS	-	17	B/W MCW&SR	
36	173.5	174.2	Median	-	13		
37	190.3	190.7	LHS	11	-	TRUCK LAY BAY	
38	190.3	190.7	RHS	10	-	TRUCK LAY BAY	
39	190.3	190.7	Median	-	15		
40	193.4	194	Median	-	7		
41	193.8	194	LHS	2	-	On Slip Road Edge	
42	193.8	194	RHS	2	-	On Slip Road Edge	
43	194	194.2	LHS	2 -		On Slip Road Edge	
44	194	194.2	RHS	2 -		On Slip Road Edge	
45	194	194.6	Median	- 7			
46	194.1		On SH Overpass		14	On SH Overpass	
	Total	No of Light		153	349		1

The project Road has 24 number of bus bays with bus shelters and it has forty (40nos) of only bus shelters without bus bays along the project Road. The details of the bus shelter are provided below





Table 22:	Details of Bus Shelters
-----------	-------------------------

	Chainage			Facilit	ties Provided	
S. No.	(km)	Side	As per Site	PGR	Single arm Lightning	Remarks
1	129.300	LHS	Bus Bay with shelter	-	-	
2	129.500	RHS	Bus Bay with shelter			
3	131.780	LHS	Bus Shelter	-	-	SERVICE ROAD
4	131.780	RHS	Bus Shelter	-	-	SERVICE ROAD
5	137.550	LHS	Bus Shelter	-	-	
6	137.550	RHS	Bus Shelter	-	-	
7	138.900	LHS	Bus Shelter	-	-	SERVICE ROAD
8	138.900	RHS	Bus Shelter	-	-	SERVICE ROAD
9	140.550	LHS	Bus Bay with shelter	-	-	
10	140.750	RHS	Bus Bay with shelter	-	-	
11	141.850	RHS	Bus Bay with shelter	-	-	
12	142.000	LHS	Bus Bay with shelter	-	-	
13	145.380	RHS	Bus Bay with shelter	-	-	
14	145.600	LHS	Bus Bay with shelter	-	-	
15	147.500	LHS	Bus Shelter	-	-	
16	147.430	RHS	Bus Shelter	-	-	SERVICE ROAD
17	151.150	LHS	Bus Bay with shelter	-	-	
18	151.300	RHS	Bus Bay with shelter	-	-	
19	156.900	LHS	Bus Bay with shelter	-	-	
20	157.080	RHS	Bus Bay with shelter	-	-	
21	158.430	LHS	Bus Shelter	-	-	
22	158.430	RHS	Bus Shelter	-	-	
23	159.680	LHS	Bus Shelter	-	-	
24	159.680	RHS	Bus Shelter	-	-	
25	160.080	LHS	Bus Bay with shelter	-	-	
26	160.230	RHS	Bus Bay with shelter	-	-	
27	166.450	LHS	Bus Bay with shelter	-	-	
28	166.600	RHS	Bus Bay with shelter	-	-	
29	169.150	LHS	Bus Shelter	-	-	
30	169.150	RHS	Bus Shelter	-	-	
31	170.300	LHS	Bus Shelter	-	-	
32	170.300	RHS	Bus Shelter	-	-	
33	172.100	LHS	Bus Shelter	-	-	
34	172.100	RHS	Bus Shelter	-	-	
35	173.130	LHS	Bus Shelter	-	-	
36	173.130	RHS	Bus Shelter	-	-	
37	175.500	LHS	Bus Shelter	-	-	
38	175.500	RHS	Bus Shelter	-	-	





	Chainage cu			Facilit	ies Provided	
S. No.	(km)	Side	As per Site	PGR	Single arm Lightning	Remarks
39	178.650	LHS	Bus Shelter	-	-	
40	178.650	RHS	Bus Shelter	-	-	
41	180.030	LHS	Bus Shelter	-	-	
42	180.030	RHS	Bus Shelter	-	-	
43	184.430	LHS	Bus Shelter	-	-	
44	184.430	RHS	Bus Shelter	-	-	
45	187.750	LHS	Bus Bay with shelter	-	-	
46	187.900	RHS	Bus Bay with shelter	-	-	
47	189.900	LHS	Bus Bay with shelter	-	-	
48	190.100	RHS	Bus Bay with shelter	-	-	
49	196.050	LHS	Bus Shelter	-	-	
50	196.050	RHS	Bus Shelter	-	-	
51	201.400	LHS	Bus Shelter	-	-	
52	201.400	RHS	Bus Shelter	-	-	
53	202.950	LHS	Bus Bay with shelter	-	-	
54	203.250	RHS	Bus Bay with shelter	-	-	
55	204.300	LHS	Bus Bay with shelter	-	-	
56	204.620	RHS	Bus Bay with shelter	-	-	
57	209.100	LHS	Old Bus Shelter	-	-	
58	209.100	RHS	Bus Shelter	-	-	
59	210.420	LHS	Bus Shelter	-	-	
60	210.420	RHS	Bus Shelter	-	-	
61	211.380	LHS	Bus Shelter	-	-	
62	211.380	RHS	Bus Shelter	-	-	
63	212.950	LHS	Bus Shelter	-	-	
64	212.900	RHS	Bus Shelter	-	-	

1.5.2 Bridge Works

List of Bridges found during the inventory surveys along the corridor are as follows:

S. No.	Chainage	Type of Structures	Side	Age of Structu re	Span as per Schedule	Span as per Site	Deck width as per site	Structure in Schedule	Struct ure on Site	Skew angle
1	128+371	VUP	BHS	New	1 x 10.5 x 6	1 x 15 x 6	20.5	YES	YES	20
2	131+321	PUP	BHS	New	1 x 7 x 3.5	1 x 7 x 3.5	20.5	YES	YES	-
3	136+216	MNB	BHS	New	1 x 12.2	2 x 6.8	34	YES	YES	-
4	137+083	ROB	LHS	New	2 x 20 + 2 x 28.791	2 x 28 + 1 x 30.5	10.25	YES	YES	30
5	137+083	ROB	RHS	New	2 x 20 + 2 x 28.791	2 x 28 + 1 x 30.5	10.25	YES	YES	30

Table 23: Details of CD & Other Structures





S. No.	Chainage	Type of Structures	Side	Age of Structu re	Span as per Schedule	Span as per Site	Deck width as per site	Structure in Schedule	Struct ure on Site	Skew angle
6	140+405	MJB	LHS	New	9 x 20.73	9 x 20.73	10.25	YES	YES	-
7	140+405	MJB	RHS	Old	9 x 20.73	9 x 20.73	8	YES	YES	-
8	140+396	PUP	BHS	New	1 x 7 x 3.5	1 x 7 x 3.5	20.5	YES	YES	-
9	141+526	Flyover	LHS	New	2 x 15	2 x 15	10.25	YES	YES	-
10	144+251	PUP	BHS	New	1 x 7 x 3.5	1 x 7 x 3.5	20.5	YES	YES	-
11	144+827	ROB	LHS	New	3 x 17.10 + 3 x 44.683	3 x 36 + 1 x 18	10.25	YES	YES	35
12	144+827	ROB	RHS	New	3 x 17.10 + 3 x 44.683	3 x 36 + 1 x 18	10.25	YES	YES	35
13	145+944	MNB	BHS	New	1 x 1.2	2 x 5.5	67.5	YES (As per Schedule PC)	YES	40
14	145+305	MNB	BHS	New	1 x 1.2	1 x 6	20.5	YES (As per Schedule PC)	YES	-
15	146+944	MNB	BHS	New	2 x 6.8	2 x 6.8	20.5	YES	YES	20
16	146+944	MNB	RHS	New	2 x 6.8	2 x 6.8	9	YES	YES	20
17	147+445	Flyover	RHS	New	2 x 15	2 x 15	10.25	YES	YES	-
18	152+026	VUP	BHS	New	-	1 x 10.5 x 6	20.5	NO	YES	-
19	153+966	Overpass	BHS	New	2 x 10 + 2 x 15	2 x 10 + 2 x 15	12.5	YES	YES	-
20	155+241	PUP	BHS	New	1 x 7 x 3.5	1 x 7 x 3.5	20.5	YES	YES	-
21	157+217	MNB	LHS	New	3 x 7.6	2 x 11	10.25	YES	YES	-
22	157+217	MNB	RHS	New	3 x 7.6	2 x 11	10.25	YES	YES	-
23	160+930	VUP	BHS	New	1 x 10.5 x 6	1 x 10.5 x 6	20.5	YES	YES	-
24	161+765	PUP	BHS	New	1 x 7 x 3.5	1 x 7 x 3.5	20.5	YES	YES	-
25	162+914	VUP	BHS	New	1 x 10.5 x 6	1 x 10.5 x 6	20.5	YES	YES	-
26	163+400	PUP	BHS	New	1 x 7 x 3.5	1 x 7 x 3.5	20.5	YES	YES	-
27	163+970	MJB	LHS	New	4 x 20.2	4 x 20.2	10.25	YES	YES	-
28	163+970	MJB	RHS	New	4 x 20.2	4 x 20.2	10.25	YES	YES	-
29	164+166	MNB	LHS	New	3 x 10	3 x 10	10.25	YES	YES	20
30	164+116	MNB	RHS	New	3 x 10	3 x 10	10.25	YES	YES	20
31	166+024	MNB	LHS	New	1 x 6.85	1 x 6.85	10.25	YES	YES	-
32	166+024	MNB	RHS	New	1 x 6.85	1 x 6.85	10.25	YES	YES	-
33	167+324	ROB	LHS	New	2 x 11.75	1 x 54	10.25	YES	YES	20
34	167+324	ROB	RHS	New	2 x 11.75	1 x 54	10.25	YES	YES	20
35	170+639	PUP	BHS	New	1 x 7 x 3.5	1 x 7 x 3.5	20.5	YES	YES	-
36	171+300	ROB	LHS	New	2 x 15 + 2 x 15.68	1 x 36 + 1 x 37 + 1 x 19	10.25	YES	YES	-
37	171+300	ROB	RHS	New	2 x 15 + 2 x 15.68	1 x 36 + 1 x 37 + 1 x 19	10.25	YES	YES	-
38	171+300	ROB	LHS	-	2 x 15 + 2 x 15.68	-	-	YES	NO	-





S. No.	Chainage	Type of Structures	Side	Age of Structu re	Span as per Schedule	Span as per Site	Deck width as per site	Structure in Schedule	Struct ure on Site	Skew angle
39	171+300	ROB	RHS	-	2 x 15 + 2 x 15.68	-	-	YES	NO	-
40	171+660	MNB	BHS	New	3 x 7.6	3 x 7.55	39.5	YES (As per Schedule BC)	YES	-
41	173+365	MNB	LHS	New	1 x 8.4	1 x 8.4	10.25	YES	YES	-
42	173+365	MNB	RHS	New	1 x 8.4	1 x 8.4	10.25	YES	YES	-
43	178+872	PUP	BHS	New	1 x 7 x 3.5	1 x 7 x 3.5	20.5	YES	YES	-
44	179+547	MJB	LHS	New	3 x 24.81	4 x 20	10.25	YES (As per Schedule MNB)	YES	-
45	179+547	MJB	RHS	New	3 x 24.81	4 x 20	10.25	YES (As per Schedule MNB)	YES	-
46	181+137	PUP	BHS	New	1 x 7 x 3.5	1 x 7 x 3.5	20.5	YES	YES	-
47	181+401	MNB	LHS	Old	2 x 10.3	2 x 10.3	10.25	YES	YES	-
48	181+401	MNB	RHS	New	2 x 10.3	2 x 10.3	10.25	YES	YES	-
49	182+881	MNB	BHS	New	1 x 6.3	1 x 6.3	20.5	YES	YES	-
50	184+900	PUP	BHS	New	1 x 7 x 3.5	1 x 7 x 3.5	20.5	YES	YES	-
51	186+971	MNB	LHS	Old	1 x 11.82	2 x 4.3	13.25	YES	YES	-
52	186+971	MNB	RHS	New	1 x 11.82	1 x 11.82	10.25	YES	YES	-
53	192+186	MJB	LHS	New	5 x 16	5 x 16	10.25	YES	YES	-
54	192+186	MJB	RHS	Old	5 x 16	5 x 16	8.2	YES	YES	-
55	194+098	Overpass	BHS	New	2 x 10 + 2 x 15	2 x 10 + 2 x 15	12.5	YES	YES	-
56	195+880	MNB	LHS	New	5 x 7	3 x 11.7	10.25	YES	YES	-
57	195+880	MNB	RHS	New	5 x 7	3 x 11.7	10.25	YES	YES	-
58	197+933	MJB	LHS	New	10.55 + 24.7 + 25.9 + 22.4 + 11.2	10.55 + 24.7 + 25.9 + 22.4 + 11.2	10.25	YES	YES	-
59	197+933	MJB	RHS	Old	10.55 + 24.7 + 25.9 + 22.4 + 11.2	10.55 + 24.7 + 25.9 + 22.4 + 11.2	8.5	YES	YES	-
60	198+818	MNB	LHS	New	1 x 6.7	1 x 6.7	10.25	YES	YES	-
61	198+818	MNB	RHS	Old	1 x 6.7	1 x 6.7	12.4	YES	YES	-
62	199+099	PUP	BHS	New	1 x 7 x 3.5	1 x 7 x 3.5	20.5	YES	YES	-
63	201+985	PUP	BHS	New	1 x 7 x 3.5	1 x 7 x 3.5	20.5	YES	YES	-
64	203+979	PUP	BHS	New	1 x 7 x 3.5	1 x 7 x 3.5	20.5	YES	YES	-
65	208+780	VUP	BHS	-	1 x 10.5 x 6	-	-	YES	NO	-
66	209+298	MJB	LHS	Old	4 x 15.3	4 x 15.3	8 YES		YES	-
67	209+298	MJB	RHS	New	4 x 15.3	4 x 15.3	10.25 YES		YES	-
68	212+471	MNB	LHS	Old	1 x 6.1	1 x 6.1	12.1	YES	YES	-





S. No.	Chainage	Type of Structures	Side	Age of Structu re	Span as per Schedule	Span as per Site	Deck width as per site	Structure in Schedule	Struct ure on Site	Skew angle
69	212+471	MNB	RHS	New	1 x 6.1	1 x 6.1	10.25	YES	YES	-
70	213+525	MNB	LHS	Old	2 x 5.9	2 x 5.9	10.25	YES	YES	-
71	213+525	MNB	RHS	New	1 x 11.85	2 x 5.9	10.25	YES	YES	-

1.6 QUALITY AUDIT

1.6.1 Embankment & Subgrade

The embankment soil appears to be clayey sand in nature and embankment appears to be in good condition over the entire length of project. No major settlements or depressions have been noted even at high embankment locations. There are no marshy/water logging areas along the length of project road.

The subgrade of the project road appears to be in good condition as revealed by test pit investigations. Laboratory results conducted on subgrade indicates that most of subgrade soils are of coarse-grained soils. Condition of subgrade appears to intact as no major evidence of subsidence of depressions exists along the corridor. CBR of subgrade soils for lab testing indicates a good value greater than 10% at all the locations. Results of Subgrade CBR are as follows:

9	Site Identific				irain Siz Analysi:			Atter	berg L (%)	imits.		(ndex
nple N	u	c		Perce	entage p from	assing					Class	(gm/cc)	(%)	Soaked CBR	Swelling Index (%)
Lab Sample No	Location (km)	ud/dN	4.75 mm IS Sieve	425 mic IS Sieve	75 mic IS Sieve	Gravel %	Sand %	LL	PL	PI	Soil) aaw	OMC	97% MDD	Free Swel ()
GMP-TP-1	130+000	LHS	87	41	21	13	66	-	NP	NP	SM	2.07	8.20	15.09	8.00
GMP-TP-2	134+950	RHS	84	47	15	16	69	-	NP	NP	SM	1.98	9.80	9.64	13.04
GMP-TP-3	139+400	LHS	86	76	33	14	53	25	18	7	SM-SC	2.06	8.80	15.32	25.00
GMP-TP-4	143+200	RHS	95	71	30	5	65	-	NP	NP	SM	1.98	9.80	9.64	22.73
GMP-TP-5	150+000	LHS	77	49	22	23	55	-	NP	NP	SM	2.02	9.80	15.09	20.00
GMP-TP-6	155+400	RHS	75	67	48	25	27	31	18	13	SC	1.85	12.00	9.63	20.00
GMP-TP-7	159+800	LHS	89	73	49	11	40	24	19	5	SM-SC	2.04	9.20	15.33	36.84
GMP-TP-8	165+150	RHS	87	71	48	13	39	-	NP	NP	SM	1.94	10.60	11.19	14.29
GMP-TP-9	170+000	LHS	58	41	27	42	31	31	24	7	GM- GC	2.14	11.20	18.73	16.67
GMP-TP-10	174+400	RHS	62	42	34	38	28	27	21	6	GM- GC	2.09	10.40	18.73	20.00
GMP-TP-11	179+800	LHS	16	8	6	84	10	50	30	20	GP- GC	2.13	10.20	21.46	20.00
GMP-TP-12	185+400	RHS	62	19	15	38	47	39	25	14	SC	1.88	14.20	9.44	36.00
GMP-TP-13	190+000	LHS	84	66	52	16	32	30	19	11	CL	1.95	10.40	7.54	14.29
GMP-TP-14	194+600	RHS	65	33	27	35	38	37	21	16	SC	1.82	11.60	9.63	21.43
GMP-TP-15	200+000	LHS	69	40	31	31	38	31	20	11	SC	1.97	10.40	10.51	17.39

Table 24: Details of Soaked CBR valuses





°N N	Site Identific		Grain Size Analysis					Atterberg Limits (%)				(;			Index
Sample 1	n	ſ		Perce	entage p from	assing					Class	(gm/cc)	(%) :	Soaked CBR	Swelling I (%)
Lab Sar	Location (km)	nd/qU	4.75 mm IS Sieve	425 mic IS Sieve	75 mic IS Sieve	Gravel %	Sand %	LL	PL	PI	Soil	i) aaw	омс	97% MDD	Free Swel (%
GMP-TP-16	205+200	RHS	73	40	35	27	38	34	20	14	SC	1.91	12.20	10.51	15.38
GMP-TP-17	210+300	LHS	76	41	31	24	45	40	27	13	SC	2.04	6.80	15.28	12.00
GMP-TP-18	214+900	RHS	69	27	18	31	51	50	32	18	SC	1.59	23.60	NA	16.67
GMP-SR-TP- 19	140+800	LHS	80	61	34	20	46	25	18	7	SM-SC	1.94	9.40	8.32	27.27
GMP-SR-TP- 20	173+560	RHS	83	65	46	17	37	27	18	9	SC	2.03	9.00	15.28	30.43

All the samples meeting the required limits for the subgrade criteria as per MORT&H Specification except 1 sample having MDD less than 1.75 gm/cc;

On the whole, it can be concluded that the existing subgrade is in good condition.

1.6.2 Pavement Condition

The condition of the Flexible Pavement is good as recent overly was done in the flexible pavement locations and kerb painting and road marking works were in progress.

The Condition of the Rigid Pavement is Good except at few locations, where the repair of few panels with epoxy patching over the raveled and cracked surface is done as part of major maintenance.


The Condition of the Service Road is good.


1.6.3 Roughness

The roughness surveys conducted along the corridor indicate good riding quality over the length of project corridor. Bar diagrams showing the Kilometer wise roughness along the project road are presented below:









Almost entire project road is having good riding quality. From the above charts, there is no Overlay requirement on Flexible Pavement (LHS &RHS carriageway) as the unevenness Index (UI) is less than 2500 mm/km. and the riding quality of Rigid pavement is good.

1.6.4 Pavement Composition

Review of Pavement Design Report indicates that the Rigid Pavement has designed for 30 years period and TCS drawing shows crust composition for the main carriageway and service road is as:

Main carriageway									
PQC, mm	300								
DLC, mm	150								





Main carriageway					
GSB, mm	150				
Total mm above Subgrade	600				

However, from the test pits dug eighteen locations along the main carriageway indicates that the average PQC thickness is 297mm.

1.6.5 CD Structures

The CD structures along the corridor are constructed appears to be as per the standards and specifications as no design calculations/ as-built drawings for structures made available to verify the same. Presently, all structures appear new and seem to be in good condition without major distress. The Summary of Major Structures and culverts are as listed below

ltem	As Per Schedule-B	As Per Site
Overpass	2	2
Flyover	2	2
Major Bridge	5	6
Minor Bridge	15	16
Pedestrian Underpass	13	13
Railway Over Bridge	5	4
Vehicular Underpass	4	4

 Table 25: Summary of Major Structures including COS

Table 26:	Summary o	of culverts	including COS
-----------	-----------	-------------	---------------

ltem	As Per Schedule-B	As Per Site
Slab Culvert	24	0
Box Culvert	7	32
Pipe Culvert	84	98
Pipe Not Found at Site	-	10

Age of Structures:

S.no	Structure	LHS		R	HS	В	HS	Total	l (Nos)	Total No. of Structures
		Old	New	Old	New	Old	New	Old	New	
1	ROB	0	4	0	4	0	0	0	8	8
2	MJB	1	5	3	3	0	0	4	8	12
3	MNB	4	6	1	10	0	6	5	22	27
4	Flyover	0	1	0	1	0	0	0	2	2
5	VUP	0	0	0	0	0	4	0	4	4





6	PUP	0	0	0	0	0	13	0	13	13
7	Overpass	0	0	0	0	0	2	0	2	2
	Total:	5	16	4	18	0	25	9	59	68

Summary of Expansion joints and Bearings:

		Expansion joints		Bearings					
S.no	Structure			Pot PTFE		Elastomeric		N	etallic
		Old	New	Old	New	Old	New	Old	New
1	ROB	0	30	0	200	0	16	0	0
2	MJB	29	41	0	0	108	266	24	0
3	MNB	0	0	0	0	0	0	0	0
4	Flyover	0	6	0	0	0	24	0	0
5	Overpass	0	10	0	0	0	56	0	0
	Total:	29	87	0	200	108	362	24	0

Summary of Super Structures:

S.no	Structure	RCC Precast Panels & RCC Solid Slab	RCC Precast Panels	Steel Comp. Girder	Steel Comp. Girder & RCC Girder	Balanced Cantilever	RCC solid slab	RCC Box	RCC Girder	Total No. of Structures
1	ROB	0	0	6	2	0	0	0	0	8
2	MJB	0	7	0	0	2	1	0	2	12
3	MNB	0	10	0	0	0	7	10	0	27
4	Flyover	0	2	0	0	0	0	0	0	2
5	VUP	0	0	0	0	0	0	4	0	4
6	PUP	0	0	0	0	0	0	13	0	13
7	Overpass	2	0	0	0	0	0	0	0	2
-	Total:	2	19	6	2	2	8	27	2	68

Deviations from Schedule:

- MJB as per Schedule -B are 05 No's & as per Site are 06 No's.
- MNB as per Schedule -B are 15 No's & as per Site are 16 No's.
- Span deviations were observed in the following structure locations:

Concessionaire informed that the change in span arrangements were made as recommended by Authority/IE under COS works.

S. No.	Chainage	Type of Structures	Span as per Schedule	Span as per Site
1	137+083	ROB	2 x 20 + 2 x 28.791	2 x 28 + 1 x 30.5
2	144+827	ROB	3 x 17.10 + 3 x 44.683	3 x 36 + 1 x 18
3	167+324	ROB	2 x 11.75	1 x 54





S. No.	Chainage	Type of Structures	Span as per Schedule	Span as per Site
4	171+300	ROB	2 x 15 + 2 x 15.68	1 x 36 + 1 x 37 + 1 x 19
5	179+547	MJB	3 x 24.81	4 x 20
6	136+216	MNB	1 x 12.2	2 x 6.8
7	145+305	MNB	1 x 1.2	2 x 5.5
8	146+944	MNB	1 x 1.2	1 x 6
9	157+217	MNB	3 x 7.6	2 x 11
10	157+217	MNB	3 x 7.6	2 x 11
11	186+971	MNB	1 x 11.82	2 x 4.3
12	195+880	MNB	5 x 7	3 x 11.7
13	213+525	MNB	1 x 11.85	2 x 5.9

Structure wise conditions along the project corridor are presented below:





BR. NO. 137+083 (ROB)

GENERAL	DESCRIPTION
OLIVEINAL	

Name of bridge	:	Nanda Pura
Chainage	:	Km 137+083
Type of bridge	:	ROB
 Span Arrangement 	:	2 x 28.0 + 1 x 30.5 m
 Total outer width of bridge 	:	2 x 10.25 m
Median Width	:	3.5 m
 Type of Foundation 	:	Not Visible
 Type of substructure 	:	RCC Circular Type
 Type of Superstructure 	:	Steel Comp. Girders
Type of Bearing	:	POT PTFE bearing.
Type of Railing	:	RCC Crash barrier.
 Method of Inspection 	:	Visual

OBSERVATIONS

Visual Observations on condition of the bridge are as below:

- The structure is in skew of nearly 30 degrees.
- RCC crash barrier is provided is in good condition.
- Stone pitching is provided on abutment location quadrant slopes is in good condition.

Refer the matter given at the end of the Document for Conclusions, Strategy for Renewals and Assumption for structure BOQ.













BR. NO. 144+827 (ROB)

GENERAL DESCRIPTION					
•	Name of bridge	:	Saliya		
٠	Chainage	:	Km 144+827		
٠	Type of bridge	:	ROB		
٠	Span Arrangement	:	1 x 18 + 3 x 36 m		
٠	Total outer width of bridge	:	2 x 10.25 m		
٠	Median Width	:	6.2 m		
•	Type of Foundation	:	Not Visible		
٠	Type of substructure	:	RCC Circular Type		
٠	Type of Superstructure	:	Steel Comp. Girders and RCC Girders		
•	Type of Bearing	:	POT PTFE and Elastomeric bearing.		
٠	Type of Railing	:	RCC Crash barrier.		
٠	Method of Inspection	:	Visual		

OBSERVATIONS

Visual Observations on condition of the bridge are as below:

- The bridge is in skew of nearly 35 degrees.
- Corrosion stains observed on pier cap and bottom of girders at BHS.
- RCC crash barrier is provided is in good condition.
- Fly wings provided on abutment location quadrant slopes are in good condition.













BR. NO. 167+324 (ROB)

GENERAL DESCRIPTION

•	Name of bridge	:	Datiya
٠	Chainage	:	Km 167+324
•	Type of bridge	:	ROB
٠	Span Arrangement	:	1 x 54.0 m
•	Total outer width of bridge	:	2 x 10.25 m
٠	Median Width	:	2 m
•	Type of Foundation	:	Not Visible
٠	Type of substructure	:	RCC Wall type
٠	Type of Superstructure	:	Steel Comp. Girders
•	Type of Bearing	:	POT PTFE bearing.
٠	Type of Railing	:	RCC Crash Barrier
٠	Method of Inspection	:	Visual

OBSERVATIONS

Visual Observations on condition of the bridge are as below:

- The bridge is in skew of nearly 20 degrees.
- Abutments are in good condition.
- Steel Girders are in good condition.
- Stone pitching is provided on abutment location quadrant slopes is in good condition













BR. NO. 171+300 (ROB)

•	Name of bridge	:	Mangal Mahudi
•	Chainage	:	Km 171+300
•	Type of bridge	:	ROB
•	Span Arrangement	:	1 x 36.0 + 1 x 37.0 + 1 x 19.0 m
•	Total outer width of bridge	:	2 x 10.25 m
•	Median Width	:	3.5 m
•	Type of Foundation	:	Not Visible
•	Type of substructure	:	RCC Wall Type
•	Type of Superstructure	:	Steel Comp. Girders
•	Type of Bearing	:	POT PTFE bearing.
•	Type of Railing	:	RCC Crash barrier.
•	Method of Inspection	:	Visual

OBSERVATIONS

Visual Observations on condition of the bridge are as below:

- As per Schedule 2 ROB's at chainage specific ch:- 171+320 & 171+430 but As per site observations we found only one ROB at ch:- 171+320 with spans deviation.
- Abutments and piers are in good condition.
- Top slab is in good condition.
- RCC crash barrier is provided is in good condition.
- Wing wall provided on abutment location quadrant slopes is in good condition
- Sealant damaged in Expansion joint at some locations.















BR. NO. 141+526 (Flyover)

-			
٠	Location of structure	:	Santroad Village
٠	Chainage	:	km 141+526 (LHS)
٠	Type of structure	:	Flyover
٠	Span Arrangement	:	2 x 15.0 m
٠	Total outer width of bridge	:	10.25 m
•	Type of Foundation	:	Not Visible
٠	Type of substructure	:	RCC Wall Type
٠	Type of Superstructure	:	RCC Precast Panels
٠	Type of Bearing	:	Elastomeric
٠	Type of Railing	:	RCC Crash barrier
٠	Method of Inspection	:	Visual

OBSERVATIONS

Visual Observations on condition of the structure are as below:

- RE walls and side walls are in good condition.
- Damp spots observed on bottom of RCC Precast Panels.
- RCC crash barrier is provided is in good condition.













BR. NO. 147+445 (Flyover)

GENERAL DESCRIPTION

•	Location of structure	:	Asayadi SH - 152 Crossing
•	Chainage	:	Km 147+445 (RHS)
•	Type of structure	:	Flyover
٠	Span Arrangement	:	2 x 15.0 m
•	Total outer width of structure	:	10.25 m
٠	Type of Foundation	:	Not Visible
٠	Type of substructure	:	RCC Wall Type
•	Type of Superstructure	:	RCC Precast Panels
•	Type of Bearing	:	Elastomeric
٠	Type of Railing	:	RCC Crash barrier
٠	Method of Inspection	:	Visual

OBSERVATIONS

Visual Observations on condition of the structure are as below:

- RE walls and side walls are in good condition.
- Damp spots observed on bottom of RCC Precast Panels.
- Minor Honey combing observed on diaphragm.
- Strip seal damaged in Expansion joint at some locations.
- RCC crash barrier is provided is in good condition.













BR. NO. 153+966 (Overpass)

GENERAL DESCRIPTION					
 Location of structure 	:	Piploid SH - 62 Crossing			
Chainage	:	Km 153+966			
Type of structure	:	Overpass			
 Span Arrangement 	:	10.0 + 2 x 15.0 + 10.0 m			
 Total outer width of structure 	:	12.5 m			
 Type of Foundation 	:	Not Visible			
Type of substructure	:	RCC Wall Type			
Type of Superstructure	:	RCC Precast Panels and Solid slabs			
Type of Bearing	:	Elastomeric			
Type of Railing	:	RCC Crash barrier			
Method of Inspection	:	Visual			

OBSERVATIONS

Visual Observations on condition of the structure are as below:

- RE walls are in good condition.
- Pedestal and panel damaged at some locations observed at LHS & RHS.
- Damp spots observed on bottom of RCC Precast Panels.
- Honey combing observed on dirt wall, diaphragm and pier cap.
- RCC crash barrier is provided is in good condition.













BR. NO. 194+098 (Overpass)

GENERAL DESCRIPTION					
 Location of structure 	:	Dahod Bypass SH - 58 Crossing			
Chainage	:	Km 194+098			
Type of structure	:	Overpass			
Span Arrangement	:	10.0 + 2 x 15.0 + 10.0 m			
 Total outer width of structure 	:	12.5 m			
 Type of Foundation 	:	Not Visible			
Type of substructure	:	RCC Wall Type			
Type of Superstructure	:	RCC Precast Panels and Solid slab			
Type of Bearing	:	Elastomeric			
Type of Railing	:	RCC Crash barrier			
Method of Inspection	:	Visual			

OBSERVATIONS

Visual Observations on condition of the structure are as below:

- RE walls are in fair condition.
- Minor Honey combing on median pier
- RCC Solid Girders are in good condition and minor damp spots are observed in RCC Precast Panels.
- RCC crash barrier is provided is in good condition.













BR. NO. 140+405 (MJB)

٠	Location of bridge	:	Panam
٠	Chainage	:	Km 140+405
٠	Type of bridge	:	Major bridge
•	Span Arrangement	:	9 x 20.73 m
•	Total outer width of bridge	:	1 x 10.25 m (LHS) 1 x 8 m (RHS)
•	Median	:	12.5 m
•	Type of Foundation	:	Well (LCW)
			Open (RCW)
٠	Type of substructure	:	RCC Wall Type (LCW)
			Masonry Wall Type (RCW)
٠	Type of Superstructure	:	RCC Precast Panels (LCW)
			Balanced Cantilever (RCW)
٠	Type of Bearing	:	Elastomeric
			Rocker Roller
٠	Type of Railing	:	RCC Crash barrier
٠	Method of Inspection	:	Visual

OBSERVATIONS

Visual Observations on condition of the bridge are as below:

LHS Bridge (New):

- Retaining wall and side walls are in good condition.
- Minor Damp spots observed on bottom of RCC Precast Panels.

RHS Bridge (Old):

- Reinforcement steel exposed in top slab and Girders at few locations. (Repair Work is in Progress)
- Honey combing observed on diaphragm. (Repair Work is in Progress)
- Retaining wall is in good condition.
- Side walls are in fair condition.
- Sealant damaged at some locations in Expansion joint. (Repair Work is in Progress)
- Stone pitching is provided on abutment location is in good condition.





IMPORTANT NOTE:

MJB @ 140+331 (BALANCED CANTILEVER BRIDGE)

In the absence of seismic arresters and high degradation levels shown, the performance of the bridge during seismic event is to be ascertained by appropriate inspection and testing activity.













BR. NO. 163+970 (MJB)

GENERAL DESCRIPTION

٠	Name of bridge	:	Hadaf
٠	Chainage	:	km 163+970
٠	Type of bridge	:	Major bridge
٠	Span Arrangement	:	4 x 20.2 m
٠	Total outer width of bridge	:	2 x 10.25 m
٠	Type of Foundation	:	Not Visible
٠	Type of substructure	:	RCC Wall Type
٠	Type of Superstructure	:	RCC Precast Panels
٠	Type of Bearing	:	Elastomeric
٠	Type of Railing	:	RCC Crash barrier
٠	Method of Inspection	:	Visual

OBSERVATIONS

Visual Observations on condition of the bridge are as below:

- RCC precast panels are in good condition.
- RCC crash barrier is provided is in good condition.
- Minor Honey combing observed on RCC precast panels.
- Stone pitching is provided on abutment location quadrant slopes is in good condition.
- Minor Damp spots observed on bottom of RCC Precast Panels at BHS.













BR. NO. 179+547 (MJB)

GENERAL DESCRIPTION

•	Name of bridge	:	River Bridge
٠	Chainage	:	Km 179+547
٠	Type of bridge	:	Major Bridge
٠	Span Arrangement	:	4 x 20 m
٠	Total outer width of bridge	:	2 x 10.25 m
٠	Type of Foundation	:	Not Visible
٠	Type of substructure	:	RCC Wall Type
٠	Type of Superstructure	:	RCC Precast Panels
٠	Type of Bearing	:	POT PTFE
٠	Type of Railing	:	RCC Crash barrier
٠	Method of Inspection	:	Visual

OBSERVATIONS

Visual Observations on condition of the bridge are as below:

- As per site Major Bridge, in schedule mentioned as Minor Bridge.
- This Bridge is in skew of nearly 15 degrees.
- Damp spots observed on bottom of RCC Precast Panels at BHS.
- Panels damage and Honey combing observed on bottom of RCC Precast Panels at some locations on RHS.
- Corrosion stains observed on bottom of RCC Precast Panels at RHS.
- Steel Exposed on bottom of RCC Precast Panels at RHS.
- RCC crash barrier is provided is in good condition.
- Stone pitching is provided on abutment location quadrant slopes is in good condition.
- Rubber sealant is damaged in some expansion joint location.













BR. NO. 192+186 (MJB)

GENERAL DESCRIPTION					
Name of bridge	:	Dudhimati			
Chainage	:	Km 192+186			
Type of bridge	:	Major Bridge			
 Span Arrangement 	:	5 x 16.0 m			
 Total outer width of bridge 	:	1 x 10.25 (LCW)			
		1x 8.2(RCW)			
• Median	:	12.5 m			
 Type of Foundation 	:	Open			
 Type of substructure 	:	RCC Wall Type			
 Type of Superstructure 	:	RCC Precast Panels (LCW)			
		RCC girder (RCW)			
 Type of Bearing 	:	Elastomeric			
 Type of Railing 	:	RCC Crash barrier			
 Method of Inspection 	:	Visual			

OBSERVATIONS

Visual Observations on condition of the bridge are as below:

LHS bridge (New):

- Damp spots observed on bottom of RCC Precast Panels.
- Rubber sealant is damaged in some expansion joint location.
- RCC crash barrier is in good condition except minor Reinforcement exposed.

RHS bridge (Old):

- Structure is in fair condition.
- Rubber sealant is damaged in some expansion joint location.













BR. NO. 197+933 (MJB)

GENERAL	DESCRIPTION
GENERAL	DESCRIPTION

٠	Name of bridge	:	Khan
٠	Chainage	:	Km 197+933
٠	Type of bridge	:	Major Bridge
•	Span Arrangement	:	10.55 + 24.7 + 25.9 + 22.4 + 11.2 m
٠	Total outer width of bridge	:	1 x 10.25 m (LCW)
			1 x 8.5 m (RCW)
•	Type of Foundation	:	Well (LCW)
			Open (RCW)
٠	Type of substructure	:	RCC wall (LCW)
			Masonry (RCW)
٠	Type of Superstructure	:	RCC Solid slab (LCW)
			Balanced Cantilever (RCW)
•	Type of Bearing	:	Elastomeric (LCW)
			Metallic bearings (RCW)
•	Type of Railing	:	RCC Crash barrier
٠	Method of Inspection	:	Visual

OBSERVATIONS

Visual Observations on condition of the bridge are as below:

LHS bridge (New):

- Honey combing observed on top slab.
- Rubber Sealant is damaged in some expansion joint locations.
- RCC crash barrier provided is in good condition.

RHS bridge (Old):

- Structure is in fair condition
- Rubber Sealant is damaged in some expansion joint locations.

Refer the matter given at the end of the Document for Conclusions, Strategy for Renewals and Assumption for structure BOQ.

IMPORTANT NOTE:


MJB @ 197+956 (BALANCED CANTILEVER BRIDGE)

Review of NDT Report pertaining to Major bridge at 197+956 supplied by Concessionaire, indicates the following

- Concrete quality Good
- > Carbonation depth 0 to 20mm
- Probability of Corrosion risk 10%

















BR. NO. 209+298 (MJB)

GENERAL	DESCRIPTION

G	INERAL DESCRIPTION		
٠	Name of bridge	:	Kali Nadi
٠	Chainage	:	Km 209+298
٠	Type of bridge	:	Major Bridge
٠	Span Arrangement	:	4 x 15.3 m
٠	Total outer width of bridge	:	1 x 8 m(LCW)
			1 x 10.25 m (RCW)
٠	Median	:	12.5 m
٠	Type of Foundation	:	Open
٠	Type of substructure	:	RCC wall type
٠	Type of Superstructure	:	RCC girder (LCW)
			RCC Precast Panels (RCW)
٠	Type of Bearing	:	Elastomeric bearing (RCW)
٠	Type of Railing	:	RCC Crash barrier
٠	Method of Inspection:		Visual

OBSERVATIONS

Visual Observations on condition of the bridge are as below:

LHS Bridge (Old):

• Rubber Sealant is damaged in some expansion joint locations.

RHS Bridge (New):

- Rubber Sealant is damaged in some expansion joint locations.
- RCC crash barrier is provided is in good condition.
- Stone pitching is provided on abutment location quadrant slopes is in good condition.

Review of NDT Report pertaining to Major bridge at 209+361 supplied by Concessionaire, indicates the following

- Concrete quality -doubtful
- Carbonation depth 0 to 20mm
- Probability of Corrosion risk 10%













BR. NO. 136+216 (MNB)

GENERAL DESCRIPTION

•	Location of bridge	:	-
٠	Chainage	:	Km 136+216
٠	Type of bridge	:	Minor bridge
٠	Span Arrangement	:	2 x 6.8m
٠	Total outer width of bridge	:	1 x 34 m
٠	Median Width	:	3.5 m
٠	Type of Foundation	:	Raft
٠	Type of substructure	:	RCC Box
٠	Type of Superstructure	:	RCC Box
٠	Method of Inspection	:	Visual

OBSERVATIONS

- Overall condition is good but Hairline cracks observed on side walls.
- Leaching observed in construction joint at median location.
- Minor Corrosion stains observed on top slab.
- Stone pitching is provided on abutment location quadrant slopes is in good condition.







BR. NO. 144+944 (MNB)

GENERAL DESCRIPTION

Name of bridge	:	-
Chainage	:	km 144+944
Type of bridge	:	Minor bridge
Span Arrangement	:	2 x 5.5 m
 Total outer width of bridge 	:	1 x 67.5 m
Median Width	:	3.5 m
 Type of Foundation 	:	Raft
 Type of substructure 	:	RCC Box
 Type of Superstructure 	:	RCC Box
 Method of Inspection 	:	Visual

OBSERVATIONS

- As per site Minor Bridge, in schedule it is mentioned as Pipe Culvert.
- This Bridge is in skew of nearly 40 degrees.







BR. NO. 145+305 (MNB)

Name of bridge	•	-
Chainage	:	km 145+305
Type of bridge	:	Minor bridge
Span Arrangement	:	1 x 6 m
 Total outer width of bridge 	:	2 x 10.25 m
Median Width	:	3.5 m
Type of Foundation	:	Raft
 Type of substructure 	:	RCC Box
Type of Superstructure	:	RCC Box
Type of Bearing	:	NA
Type of Railing	:	RCC Crash barrier
 Method of Inspection 	:	Visual

OBSERVATIONS

- As per site Minor Bridge, in schedule it is mentioned as Pipe Culvert.
- Side walls are in good condition.
- Top slab and RCC crash barrier is in good condition.
- Stone pitching is provided on abutment location quadrant slopes is in good condition.







BR. NO. 146+944 (MNB)

GE	NERAL DESCRIPTION		
•	Location of bridge	:	-
•	Chainage	:	km 146+944
٠	Type of bridge	:	Minor bridge
٠	Span Arrangement	:	2 x 6.8 m
•	Total outer width of bridge (RSR)	:	1 x 10.25 (LCW) + 1 x 10.25 (RCW)+ 1 x 9
٠	Median Width	:	3.5 m
٠	Type of Foundation	:	Raft
٠	Type of substructure	:	RCC Box
٠	Type of Superstructure	:	RCC Box
•	Type of Bearing	:	NA
٠	Type of Railing	:	RCC Crash barrier
•	Method of Inspection	:	Visual

OBSERVATIONS

- The bridge is in skew of nearly 20 degrees.
- Minor Honey combing observed on side walls.
- Top slab is in good condition.
- RCC crash barrier is provided is in good condition.
- Stone pitching is provided on abutment location quadrant slopes is in good condition.







BR. NO. 157+217 (MNB)

-			
٠	Name of bridge	:	-
٠	Chainage	:	Km 157+217
٠	Type of bridge	:	Minor Bridge
٠	Span Arrangement	:	2 x 11.0 m
٠	Total outer width of bridge	:	2 x 10.25 m
٠	Median Width	:	3.5 m
٠	Type of Foundation	:	Open
٠	Type of substructure	:	RCC Wall Type
٠	Type of Superstructure	:	RCC Precast Panels
٠	Type of Bearing	:	NA
٠	Type of Railing	:	RCC Crash barrier
٠	Method of Inspection	:	Visual

OBSERVATIONS

- Minor damages observed on bottom of RCC precast panels and abutment cap.
- Honey combing observed on pier cap.
- Minor Corrosion stains observed on pier cap.
- RCC crash barrier is provided is in good condition.
- Stone pitching is provided on abutment location quadrant slopes is in good condition.













BR. NO. 164+116 (MNB)

GENERAL DESCRIPTION

•	Name of bridge	:	-
• (Chainage	:	Km 164+116
• -	Type of bridge	:	Minor Bridge
• 9	Span Arrangement	:	3 x 10 m
• -	Total outer width of bridge	:	2 x 10.25 m
•	Median Width	:	3.5 m
• -	Type of Foundation	:	Open
•	Type of substructure	:	RCC wall
• -	Type of Superstructure	:	RCC Solid Slab
•	Type of Bearing	:	NA
• -	Type of Railing	:	RCC Crash barrier
•	Method of Inspection	:	Visual

OBSERVATIONS

- The bridge is in skew of nearly 20 degrees.
- Minor Spalling observed on pier cap.
- RCC Solid slab is in good condition.
- RCC crash barrier is provided is in good condition.
- Stone pitching is provided on abutment location quadrant slopes is in good condition.







BR. NO. 166+024 (MNB)

GENERAL DESCRIPTION

•	Name of bridge	•	-
•	Chainage	:	Km 166+024
•	Type of bridge	:	Minor Bridge
٠	Span Arrangement	:	1x 6.85 m
•	Total outer width of bridge	:	2 x 10.25 m
•	Median Width	:	3.5 m
•	Type of Foundation	:	Open
٠	Type of substructure	:	RCC Wall Type
٠	Type of Superstructure	:	RCC Precast Panels
٠	Type of Bearing	:	NA
٠	Type of Railing	:	RCC Crash barrier
٠	Method of Inspection	:	Visual

OBSERVATIONS

- Minor Honey Combing observed on side walls.
- RCC precast panels is in good condition.
- Damp spots observed on bottom of RCC Precast Panels.
- RCC crash barrier is provided is in good condition.
- Stone pitching is provided on abutment location quadrant slopes is in good condition.







BR. NO. 171+660 (MNB)

Name of bridge	:	-
Chainage	:	Km 171+660
Type of bridge	:	Minor Bridge
Span Arrangement	:	3 x 7.55 m
 Total outer width of bridge 	:	1 x 39.5 m
Median width	:	3.5
Type of Foundation	:	Raft
Type of substructure	:	RCC Box
Type of Superstructure	:	RCC Box
Type of Bearing	:	NA
Type of Railing	:	Crash barrier
Method of Inspection	:	Visual

OBSERVATIONS

- Minor Honey combing observed on top slab.
- Metallic crash barrier provided is in good condition.
- Stone pitching is provided on abutment location quadrant slopes is in good condition.







BR. NO. 173+365 (MNB)

 Name of bridge 	: -	
Chainage	: Km 17	73+365
Type of bridge	: Minor	Bridge
 Span Arrangement 	: 1 x 8.	4 m
 Total outer width of bridge 	: 2 x 10).25 m
Median width	: 3.5	
 Type of Foundation 	: Open	
 Type of substructure 	: RCC V	Vall Type
 Type of Superstructure 	: RCC F	Precast Panels
Type of Bearing	: NA	
Type of Railing	: RCC 0	Frash barrier
 Method of Inspection 	: Visua	l

OBSERVATIONS

- Side walls are in good condition.
- Minor Spalling observed on abutment cap at LHS A1.
- Damp spots observed on bottom of RCC Precast Panels.
- RCC crash barrier is provided is in good condition.







BR. NO. 181+401 (MNB)

 GENERAL DESCRIPTION Name of bridge Chainage Type of bridge Span Arrangement Total outer width of bridge Modian width 	:	- Km 181+401 Minor Bridge 2 x 10.3 m 2 x 10.25 m
Median width Type of Foundation	:	3.5 Open
Type of Foundation		Open
Type of substructure	:	RCC Wall Type
 Type of Superstructure 	:	RCC Solid slab (LHS)
		RCC Precast Panels (RHS)
Type of Bearing	:	NA
Type of Railing	:	RCC Crash barrier
Method of Inspection	:	Visual

OBSERVATIONS

Visual Observations on condition of the bridge are as below:

LHS Bridge (Old):

- Old bridge of span 2 x 10.3 m is widened by 3 m on LHS and new two-lane bridge of span
 - 2 x 10.3 m is constructed beside the old bridge.
- Leaching observed on top slab at construction joint.
- Minor Honey combing observed on top slab and side wall.
- Stone pitching is provided on abutment location quadrant slopes is in good condition.

RHS Bridge (New):

- RCC Precast Panels are in good condition.
- RCC crash barrier is provided is in good condition.
- Stone pitching is provided on abutment location quadrant slopes is in good condition.













BR. NO. 182+881 (MNB)

GENERAL DESCRIPTION		
Name of bridge	•	-
Chainage	:	Km 182+881
Type of bridge	:	Minor Bridge
Span Arrangement	:	1 x 6.3 m
 Total outer width of bridge 	:	2 x 10.25 m
Median width	:	3.5 m
Type of Foundation	:	Raft
Type of substructure	:	RCC Box
Type of Superstructure	:	RCC Box
Type of Railing	:	RCC Crash barrier
 Method of Inspection 	:	Visual

OBSERVATIONS

- Structure is in good condition
- Stone pitching is provided on abutment location quadrant slopes is in good condition.







BR. NO. 186+971 (MNB)

GENERAL DESCRIPTION				
•	Name of bridge	:	-	
•	Chainage	:	Km 186+971	
•	Type of bridge	:	Minor Bridge	
•	Span Arrangement	:	2 x 4.3 (LHS)	
			1 x 11.82 (RHS)	
٠	Total outer width of bridge	:	1 x 13.25 m (LHS)	
			1 x 10.25 m (RHS)	
•	Median width	:	3.5	
•	Type of Foundation	:	Open	
•	Type of substructure	:	Brick Wall Type (LHS)	
			RCC Wall Type (RHS)	
•	Type of Superstructure	:	RCC Solid slab (LHS)	
			RCC Precast Panels (RHS)	
•	Type of Railing	:	RCC Crash barrier	
٠	Method of Inspection	:	Visual	

OBSERVATIONS

Visual Observations on condition of the bridge are as below:

LHS Bridge (Old):

- Old bridge of span 6 x 1.4 m is widened with a span 2 x 3.0 m by 4.1 m on LCW and new two-lane Bridge of span 1 x 11.82 m is constructed beside the old bridge.
- RCC crash barrier is provided is in good condition.
- Stone pitching is provided on abutment location quadrant slopes is in good condition.

RHS Bridge (New):

• Structure is in fair condition.















BR. NO. 195+880 (MNB)

GENERAL DESCRIPTION

Name of bridge	:	-
Chainage	:	Km 195+880
Type of bridge	:	Minor Bridge
 Span Arrangement 	:	3 x 11.7 m
 Total outer width of bridge 	:	2 x 10.25 m
Median width	:	3.5
 Type of Foundation 	:	Open
 Type of substructure 	:	RCC wall type
Type of Superstructure	:	RCC Precast Panels
Type of Railing	:	RCC Crash barrier
Method of Inspection	:	Visual

OBSERVATIONS

- PSC Girders Solid slab are in good condition.
- Damp spots observed on bottom of RCC Precast Panels.
- RCC crash barrier is provided is in good condition.







BR. NO. 198+818 (MNB)

CENEDAL	DECONDICAL
GENERAL	DESCRIPTION

•	Name of bridge	:	-
•	Chainage	:	Km 198+818
٠	Type of bridge	:	Minor Bridge
٠	Span Arrangement	:	1 x 6.7 m
•	Total outer width of bridge	:	1 x 10.25 (LHS) 1 x 12.4 (RHS)
•	Median	:	3.5 m
•	Type of Foundation	:	Raft (LHS)
•	Type of substructure Type of Superstructure	:	Open (RHS) RCC wall Type RCC Box (LHS)
•	Type of Railing Method of Inspection	:	RCC Solid slab (RHS) RCC Crash barrier Visual

OBSERVATIONS

- Old bridge of span 1 x 6.7 m is widened by 2.6 m on RHS and new two-lane bridge of span
 - 1×6.7 m is constructed beside the old bridge.
- Side walls are in good condition.
- Small portion of Median wall damaged.
- Top slab is in good condition.
- RCC crash barrier is provided is in good condition.
- Stone pitching is provided on abutment location quadrant slopes in good condition.
- Crash barrier damaged and Reinforcement exposed.







BR. NO. 212+471 (MNB)

GENERAL DESCRIPTION		
Name of bridge	:	-
Chainage	:	km 212+471
Type of bridge	:	Minor Bridge
Span Arrangement	:	1 x 6.1 m
• Total outer width of bridge	:	1 x 12.1 m (LHS)
		1 x 10.25 m (RHS)
• Median	:	3.5 m
Type of Foundation	:	Open (LHS) Raft (RHS)
 Type of substructure 	:	Stone masonry (LHS) RCC Box (RHS)
• Type of Superstructure	:	RCC Solid slab (LHS) RCC Box (RHS)
Type of Railing	:	RCC Crash barrier
Method of Inspection	:	Visual

OBSERVATIONS

Visual Observations on condition of the bridge are as below:

LHS Bridge (Old):

- R & R of existing bridge of span 1 x 6.1 m and New 2 Lane bridge beside old bridge of span 1 x 6.1 m.
- RCC crash barrier is provided is in good condition.

RHS Bridge (New):

- Top slab is in good condition.
- RCC crash barrier is provided is in good condition.
- Stone pitching is provided on abutment location quadrant slopes are in good condition.











BR. NO. 213+525 (MNB)

CENEDAL	DECONDICAL
GENERAL	DESCRIPTION

•	Name of bridge	:	-
٠	Chainage	:	Km 213+525
•	Type of bridge	:	Minor Bridge
•	Span Arrangement	:	2 x 5.9 m
•	Total outer width of bridge	:	2 x 10.25 m
•	Median	:	3.5 m
•	Type of Foundation	:	Open (LHS)
			Raft (RHS)
•	Type of substructure	:	RCC Wall Type (LHS)
			RCC Box Type (RHS)
٠	Type of Superstructure	:	RCC Solid slab (LHS)
			RCC Box Type (RHS)
٠	Type of Railing	:	RCC Crash barrier
•	Method of Inspection	:	Visual

OBSERVATIONS

- Side walls are in good condition.
- Solid slab is in good condition.
- RCC crash barrier is provided is in good condition.







BR. NO. 128+317 (VUP)

GENERAL DESCRIPTION

•	Location of structure	•	Existing NH-59 Entry and Exit Godhra
•	Chainage	:	Km 128+317
٠	Type of structure	:	VUP
٠	Span Arrangement	:	1 x 15 x 6 m
٠	Total outer width of bridge	:	2 x 10.25 m
٠	Median Width	:	3.5 m
•	Type of Foundation	:	Raft
٠	Type of Substructure	:	RCC Box Type
٠	Type of Superstructure	:	RCC Box Type
٠	Type of Bearing	:	NA
•	Type of Railing	:	RCC Crash barrier
•	Method of Inspection	:	Visual

OBSERVATIONS

- The span is observed as 1 x 15.0 m in skew.
- The structure is in skew of nearly 20 degrees.
- RE walls are in good condition.
- RCC crash barrier is provided is in good condition.







BR. NO. 152+026 (VUP)

GENERAL DESCRIPTION

•	Location of structure	:	-
•	Chainage	:	Km 152+026
•	Type of structure	:	VUP
•	Span Arrangement	:	1 x 10.5 x 6.0 m
•	Total outer width of structure	:	2 x 10.25 m
•	Median Width	:	3.5 m
•	Type of Foundation	:	Raft
•	Type of Substructure	:	RCC Box Type
•	Type of Superstructure	:	RCC Box Type
•	Type of Railing	:	RCC Crash barrier
•	Method of Inspection	:	Visual

OBSERVATIONS

- Side walls are in good condition.
- The structure is box type with raft foundation and is in good condition.
- RE walls are in good condition.
- RCC crash barrier is provided is in good condition.
- Stone pitching is provided on abutment location quadrant slopes in good condition.







BR. NO. 160+930 (VUP)

GENERAL DESCRIPTION

٠	Location of structure	:	Existing NH-59 Entry and Exit Limkheda
•	Chainage	:	Km 160+930
٠	Type of structure	:	VUP
٠	Span Arrangement	:	1 x 10.5 x 6 m
٠	Total outer width of structure	:	2 x 10.25 m
•	Median Width	:	3.5 m
٠	Type of Foundation	:	Raft
•	Type of substructure	:	RCC Box Type
•	Type of Superstructure	:	RCC Box Type
٠	Type of Railing	:	RCC Crash barrier
٠	Method of Inspection	:	Visual

OBSERVATIONS

- The structure is box type with raft foundation and is in good condition.
- Side walls are in good condition.
- RE walls are in fair condition.
- RCC crash barrier is provided is in good condition.
- Stone pitching is provided on abutment location quadrant slopes in good condition.







BR. NO. 162+914 (VUP)

GENERAL DESCRIPTION

٠	Location of structure	:	SH - 154
٠	Chainage	:	Km 162+914
•	Type of structure	:	VUP
•	Span Arrangement	:	1 x 10.5 x 6.0 m
•	Total outer width of structure	:	2 x 10.25 m
•	Median Width	:	3.5 m
٠	Type of Foundation	:	Raft
٠	Type of substructure	:	RCC Box Type
•	Type of Superstructure	:	RCC Box Type
٠	Type of Railing	:	RCC Crash barrier
٠	Method of Inspection	:	Visual

OBSERVATIONS

- Side walls are in fair condition.
- The structure is box type with raft foundation.
- RE walls are in good condition.
- RCC crash barrier is provided is in good condition.
- Stone pitching is provided on abutment location quadrant slopes in good condition.







BR. NO. 131+321 (PUP)

GENERAL DESCRIPTION

-			
٠	Location of structure	:	-
٠	Chainage	:	Km 131+321
•	Type of structure	:	PUP
•	Span Arrangement	:	1.0 x 7.0 x 3.5 m
•	Total outer width of structure	:	2 x 10.25 m
•	Median Width	:	3.5 m
•	Type of Foundation	:	Raft
•	Type of substructure	:	RCC Box Type
•	Type of Superstructure	:	RCC Box Type
•	Type of Railing	:	RCC Crash barrier
٠	Method of Inspection	:	Visual

OBSERVATIONS

- Side walls are in good condition.
- Top slab is in good condition.
- RCC crash barrier is provided is in good condition.
- Stone pitching is provided on abutment location quadrant slopes is good.







BR. NO. 140+396 (PUP)

GENERAL	DESCRIPTION
OLINEINAL	

 Location of structure 	:	Panchela Village
Chainage	:	Km 140+396
Type of structure	:	PUP
Span Arrangement	:	1.0 x 7.0 x 3.5 m
Total outer width of structure	:	2 x 10.25 m
Median Width	:	12.5 m
 Type of Foundation 	:	Raft
Type of substructure	:	RCC
Type of Superstructure	:	RCC box
Type of Bearing	:	NA
Type of Railing	:	RCC Crash barrier
 Method of Inspection 	:	Visual

OBSERVATIONS

- Side walls are in good condition.
- RCC crash barrier is provided is in good condition.
- Stone pitching is provided on abutment location quadrant slopes is in good condition







BR. NO. 144+251 (PUP)

GENERAL	DESCRIPTION
GLINLKAL	

01			
٠	Location of structure	:	Panchela village
٠	Chainage	:	km 144+251
•	Type of structure	:	PUP
•	Span Arrangement	:	1.0 x 7.0 x 3.5 m
•	Total outer width of structure	:	2 x 10.25 m
•	Median Width	:	3.5 m
•	Type of Foundation	:	Raft
•	Type of substructure	:	RCC Box Type
•	Type of Superstructure	:	RCC Box Type
٠	Type of Bearing	:	NA
٠	Type of Railing	:	RCC Crash barrier
•	Method of Inspection	:	Visual

OBSERVATIONS

- Side walls are in good condition.
- RCC crash barrier is provided is in good condition.
- Stone pitching is provided on abutment location quadrant slopes is in good condition







BR. NO. 155+241 (PUP)

GENERAL	DESCRIPTION
GLINLKAL	

 Location of structure 	:	Local road at Piploid
Chainage	:	Km 155+241
Type of structure	:	PUP
Span Arrangement	:	1.0 x 7.0 x 3.5 m
Total outer width of structure	:	2 x 10.25 m
Median Width	:	3.5 m
Type of Foundation	:	Raft
Type of substructure	:	RCC Box Type
Type of Superstructure	:	RCC Box Type
Type of Bearing	:	NA
Type of Railing	:	RCC Crash barrier
 Method of Inspection 	:	Visual

OBSERVATIONS

- Side walls are in good condition.
- RCC crash barrier is provided is in fair condition.
- Stone pitching is provided on abutment location quadrant slopes in fair condition.







BR. NO. 161+414 (PUP)

GENERAL DESCRIPTION

Location of structure	:	Local road at Limkheda
Chainage	:	Km 161+414
Type of structure	:	PUP
 Span Arrangement 	:	1.0 x 7.0 x 3.5 m
Total outer width of structure	:	2 x 10.25 m
Median Width	:	3.5 m
 Type of Foundation 	:	Raft
Type of substructure	:	RCC Box Type
Type of Superstructure	:	RCC Box Type
Type of Railing	:	Crash barrier
 Method of Inspection 	:	Visual

OBSERVATIONS

- Side walls are in good condition.
- RCC crash barrier is provided is in good condition.
- Stone pitching partially damaged.







BR. NO. 163+400 (PUP)

GENERAL DESCRIPTION

Location of structure	:	
Chainage	:	Km 163+400
Type of structure	:	PUP
Span Arrangement	:	1.0 x 7.0 x 3.5 m
 Total outer width of structure 	:	2 x 10.25 m
Median Width	:	3.5 m
 Type of Foundation 	:	Raft
 Type of substructure 	:	RCC Box Type
Type of Superstructure	:	RCC Box Type
Type of Railing	:	RCC Crash barrier
 Method of Inspection 	:	Visual

OBSERVATIONS

- Side walls are in good condition.
- Honey combing observed and steel exposed on side wall.
- RCC crash barrier is provided is in good condition.
- Stone pitching partially damaged.







BR. NO. 170+639 (PUP)

GENERAL DESCRIPTION

٠	Location of structure	:	Mangle Mahudi Village
٠	Chainage	:	km 170+639
٠	Type of structure	:	PUP
٠	Span Arrangement	:	1.0 x 7.0 x 3.5 m
٠	Total outer width of structure	:	2 x 10.25
٠	Median Width	:	3.5 m
٠	Type of Foundation	:	Raft
٠	Type of substructure	:	RCC Box Type
٠	Type of Superstructure	:	RCC Box Type
٠	Type of Railing	:	RCC Crash barrier
٠	Method of Inspection	:	Visual

OBSERVATIONS

- Side walls are in good condition.
- RCC crash barrier is provided is in good condition.
- Stone pitching is partially damaged.







BR. NO. 178+872 (PUP)

GENERAL DESCRIPTION

-			
•	Location of structure	:	Access to Major and Temple
٠	Chainage	:	Km 178+872
٠	Type of structure	:	PUP
٠	Span Arrangement	:	1.0 x 7.0 x 3.5 m
٠	Total outer width of structure	:	2 x 10.25 m
٠	Median Width	:	3.5 m
٠	Type of Foundation	:	Raft
٠	Type of substructure	:	RCC Box Type
٠	Type of Superstructure	:	RCC Box Type
٠	Type of Railing	:	RCC Crash barrier
٠	Method of Inspection	:	Visual

OBSERVATIONS

- Side walls are in good condition.
- RCC crash barrier is provided is in good condition.
- Stone pitching is provided on abutment location quadrant slopes is mostly good







BR. NO. 181+137(PUP)

GENERAL DESCRIPTION

-			
٠	Location of structure	:	-
٠	Chainage	:	Km 181+137
•	Type of structure	:	PUP
•	Span Arrangement	:	1.0 x 7.0 x 3.5 m
•	Total outer width of structure	:	2 x 10.25 m
•	Median Width	:	3.5 m
٠	Type of Foundation	:	Raft
•	Type of substructure	:	RCC Box Type
•	Type of Superstructure	:	RCC Box Type
٠	Type of Railing	:	RCC Crash barrier
٠	Method of Inspection	:	Visual

OBSERVATIONS

- RCC crash barrier is provided is in good condition.
- Stone pitching partially damaged.







BR. NO. 184+900 (PUP)

GENERAL DESCRIPTION

٠	Location of structure	:	-
٠	Chainage	:	Km 184+900
٠	Type of structure	:	PUP
٠	Span Arrangement	:	1.0 x 7.0 x 3.5 m
٠	Total outer width of structure	:	2 x 10.25 m
٠	Median Width	:	3.5 m
٠	Type of Foundation	:	Raft
٠	Type of substructure	:	RCC Box Type
٠	Type of Superstructure	:	RCC Box Type
٠	Type of Railing	:	RCC Crash barrier
٠	Method of Inspection	:	Visual

OBSERVATIONS

- RCC crash barrier is provided is in good condition.
- Stone pitching is provided on abutment location quadrant slopes is good.







BR. NO. 199+099 (PUP)

GENERAL DESCRIPTION

٠	Location of structure	:	-
٠	Chainage	:	Km 199+099
٠	Type of structure	:	PUP
٠	Span Arrangement	:	1.0 x 7.0 x 3.5 m
٠	Total outer width of structure	:	2 x 10.25 m
٠	Median Width	:	3.5 m
٠	Type of Foundation	•	Raft
٠	Type of substructure	:	RCC Box Type
٠	Type of Superstructure	•	RCC Box Type
٠	Type of Bearing	:	NA
٠	Type of Railing	•	RCC Crash barrier
٠	Method of Inspection	:	Visual

OBSERVATIONS

- Side walls are in good condition.
- RCC crash barrier is provided is in good condition.
- Stone pitching provided on abutment location quadrant slope is fair.







BR. NO. 201+985 (PUP)

GENERAL DESCRIPTION

Location of structure	:	-
Chainage	:	Km 201+985
Type of structure	:	PUP
Span Arrangement	:	1.0 x 7.0 x 3.5 m
 Total outer width of structure 	:	2 x 10.25 m
Median Width	:	3.5 m
 Type of Foundation 	:	Raft
 Type of substructure 	:	RCC Box Type
Type of Superstructure	:	RCC Box Type
Type of Railing	:	RCC Crash barrier
 Method of Inspection 	:	Visual

OBSERVATIONS

- Side walls are in good condition.
- RCC crash barrier is provided is in good condition.
- Stone pitching partially damaged.







BR. NO. 203+979 (PUP)

GENERAL DESCRIPTION

•	Location of structure	:	-
٠	Chainage	:	Km 203+979
٠	Type of structure	:	PUP
٠	Span Arrangement	:	1.0 x 7.0 x 3.5 m
٠	Total outer width of structure	:	2 x 10.25 m
٠	Median Width	:	3.5 m
٠	Type of Foundation	:	Raft
٠	Type of substructure	:	RCC Box Type
٠	Type of Superstructure	:	RCC Box Type
٠	Type of Bearing	:	NA
٠	Type of Railing	:	RCC Crash barrier
٠	Method of Inspection	:	Visual

OBSERVATIONS


- Side walls are in good condition.
- RCC crash barrier is provided is in good condition.
- Minor damage on Stone pitching.







Photos of some culverts at site







Details of Culverts

S. No	Type as per CA	Type as per site	Proposed chainage	Proposed chainage as per site	Proposed Span arrangement (No.× Length) (m)	Span as per site (No.× Length) (m)	Existing deck width as per site	Skew angle	Vertical Clearance (m)	Slab Thickness (m)	Remarks
1	-	PIPE CULVERT	-	129+111	-	1 x 1.2	32.5	-	-	-	Partially buried with mud.
2	PIPE	PIPE CULVERT	129+965	129+777	1 x 1.2	1 x 1.2	32.5	-	-	-	Stone pitching partially damaged.
3	RCC Slab	BOX CULVERT	131+009	130+820	1 x 7	1 x 3 x 2.5	32.5	-	2.5	0.3	Structure is in good condition.
4	PIPE	PIPE CULVERT	131+624	131+437	2 x 0.9	2 x 0.9	29.5	-	-	-	Structure is in good condition.
5	PIPE	PIPE CULVERT	132+128	131+938	1 x 1.2	1 x 1.2	46	-	-	-	Structure is in good condition.
6	PIPE	PIPE CULVERT	132+381	132+191	1 x 0.9	2 x 0.9	29.5	-	-	-	Partially buried with debris.
7	PIPE	PIPE CULVERT	133+940	133+747	2 x 1.2	2 x 1.2	26.5	-	-	-	Partially buried with mud.
8	PIPE	PIPE CULVERT	135+196	134+994	1 x 1.2	1 x 1.2	26.5	-	-	-	Partially buried with mud.
9	PIPE	PIPE CULVERT	135+808	135+605	1 x 1.2	1 x 1.2	27.5	-	-	-	Structure is in good condition.
10	-	PIPE CULVERT	-	137+076	-	1 x 1.2	32.25	-	-	-	Partially buried with mud.
11	PIPE	PIPE CULVERT	138+320	138+126	2 x 0.9	2 x 1.2	32.5	-	-	-	Structure is in good condition.
12	PIPE	PIPE CULVERT	141+277	141+079	1 x 0.9	1 x 1.2	37.5	-	-	-	Stone masonry head wall damaged at RHS. Partially buried with mud.
13	RCC Slab	BOX CULVERT	141+922	141+724	1 x 1.2	1 x 3 x 3	39.5	-	3	0.3	Structure is in good condition.
14	PIPE	PIPE CULVERT	143+002	142+800	1 x 0.9	1 x 0.9	39.5	-	-	-	Structure is in good condition.
15	PIPE	PIPE CULVERT	143+750	143+176	1 x 1.2	1 x 1.2	39.5	-	-	-	Stone pitching partially damaged.
16	PIPE	PIPE CULVERT	144+150	143+791	1 x 1.2	1 x 1.2	29.5	-	-	-	Stone pitching partially damaged. Partially buried with debris.
17	PIPE	-	145+260	144+944	1 x 1.2	-	-	-	-	-	AS PER SITE MNB
18	PIPE	-	145+540	145+305	1 x 1.2	-	-	-	-	-	AS PER SITE MNB





S. No	Type as per CA	Type as per site	Proposed chainage	Proposed chainage as per site	Proposed Span arrangement (No.× Length) (m)	Span as per site (No.× Length) (m)	Existing deck width as per site	Skew angle	Vertical Clearance (m)	Slab Thickness (m)	Remarks
19	PIPE	PIPE CULVERT	146+095	145+913	2 x 1	2 x 1.2	31	-	-	-	Stone pitching partially damaged.
20	RCC Slab	BOX CULVERT	146+547	146+382	1 x 5	1 x 3 x 2.5	34.5	-	2.5	0.3	Structure is in good condition.
21	PIPE	PIPE CULVERT	147+543	147+359	1 x 1.2	1 x 1.2	36	-	-	-	Stone pitching partially damaged.
22	PIPE	PIPE CULVERT	148+108	147+922	1 x 1.2	1 x 1.2	31	-	-	-	Stone pitching partially damaged. RHS buried.
23	PIPE	PIPE CULVERT	148+821	148+681	1 x 1.2	1 x 1.2	33.5	-	-	-	Partially covered with bushes. Partially buried with debris.
24	PIPE	PIPE CULVERT	149+815	149+630	1 x 0.9	1 x 0.9	31	-	-	-	Stone pitching partially damaged.
25	PIPE	PIPE CULVERT	150+011	149+825	1 x 1	1 x 0.9	36	-	-	-	Stone pitching partially damaged.
26	PIPE	PIPE CULVERT	150+210	150+020	1 x 0.9	1 x 1.2	37.3	-	-	-	Structure is in good condition.
27	RCC Slab	BOX CULVERT	150+398	150+209	1 x 2.5	1 x 3 x 2.5	27.5	-	2.5	0.35	Structure is in good condition.
28	PIPE	PIPE CULVERT	150+918	150+734	2 x 1.2	2 x 1.2	39	-	-	-	Stone pitching partially damaged.
29	PIPE	PIPE CULVERT	151+752	151+571	2 x 1.2	2 x 1.2	30.5	-	-	-	Stone pitching partially damaged.
30	RCC BOX	BOX CULVERT	152+730	152+541	1 x 3 x 3	1 x 3 x 3	34	-	3	0.3	Stone pitching partially damaged at LHS.
31	RCC BOX	BOX CULVERT	153+115	152+941	1 x 3 x 3	1 x 3 x 3	37	-	3	0.3	Stone pitching partially damaged at RHS.
32	-	BOX CULVERT	-	153+061	-	1 x 3 x 3	37.2	-	3	0.35	Partially buried with mud.
33	-	PIPE CULVERT	-	153+491	-	2 x 1.2	37	-	-	-	Partially buried with mud.
34	-	-	-	153+791	-	-		-	-	-	NOT FOUND AT SITE





S. No	Type as per CA	Type as per site	Proposed chainage	Proposed chainage as per site	Proposed Span arrangement (No.× Length) (m)	Span as per site (No.× Length) (m)	Existing deck width as per site	Skew angle	Vertical Clearance (m)	Slab Thickness (m)	Remarks
35	-	PIPE CULVERT	-	154+431	-	1 x 1.2	29.2	-	-	-	Partially buried with mud.
36	PIPE	PIPE CULVERT	155+900	155+640	1 x 1.2	1 x 1.2	31	-	-	-	Partially covered with bushes.
37	PIPE	PIPE CULVERT	156+780	156+471	1 x 1.2	1 x 1.2	26.5	-	-	-	LHS Pipe not found. Stone pitching partially damaged at RHS.
38	PIPE	PIPE CULVERT	158+782	158+595	1 x 1.2	1 x 1.2	34.3	-	-	-	Partially buried with mud.
39	RCC Slab	BOX CULVERT	159+300	159+112	2 x 5	1 x 5 x 3	30.3	-	3	0.5	Spalling observed on side walls.
40	RCC Slab	BOX CULVERT	160+342	160+155	2 x 3	1 x 3 x 2.5	30.5	-	2.5	0.25	Stone pitching partially damaged.
41	RCC BOX	BOX CULVERT	161+550	161+381	1 x 3 x 3	1 x 3 x 3	38.5	-	3	0.35	Stone pitching partially damaged.
42	-	PIPE CULVERT	-	161+584	-	3 x 1.2	38.2	-	-	-	Partially buried with mud.
43	RCC BOX	BOX CULVERT	162+410	162+225	1 x 3 x 2	1 x 3 x 2	32.5	-	2	0.35	Stone pitching partially damaged.
44	RCC BOX	BOX CULVERT	162+610	162+492	1 x 3 x 3	1 x 3 x 3	58.4	-	3	0.35	Stone pitching partially damaged.
45	-	PIPE CULVERT	-	163+257	-	2 x 1.2	33	-	-	-	Partially buried with mud.
46	RCC BOX	BOX CULVERT	164+680	164+472	1 x 3 x 2	1 x 3 x 3	32.5	-	3	0.35	Partially buried with bushes.
47	PIPE	PIPE CULVERT	165+120	164+942	3 x 1.2	3 x 1.2	44.5	-	-	-	Partially covered with bushes at LHS.
48	PIPE	PIPE CULVERT	165+470	165+312	3 x 1.2	3 x 1.2	40.5	-	-	-	Stone pitching partially damaged.
49	-	PIPE CULVERT	-	165+639	-	3 x 1.2	42	-	-	-	Partially buried with mud.
50	RCC Slab	BOX CULVERT	166+902	166+713	2 x 5	1 x 3 x 2.5	34.5	-	2.5	0.3	Stone pitching partially damaged.
51	PIPE	PIPE CULVERT	167+450	167+260	1 x 0.9	1 x 1.2	38.5	-	-	-	Stone pitching partially damaged.
52	RCC	BOX CULVERT	168+267	168+079	2 x 3.5	1 x 3 x 2.5	40.5	-	2.5	0.35	Structure is in good condition.





S. No	Type as per CA	Type as per site	Proposed chainage	Proposed chainage as per site	Proposed Span arrangement (No.× Length) (m)	Span as per site (No.× Length) (m)	Existing deck width as per site	Skew angle	Vertical Clearance (m)	Slab Thickness (m)	Remarks
	Slab										
53	RCC Slab	BOX CULVERT	169+325	169+135	1 x 3	1 x 2 x 2	32.5	-	2	0.25	LHS partially covered with bushes.
54	RCC Slab	BOX CULVERT	169+742	169+557	2 x 2.5	1 x 3 x 2.5	34.5	-	2.5	0.35	Structure is in good condition.
55	PIPE	-	171+878	171+308	2 x 1.2	-	-	-	-	-	NOT FOUND AT SITE
56	RCC BOX	-	171+740	171+664	3 x 7.6	-	-	-	-	-	AS PER SITE MNB
57	RCC Slab	BOX CULVERT	173+825	173+561	1 x 1	1 x 2 x 2	42	-	2	0.3	Stone pitching partially damaged.
58	RCC Slab	BOX CULVERT	174+053	173+791	1 x 1	1 x 2 x 2	44.9	-	2	0.3	Structure is in good condition.
59	RCC Slab	BOX CULVERT	174+353	174+144	1 x 1	1 x 2 x 2	44.9	-	2	0.35	Stone pitching partially damaged.
60	RCC Slab	BOX CULVERT	174+530	174+267	1 x 1.5	1 x 3 x 3	44.5	-	3	0.3	Structure is in good condition.
61	RCC Slab	BOX CULVERT	174+670	174+407	1 x 1	1 x 2 x 2	32.5	-	2	0.35	Cracks observed on top slab.
62	RCC Slab	BOX CULVERT	174+774	174+511	1 x 2.5	1 x 3 x 3	38.5	-	3	0.3	Stone pitching partially damaged.
63	PIPE	PIPE CULVERT	175+134	174+869	1 x 1.2	1 x 1.20	36.5	-	-	-	Stone pitching partially damaged.
64	PIPE	PIPE CULVERT	177+087	176+803	1 x 1.2	1 x 1.20	36.5	-	-	-	Partially buried with bushes.
65	RCC Slab	BOX CULVERT	177+534	177+264	1 x 2	1 x 2 x 2	32.5	-	2	0.35	Stone pitching partially damaged.
66	PIPE	PIPE CULVERT	178+427	178+158	1 x 1.2	1 x 1.20	33.5	-	-	-	Partially covered with bushes. Stone pitching partially damaged.
67	PIPE	PIPE CULVERT	178+774	178+506	1 x 1.2	1 x 1.20	39.5	-	-	-	partially covered with bushes. Stone pitching partially damaged.





S. No	Type as per CA	Type as per site	Proposed chainage	Proposed chainage as per site	Proposed Span arrangement (No.× Length) (m)	Span as per site (No.× Length) (m)	Existing deck width as per site	Skew angle	Vertical Clearance (m)	Slab Thickness (m)	Remarks
68	-	BOX CULVERT	-	179+143	-	1 x 4 x 4	37.9	-	4	-	Partially buried with mud.
69	PIPE	PIPE CULVERT	179+819	179+553	1 x 0.9	1 x 1.20	32.5	-	-	-	Stone pitching partially damaged.
70	PIPE	PIPE CULVERT	180+130	179+863	1 x 1	1 x 1.20	38.5	-	-	-	Stone pitching partially damaged.
71	PIPE	PIPE CULVERT	180+664	180+398	1 x 1.2	1 x 1.20	32.5	-	-	-	Stone pitching partially damaged.
72	PIPE	PIPE CULVERT	180+898	180+631	1 x 1.2	1 x 1.20	32.5	-	-	-	Stone pitching partially damaged at RHS.
73	RCC Slab	BOX CULVERT	181+057	180+790	1 x 1.5	1 x 3 x 3	32.5	-	3	0.35	Stone pitching partially damaged.
74	-	PIPE CULVERT	-	181+212	-	2 x 1.2	32.75	-	-	-	Partially buried with mud.
75	PIPE	PIPE CULVERT	182+392	182+122	1 x 1	1 x 1.20	38.5	-	-	-	Partially covered with bushes. Stone pitching partially damaged at RHS.
76	PIPE	PIPE CULVERT	182+576	182+306	1 x 1	1 x 0.9	32.5	-	-	-	Stone pitching partially damaged.
77	PIPE	PIPE CULVERT	182+800	182+531	1 x 1.2	1 x 0.9	32.5	-	-	-	Partially covered with bushes. Stone pitching partially damaged at RHS.
78	PIPE	PIPE CULVERT	183+001	182+731	1 x 0.9	1 x 0.9	35.5	-	-	-	Stone pitching partially damaged.
79	RCC Slab	BOX CULVERT	188+477	188+201	1 x 1.2	1 x 3 x 3	29.5	-	3	0.35	Str ucture is in good condition.
80	RCC Slab	BOX CULVERT	188+577	188+301	1 x 1.5	1 x 2 x 2	29.5	-	2	0.3	Stone pitching partially damaged at LHS.
81	RCC Slab	BOX CULVERT	188+870	188+592	1 x 1.5	1 x 2 x 2	31.5	-	2	0.3	Damaged observed at top slab
82	-	PIPE CULVERT	-	189+874	-	1 x 1.2	31.5	-	-	-	Partially buried with mud.
83	PIPE	PIPE CULVERT	190+496	190+214	1 x 0.9	1 x 0.90	38.5	-	-	-	Partially covered with bushes at LHS. Pipe buried at RHS





S. No	Type as per CA	Type as per site	Proposed chainage	Proposed chainage as per site	Proposed Span arrangement (No.× Length) (m)	Span as per site (No.× Length) (m)	Existing deck width as per site	Skew angle	Vertical Clearance (m)	Slab Thickness (m)	Remarks
84	PIPE	PIPE CULVERT	190+520	190+238	1 x 0.9	1 x 0.90	39.5	YES	-	-	Partially buried with debris.
85	PIPE	-	190+879	190+595	1 x 0.9	-		-	-	-	NOT FOUND AT SITE
86	PIPE	-	190+976	190+692	1 x 0.9	-		-	-	-	NOT FOUND AT SITE
87	PIPE	PIPE CULVERT	191+351	191+066	1 x 1	2 x 0.9	34	-	-	-	Stone pitching partially damaged.
88	-	PIPE CULVERT	-	191+367	-	1 x 1.2	32.5	-	-	-	Partially buried with mud.
89	PIPE	PIPE CULVERT	191+866	191+582	1 x 1	1 x 0.90	41	YES	-	-	Stone pitching partially damaged.
90	-	PIPE CULVERT	-	192+066	-	1 x 1.2	39.5	-	-	-	Partially buried with mud.
91	-	PIPE CULVERT	-	192+093	-	1 x 1.2	39.5	-	-	-	Partially buried with mud.
92	PIPE	PIPE CULVERT	192+481	192+199	1 x 1.2	1 x 1.2	28.5	-	-	-	Structure is in good condition.
93	PIPE	SYPHON	192+605	192+324	1 x 0.9	1 x 0.9	27.5	-	-	-	Structure is in good condition.
94	PIPE	SYPHON	192+735	192+454	1 x 0.9	1 x 0.9	32.5	-	-	-	Structure is in good condition.
95	PIPE	PIPE CULVERT	192+870	192+589	1 x 0.9	1 x 0.9	36.5	-	-	-	Pipe buried at LHS. Partially buried with debris.
96	PIPE	SYPHON	193+032	192+750	1 x 1.2	1 x 0.6	29.5	-	-	-	Structure is in good condition.
97	PIPE	PIPE CULVERT	193+214	192+934	1 x 0.9	1 x 0.9	36.5	-	-	-	Structure is in good condition.
98	PIPE	PIPE CULVERT	193+230	192+950	1 x 1.2	1 x 1.2	30	-	-	-	Stone pitching partially damaged.
99	PIPE	PIPE CULVERT	193+284	193+004	1 x 0.9	1 x 1.2	29.5	YES	-	-	Structure is in good condition.
100	PIPE	PIPE CULVERT	193+420	193+139	1 x 0.9	1 x 0.9	38	-	-	-	Structure is in good condition.
101	-	PIPE CULVERT	-	193+281	-	1 x 1.2	37.5	-	-	-	Partially buried with mud.
102	PIPE	PIPE CULVERT	193+661	193+382	1 x 0.9	1 x 1.2	37.5	-	-	-	Structure is in good condition.
103	PIPE	-	193+825	193+544	2 x 0.9	-	-	-	-	-	
104	PIPE	-	193+892	193+611	2 x 0.9	-	-	-	-	-	





S. No	Type as per CA	Type as per site	Proposed chainage	Proposed chainage as per site	Proposed Span arrangement (No.× Length) (m)	Span as per site (No.× Length) (m)	Existing deck width as per site	Skew angle	Vertical Clearance (m)	Slab Thickness (m)	Remarks
105	PIPE	-	194+125	193+845	2 x 0.9	-	-	-	-	-	
106	PIPE	-	194+637	194+357	1 x 1.2	-	-	-	-	-	
107	PIPE	PIPE CULVERT	194+844	194+562	1 x 0.9	1 x 0.9	31.5	YES	-	-	Structure is in good condition.
108	-	-	-	194+637	-	-	-	-	-		
109	-	-	-	194+969	-	-	-	-	-		
110	PIPE	PIPE CULVERT	196+961	196+673	1 x 0.9	1 x 0.9	32.5	-	-	-	Stone pitching partially damaged.
111	PIPE	PIPE CULVERT	197+591	197+301	2 x 1.2	2 x 1.2	36.5	-	-	-	Stone pitching partially damaged at LHS.
112	PIPE	PIPE CULVERT	198+143	197+852	1 x 0.9	1 x 0.9	32.5	YES	-	-	Stone pitching partially damaged.
113	PIPE	PIPE CULVERT	198+298	198+009	1 x 1.2	1 x 0.9	29.5	-	-	-	Structure is in good condition.
114	-	SYPHON	-	198+142	-	1 x 0.6	29.5	-	-	-	Partially buried with mud.
115	PIPE	PIPE CULVERT	199+444	199+148	1 x 0.9	1 x 1.2	46.5	-	-	-	Structure is in good condition.
116	-	SYPHON	-	199+536	-	1 x 0.6	29	-	-	-	Partially buried with mud.
117	PIPE	PIPE CULVERT	200+331	200+038	1 x 0.9	1 x 0.9	31.5	-	-	-	Structure is in good condition.
118	-	SYPHON	-	200+161	-	1 x 0.6	29.5	-	-	-	Partially buried with mud.
119	RCC Slab	BOX CULVERT	201+131	200+838	1 x 2.65	1 x 3 x 2.5	29.5	YES	2.5	0.3	Canal crossing
120	PIPE	PIPE CULVERT	201+287	200+993	3 x 0.9	3 x 0.9	29	-	-	-	Structure is in good condition.
121	RCC Slab	BOX CULVERT	201+878	201+583	3 x 1	1 x 3 x 2.5	34.5	-	2.5	0.3	Structure is in good condition.
122	PIPE	PIPE CULVERT	203+130	202+829	1 x 0.9	1 x 0.9	28.5	-	-	-	Stone pitching partially damaged.
123	-	PIPE CULVERT	-	204+183	-	2 x 1.2	38.5	-	-	-	Partially buried with mud.
124	PIPE	PIPE CULVERT	204+860	204+557	1 x 0.9	1 x 0.9	38.5	-	-	-	Stone pitching partially damaged.





S. No	Type as per CA	Type as per site	Proposed chainage	Proposed chainage as per site	Proposed Span arrangement (No.× Length) (m)	Span as per site (No.× Length) (m)	Existing deck width as per site	Skew angle	Vertical Clearance (m)	Slab Thickness (m)	Remarks
125	PIPE	PIPE CULVERT	205+430	205+124	1 x 0.9	1 x 1.2	38.5	-	-	-	Structure is in good condition.
126	PIPE	PIPE CULVERT	206+063	205+755	1 x 0.9	1 x 0.9	32.5	-	-	-	Stone pitching partially damaged.
127	PIPE	PIPE CULVERT	206+656	206+346	1 x 0.9	1 x 1.2	36.5	-	-	-	Partially buried with mud at RHS.
128	PIPE	PIPE CULVERT	207+584	207+270	1 x 1.2	1 x 1.2	28.5	YES	-	-	Partially buried with mud at RHS.
129	PIPE	PIPE CULVERT	207+937	207+622	1 x 0.9	1 x 0.9	28.5	-	-	-	Stone pitching partially damaged.
130	PIPE	PIPE CULVERT	208+758	208+071	1 x 0.9	1 x 1.2	33.5	-	-	-	Structure is in good condition.
131	-	PIPE CULVERT	-	209+916	-	1 x 1.2	32.5	-	-	-	Partially buried with mud.
132	PIPE	PIPE CULVERT	210+830	210+503	1 x 0.9	1 x 1.2	32.5	-	-	-	Partially covered with bushes at LHS. Stone pitching partially damaged.
133	PIPE	PIPE CULVERT	211+234	210+903	2 x 0.9	2 x 1.2	38.5	-	-	-	Stone pitching partially damaged.
134	PIPE	PIPE CULVERT	211+625	211+293	1 x 0.9	1 x 1.2	30.5	-	-	-	Partially covered with bushes.
135	-	PIPE CULVERT	-	211+592	-	1 x 1.2	30.5	-	-	-	Partially buried with mud.
136	PIPE	PIPE CULVERT	212+556	212+223	1 x 0.9	1 x 1.2	36.5	-	-	-	Partially covered with bushes.
137	RCC Slab	BOX CULVERT	213+487	213+153	1 x 5	1 x 5 x 4	35.5	-	4	0.5	Structure is in good condition.
138	PIPE	PIPE CULVERT	214+978	214+644	1 x 1.2	1 x 1.2	34.5	-	-	-	Stone pitching partially damaged.
139	PIPE	PIPE CULVERT	215+145	214+810	1 x 0.9	1 x 0.9	32.5	-	-	-	Stone pitching partially damaged.



The common matter pertaining to the bridges is given below indicating Conclusions, Strategy for Renewals, and Assumptions for structure Repair BOQ:

Conclusions:

• It is well known that it would be costly and ineffective to repair corrosion damaged structure. Since the structure remained unprotected against environmental impact some deterioration to place and rate of which is required to slow down by standard techniques and material. This has to be planned during the concession period depending upon the regular inspections for corrosion induced cracks.

Strategy for Renewals

Expansion joints:

- Visual inspection is carried out to check for seal breakages, Armor angle, Weld failures, cracks between deck & Expansion joints concrete and Joints filled with debris. Such joints replaced immediately.
- Joint buried with debris shall be inspected for any distress, if any distress is shown it shall be replaced immediately.
- During visual inspection it is seen that some Expansion joints are bad whereas some are not showing any defects.
- Due to this it is considered provedent to change the Expansion joints which are visibly damaged in initial stage.
- In the absence of records pertaining to Expansion joint replacements it is highly difficult to predict the date of replacement needed for compliance to IRC codal requirements. Balance joints which are not replaced initially will be replaced as on when defects are shown in the joints. This aspect is considered in BOQ.

Bearings:

- In order to identify the bearings requiring immediate replacement, the following strategy is adopted.
- Girder Bridges showing diagonal cracks at support, distress in the Pedestals and any form of distress in support location is regarded as a candidate for replacement. By visual inspection there are only a handful of such situations.
- Wherever pedestals are damaged either by cracking or spalling Poison's confinement is proposed by Jacketing/MS plate bonding such procedure is very effective and common.
- All Metallic Bearings need to be taken up for servicing.



Wearing Coat:

Since there is a very week component of the bridge structure which is subjected to severe deterioration due to Loading, Environment etc. It is necessary to replace the Wearing coat at 15years frequency. As of now we have considered sealing of cracks by Fog Seal which is other does not show any distress than cracking by viz. Pot holes, abrading etc. based on this aspect BOQ is formed.

ASSUMPTION FOR STRUCTURE BOQ

Immediate Cost

- 1. For Bridges requiring durability makeup measures "PMM, Epoxy putty" considered. This is one-time repair in till end of CA years, if executed with proper QC/QA adherence.
- 2. Wearing course having minor pot holes repair has been envisaged with bitumen and for having cracks in wearing course he cracks are envisaged with Fog seal emulsion with fine chips.
- 3. Protective works for box culverts/Box type minor Bridges are either missing/damaged for majority of structures. This cost has been taken in immediate cost.
- 4. Immediate repairs for structural defects.
- 5. Cleaning of Bearings, Expansion Joints, Drainage spouts, vegetation and others.
- 6. Repair of Damaged portions.
- 7. Structural tests if required.

Routine Cost

- 1. Wearing coat comprising of 30 mm thick BC.
- 2. Cleaning and adding rubber sealant near expansion joints.
- 3. Modular Expansion joints.
- 4. Replacement of Damaged Concrete Railing all complete as per Technical specifications and as directed by the Engineer
- 5. Provision of an RCC crash barrier (0.35sqm cross sectional area) constructed with M-40 grade concrete including reinforcement
- 6. Cleaning of rocker & roller bearing using high pressure water jet, free from rust scales, re-setting & greasing the bearings using graphite grease including cost of materials, labour etc., complete.
- 7. POT PTF Bearings greasing and maintaining (sand plastering).
- 8. Elastomeric Bearings and maintaining.
- 9. Cutting of groove of 15 mm x 15 mm along crack and sealing the same with epoxy putty including cost of material, labour etc.
- 10. Carrying out 50 to 60 mm thick shortsheeting using a mix proportion of 1:2:2 (cement: sand:6 mm down aggregate) added with Polypropylene fibers at a dosage rate of 125 gms/bag of cement including cost of labour, material, scaffolding, equipment etc. complete.
- 11. Repair of Floor Aprons, pitching and other protection works





- 12. Cleaning of Drainage Spouts
- 13. M-25 Concrete
- 14. Providing and filling joint sealing compound as per drawings of pourable grade, (Bitumastic sealant in the gap b/w Abutment & Approach slab. As per Technical specifications
- 15. Providing and laying Filter material underneath pitching in slopes.
- 16. Providing and laying Pitching on slopes laid over prepared filter media including boulder apron laid dry in front of toe of embankments.
- 17. Tests UPV, RHT and Load test for span 15m and above as per Schedule I.
- 18. Vegetation cleaning before and after monsoon.
- 19. Repair of damaged structure portion due accidents and any others.
- 20. Level of Service if applicable.

Periodic Cost

- 1. Replacement of Bearings with super structure lifting.
- 2. Replacement of Expansion joints.
- 3. Replacement of Wearing course.
- 4. Level of Service if applicable.
- 5. Structural tests if applicable.

1.6.6 Drainage and Slope Protection

Lined Covered drains observed only at service road Locations along the corridor. Open unlined drains at few locations are not functioning properly and require some attention.

Median chutes at curve locations are in good condition except for few locations where they need cleaning. No major distress is observed on the carriageway on downstream side at median drain locations. It may be prudent to consider a longitudinal drain in median to avoid water from one carriageway to flow on the other. It is necessary to see the possibility of draining of median drain to nearest culvert/outfall. This will help preventing distress on carriageway in the long run.

Slope protection in the form of Stone pitching, Green Blanketing, RE walls have been provided along the corridor. Most of the locations the slope protection is good condition.

1.6.7 Traffic Safety and Road Furniture

Metal beam crash barriers provided along the project road appear to be intact over entire length except for few locations where it got damaged.

Pedestrian guard rails installed at service road locations and appear to be in good condition.

Traffic blinkers are provided at median opening locations along the corridor and few of them are not working. Street lighting and high mast lighting provided, are all functioning well.





1.6.8 Road User Facilities

The bus stops and bus bay, Truck lay bye provided along the corridor appear to be good condition.

1.7 REHABILITATION PLANS AND DESIGNS

1.7.1 Pavement Rehabilitation and Strengthening

Overlay work on Flexible pavement of main carriageway and Service Roads is Completed. Crack sealing and patching works on raveled surfaces, most importantly, repair of severely damaged concrete panel work is in progress.

By looking at the present nature and severity of distress type immediate as well as periodic Pavement Rehabilitation is suggested. Details are presented in BOQ sheet.

1.7.2 Structural Rehabilitation

Out of 6 Structures, minor surface defect repair work of 5 nos Structure (Ch. 209.028 LHS, 212.471 LHS,191.915 RHS,186.917 LHS,197.669 LHS) has been completed and 1 no structure (140.135 RHS - Panam Bridge) is in progress.

1.8 OPERATION AND MAINTENANCE

1.8.1 Introduction

Initially the threshold value of Roughness to be maintained during the operation period was 2500mm/Km as per Schedule K but since the pavement type is changed from Flexible to Rigid, subsequently the threshold roughness value is increased from 2500 mm/Km to 3000mm/Km.

In the Present Case only small portion of length is Flexible and remaining all other length is rigid pavement, HDM Model was not used. The Major Maintenance Cost of Rigid Pavement is estimated by assuming appropriate maintenance criteria.

1.8.2 CA specifications for Major Maintenance

- Schedule K of CA species that Roughness values exceeds 2500 mm/km in a length of KM, needs to be corrected within 180 days. But since the pavement type is changed from Flexible to Rigid, subsequently the threshold roughness value is increased from 2500 mm/Km to 3000mm/Km in approved O&M Manual
- Roughness in each lane for full length shall be measured bi-annually using

1.8.3 O&M schedule

• For Flexible Pavement Overlay thickness of 40mm BC is considered on Main carriageway in FY2029, FY2036, FY2043 and apart from this Micro Surfacing of total flexible





pavement in Main Carriageway is considered in FY 2040 apart from the regular routine maintenance which is to be done on every year.

- 25mm BC considered on Service Road Pavement in FY2029, FY2035, FY2043 apart from the regular routine maintenance which is to be done on every year.
- For Rigid Pavement about 1% of panel repair/replacement and 1% of epoxy patching, 25% of pavement retexturing and 2 to3 % replacement of joints at every 7th Year apart from the regular routine maintenance which is to be done on every year.
- Kerb painting and Pavement Marking for entire Project Length (Flexible and Rigid Pavement Portion) is Considered at the time of overlay on Flexible pavement.

1.9 COST

Cost Component for various items and activities have been worked out by considering the Best Industry practice and most appropriate methods. The gist of the cost components considered are presented below

- Immediate Repair's Cost
- Routine Maintenance Cost
 - Routine Maintenance of Road
 - Repair and Replacement of various road items
 - \circ $\;$ Tolling system and HTMS maintenance AMC cost $\;$
 - o Incident management
 - Routine Maintenance for Structures
 - Electricity bill of lighting areas near cities, I/C and other areas & Fuel expenditure
- Periodic Maintenance Cost
 - Functional +Structural overlay MCW of Flexible Pavement
 - Major Maintenance of Rigid Pavement
 - Major Maintenance of structures (replacement of bearing and expansion joints etc.)
 - \circ $\;$ Replacement of Toll Hardware and software & HTMS at later date $\;$
- Toll Plaza Operation cost and Highway Patrolling and maintenance supervision staff cost
- Maintenance of utilities and public amenities
- Operation and management costs of rest areas and lay byes
- Safety audit and other inspection costs @Rs15 Lacs per annum
- Insurance
- I.C for O&M period
- Administrative Cost
- Additional cost Required for capacity augmentation
- Grand Total Cost





Table 27: Abstract of Cost Estimates

			Cost Without escalat (in Crores)	ion		
S. No	FY	Immediate Repair's Cost +Routine and Operational Cost	Periodic Maintenance Cost	Total Cost		
1	2023	13.83	1.02	14.85		
2	2024	13.83	-	13.83		
3	2025	13.83	-	13.83		
4	2026	13.83	-	13.83		
5	2027	13.83	-	13.83		
6	2028	13.83	-	13.83		
7	2029	13.83	18.52	32.34		
8	2030	13.83	15.09	28.92		
9	2031	13.83	-	13.83		
10	2032	13.83	-	13.83		
11	2033	13.83	-	13.83		
12	2034	13.83	-	13.83		
13	2035	13.83	-	13.83		
14	2036	13.83	18.52	32.34		
15	2037	13.83	10.76	24.59		
16	2038	13.83	-	13.83		
17	2039	13.83	-	13.83		
18	2040	13.83	-	13.83		
19	2041	13.83	-	13.83		
20	2042	13.83	-	13.83		
21	2043	13.83	20.53	34.36		
22	2044	4.44	8.71	13.15		
	Total:	294.77	93.15	387.92		

- Base Cost are arrived for FY2023
- All the material rates are February 2022 Rates
- All labour rates are taken from Central minimum wages (October'2021 cycle) and 2.5% escalation applied on the same to arrive FY2023 Rates
- All the costs are without any Escalation.
- All the Cost presented in the above table are excluding Head Office (HQ) Expenses
- End of Concession is taken as 23.07.2043 (Revised Date)





		I	Routine A	Naintenan	ce		Р										
FY	Routi ne Maint enanc e	R&R of Road items	Toll and HTMS AMC cost	Incide nt manag ement	R&R of Struct ures	Electri city bill of lightin g	Functio nal +Struct ural overlay MCW+ S/R	Major Mainte nance of Rigid Pavem ent	Replac ement of Toll Hardwa re and softwar e & HTMS at later date	Struct ure specif ied repair s	Toll Plaza Operat ion cost	SPV Cost	Surv ey Cost s	Insuran ce & Audit charge s	IE Fee	Admi nistr ative Cost	Total Recurri ng cost
2023	2.01	2.64	0.47	1.52	0.29	0.92	0.00	-	1.02	-	1.91	1.70	0.13	1.52	0.62	0.10	14.85
2024	2.01	2.64	0.47	1.52	0.29	0.92	0.00	-		-	1.91	1.70	0.13	1.52	0.62	0.10	13.83
2025	2.01	2.64	0.47	1.52	0.29	0.92	0.00	-		-	1.91	1.70	0.13	1.52	0.62	0.10	13.83
2026	2.01	2.64	0.47	1.52	0.29	0.92	0.00	-		-	1.91	1.70	0.13	1.52	0.62	0.10	13.83
2027	2.01	2.64	0.47	1.52	0.29	0.92	0.00	-		-	1.91	1.70	0.13	1.52	0.62	0.10	13.83
2028	2.01	2.64	0.47	1.52	0.29	0.92	0.00	-		-	1.91	1.70	0.13	1.52	0.62	0.10	13.83
2029	2.01	2.64	0.47	1.52	0.29	0.92	18.52	-		-	1.91	1.70	0.13	1.52	0.62	0.10	32.34
2030	2.01	2.64	0.47	1.52	0.29	0.92	0.00	7.24	4.92	2.93	1.91	1.70	0.13	1.52	0.62	0.10	28.92
2031	2.01	2.64	0.47	1.52	0.29	0.92	0.00	-		-	1.91	1.70	0.13	1.52	0.62	0.10	13.83
2032	2.01	2.64	0.47	1.52	0.29	0.92	0.00	-		-	1.91	1.70	0.13	1.52	0.62	0.10	13.83
2033	2.01	2.64	0.47	1.52	0.29	0.92	0.00	-		-	1.91	1.70	0.13	1.52	0.62	0.10	13.83
2034	2.01	2.64	0.47	1.52	0.29	0.92	0.00	-		-	1.91	1.70	0.13	1.52	0.62	0.10	13.83
2035	2.01	2.64	0.47	1.52	0.29	0.92	0.00	-		-	1.91	1.70	0.13	1.52	0.62	0.10	13.83
2036	2.01	2.64	0.47	1.52	0.29	0.92	18.52	-		-	1.91	1.70	0.13	1.52	0.62	0.10	32.34
2037	2.01	2.64	0.47	1.52	0.29	0.92	0.00	7.24	2.25	1.27	1.91	1.70	0.13	1.52	0.62	0.10	24.59
2038	2.01	2.64	0.47	1.52	0.29	0.92	0.00	-		-	1.91	1.70	0.13	1.52	0.62	0.10	13.83

Table 28: Cost Summary Without Escalation (Amount in Crores)





	Routine Maintenance							eriodic Ma									
FY	Routi ne Maint enanc e	R&R of Road items	Toll and HTMS AMC cost	Incide nt manag ement	R&R of Struct ures	Electri city bill of lightin g	Functio nal +Struct ural overlay MCW+ S/R	Major Mainte nance of Rigid Pavem ent	Replac ement of Toll Hardwa re and softwar e & HTMS at later date	Struct ure specif ied repair s	Toll Plaza Operat ion cost	SPV Cost	Surv ey Cost s	Insuran ce & Audit charge s	IE Fee	Admi nistr ative Cost	Total Recurri ng cost
2039	2.01	2.64	0.47	1.52	0.29	0.92	0.00	-		-	1.91	1.70	0.13	1.52	0.62	0.10	13.83
2040	2.01	2.64	0.47	1.52	0.29	0.92	0.00	-		-	1.91	1.70	0.13	1.52	0.62	0.10	13.83
2041	2.01	2.64	0.47	1.52	0.29	0.92	0.00	-		-	1.91	1.70	0.13	1.52	0.62	0.10	13.83
2042	2.01	2.64	0.47	1.52	0.29	0.92	0.00	-		-	1.91	1.70	0.13	1.52	0.62	0.10	13.83
2043	2.01	2.64	0.47	1.52	0.29	0.92	20.53	-		•	1.91	1.70	0.13	1.52	0.62	0.10	34.36
2044	0.62	0.82	0.15	0.47	0.09	0.28	0.00	7.24		1.46	0.59	0.53	0.13	0.47	0.19	0.10	13.15
Total:	42.86	56.15	10.06	32.37	6.15	19.54	57.57	21.73	8.19	5.67	40.65	36.18	2.86	32.48	13.28	2.20	387.92

Note:

- 1. Base Cost are arrived for FY2023
- 2. All the material rates are February 2022 Rates
- 3. All labour rates are taken from Central minimum wages (October'2021 cycle) and 2.5% escalation applied on the same to arrive FY2023 Rates
- 4. All the costs are without any Escalation.
- 5. All the Cost presented in the above table are excluding Head Office (HQ) Expenses





1.10 CONCLUSIONS

Foregoing discussions on various elements of project highway concludes the following:

- 1. The Project Corridor starts on the outskirts of Godhra town at Km 129.300 and traverses towards Madhya Pradesh Border and ends before the Gujarat/Madhya Pradesh Border Check post at Km 215.900. The Total Project Road length is 87.102 Km and the Project road is having four lane divided carriageway configuration.
- 2. The project corridor has rigid pavement in the entire length, with 7.0m wide carriageway flanked by 1.5m paved shoulder plus 1.5m to 2.0m earthen shoulder on each side except at approaches to grade separators and underpasses.
- 3. In general, the median width is 4.5m all along the project road except at median openings associated with storage lane (median width is 1.5m) and at some of the bridge locations and at underpass locations median width is varying between 4.5m to 12.5m
- 4. The Project Road has four major junctions and these are at Bypass termini points of Piploid, Limkheda and Dahod. Further, the project road has about 81 minor junctions along its length.
- 5. Altogether, the Project road has about Twenty-four (24) Bus shelters on Main Carriageway with Bus Bays and at remaining forty (40) locations it has only bus shelters.
- 6. The Project Road has six Truck lay byes, two each at km 134.400, km 157.800 & km 190.500. These truck lay byes have been provided with rigid Pavement and the condition appears to be good
- 7. The Project Road has one Toll Plaza at km 146.150. Rigid pavement exists in the toll plaza as well as in tapering portions. The condition of toll plaza appears to be good. There are three normal lanes and one extra wide lane in each direction. One more extra lane is observed for 2-wheeler & 3-wheeler on both sides
- 8. Originally the Pavement envisaged was Flexible for main carriageway; however, the Concessionaire changed the pavement type from flexible to Rigid; however, for small portion of about 7.5 km carriageway length is having flexible pavement.
- 9. The Project received LOA on 01.01.2010 ad the agreement was signed on 25.02.2010.
- 10. Appointed date was declared on 01.03.2011 and the Project received First Provisional Certificate on 31.10.2013 for a length of 75.0% of project and the Commercial Operation started from 31.10.2013.
- 11. The Project received PCOD-2 on 25.09.2015 for a length of 98.12% of project, (except 1.635 Km approach of Km 171+300 ROB) and the Toll rates were revised for the PCOD-2 and the rates are effective from 30.09.2015.
- 12. Due to delay in Land acquisition at Dahod Kasba, Change of Scope of 4 ROBs and the waiver of maintenance charge issues by the Railway had delayed the project completion. The project was completed 100% and got Final Completion Certificate on 29.06.2016.





- 13. As per CA, the Concession Period for the project is 27 Years from appointment date, subject to extension as per Concession Agreement. Original Concession end date is 28.02.2038 However, IE has recommended for extension in concession period by 5.4 years based on traffic variation. Accordingly revised end date of concession i.e. 23.07.2043 has been considered for costing purpose.
- 14. The project road has good pavement condition except very little surface related distress. Predominantly few locations ravelling, longitudinal and transverse cracks/ Full depth cracks are noticed at very few locations. At Km 181.800 in LHS direction, Panel repair work is going on, this is the one location where major distress observed in Rigid Pavement along the Project Road.
- 15. Roughness surveys along corridor indicates that entire Project length is having Roughness values less than 2200mm/Km.
- 16. Review of Pavement Design Report and As-built drawings indicates that the rigid pavement is design for 40 years design period and the adopted composition is 300mm PQC+150mm DLC+150mm GSB.
- 17. Test pit surveys indicated average PQC thickness of 297mm, average DLC thickness of 140mm and average thickness of granular layers is 165 mm over subgrade.
- 18. The subgrade quality of the corridor appears to be good with high CBR above 10% at most of locations.
- 19. Crack sealing and Epoxy patching has been seen at isolated locations indicating the routine maintenance works are taken care to avoid further cracking and raveling.
- 20. As of now there is no HTMS but as per Schedule 12.12.1 of IRC: SP: 84-2009 (referred in Annex-1 of D) of CA, HTMS shall be considered when PCU>40,000. Accordingly, the Concessionaire is required to provide HTMS once traffic on project road crosses 40,000 PCU.
- 21. As informed by the Concessionaire, the project road will reach 40,000 PCU in the year 2030/31 and accordingly the cost of HTMS is considered.
- 22. As per clause 12.7 of Concession Agreement, after 8th Anniversary from COD if Authority Constructs Service Road, the same shall be maintained by Concessionaire.
- 23. Overall, there are 21 number grade separated structures exist along the project Road.2 numbers flyovers, 2 numbers Overpasses, 4 numbers Vehicular underpasses and 13 numbers Pedestrian Underpasses.
- 24. Overall, there are 22 Bridges exist along the project road. Six out of Twenty-two are Major bridges and remaining sixteen are Minor bridges.
- 25. All structures are in good condition expect few, wherever Minor distresses observed; presently Concessionaire carrying out rectification works for the same.
- 26. There is one toll Plaza along the project Road and all Project Facilities such Traffic aid post, medical aid post and Vehicle rescue posts are located near this Toll Plaza.
- 27. There are total six lay byes exist, three on each side and 24 number of Bus Bays with shelter and another 40 locations only bus shelter exists. Condition of all these is good.



- 28. Schedule K of CA species that Roughness values exceeds 2500 mm/km in a length of KM, needs to be corrected within 180 days. But since the pavement type is changed from Flexible to Rigid, subsequently the threshold roughness value is increased from 2500 mm/Km to 3000mm/Km
- 29. For Flexible Pavement Overlay thickness of 40mm BC is considered on Main carriageway in FY2029, FY2035, FY2043 and apart from this Micro Surfacing of total flexible pavement in Main Carriageway is considered in FY 2040 apart from the regular routine maintenance which is to be done on every year.
- 30. 25mm BC considered on Service Road Pavement in FY2029, FY2035, FY2043 apart from the regular routine maintenance which is to be done on every year.
- 31. For Rigid Pavement about 1% of panel repair/replacement and 1% of epoxy patching, 25% of pavement retexturing and 2 to 3 % replacement of joints at every 7th Year apart from the regular routine maintenance which is to be done on every year.
- 32. All the lands required from the Forest department has been acquired and the project has been completed and there is no issue pending regarding this
- 33. As per IE MPR, there is no Compensation disbursement pending against land acquisition.
- 34. Demolishing of unauthorized the Government Structures have been completed except Post Office at Saliya (Sant road) at Ch. 141+350, and it is understood that correspondences is being done between NHAI and Superintendent of Post Office, Panchmahal for demolishing this structure and shifting of Temple at Km 129+400 is in progress.

